

Grantee: Puerto Rico

Grant: P-17-PR-72-HIM1

July 1, 2025 thru September 30, 2025 Performance

Grant Number:

P-17-PR-72-HIM1

Obligation Date:**Award Date:****Grantee Name:**

Puerto Rico

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$10,005,815,230.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$0.00

Estimated PI/RL Funds:

\$2,159,168.00

Total Budget:

\$10,007,974,398.00

Disasters:

Declaration Number

FEMA-4336-PR

FEMA-4339-PR

Narratives

Disaster Damage:

The 2017 hurricane season brought insurmountable devastation to Puerto Rico when in the month of September, the island experienced Category five (5) and four (4) storms, Hurricane Irma and Hurricane Maria. Hurricane Maria was the most devastating natural disaster to hit Puerto Rico since San Felipe made landfall nine decades ago in 1928. Since that time, the population has doubled in size from 1.5 million residents compared to today's population of 3.4 million. Hurricane Irma made landfall on September 6, 2017 as a Category five (5) storm with winds up to 100 miles per hour. The storm cut power to an estimated two-thirds of the main island, leaving communities ravaged. Just two (2) weeks later, Hurricane Maria made landfall on September 20, 2017 as a Category 4 storm measuring 35 miles in width, making direct impact with the 35-mile wide island. Hurricane Maria impacted the entirety of Puerto Rico with recorded winds up to 155 miles an hour, river surges up to 47 feet, massive mudslides, and localized catastrophic flooding reaching up to 38 inches. An estimated 64 lives were immediately lost in the storm with hundreds more lost to secondary conditions caused by lack of power, contaminated water sources, and limited to no access to healthcare services. Today over 90% of the island's power has been restored, however recurring outages continue to affect the still-fragile grid. Inundated by back-to-back storms, Puerto Rico experienced 100% impact from Hurricane Maria just two (2) weeks after surviving regional impact from Hurricane Irma. The subsequent impact of these storms compounded damage to the island leaving extremely vulnerable housing structures extensively damaged or completely leveled in almost every municipio. As a US territory located 1,000 miles from the mainland states, the Puerto Rico archipelago is isolated from the continental US and depends heavily on maritime commerce for major resources. Hurricane warnings were issued 37 hours³ before landfall, but due to the severity of Hurricane Maria and the trajectory of the storm, first responders were unable to preposition relief resources. Relief efforts and immediate aid were further delayed by up to three days due to the shutdown of significantly damaged seaports and airports. The geography of the main island further complicated relief efforts. Stretching 100 miles across and 35 miles top to bottom, the island is covered with vastly different terrain: rain forest, deserts, beaches, caves, oceans and rivers. Puerto Rico has three (3) main physiographic regions: the mountainous interior which covers approximately 60% of the island, the coastal lowlands, and the karst area characterized by underground drainage systems with sinkholes and caves. There are over 50 rivers and 60 watersheds that surged with flood waters when Maria hit. According to data gathered by FEMA Individual Assistance Program, hurricanes Irma and Maria caused damage to an estimated 1,067,6184 homes, the collapse or severe obstruction of numerous roads, and loss of power across the entire island. Post-storm conditions have only complicated relief efforts as residents had been left without essential services including power and clean water. The National Oceanic and Atmospheric Administration (NOAA) recorded Hurricane Maria winds that reached up to 155 mph in the City of San Juan. Early estimates accurately captured extreme wind and rain threats, and a storm trajectory to impact the island head-on before proceeding northwest to the mainland US. Puerto Rico sustained hurricane force winds sweeping at maximum strength first through the islands of Vieques and Culebra then the northeast coast before sweeping westward across the main island. Wind and rain collapsed weak homes and buildings, uprooted trees, and lashed fragile power lines in every corner of the island causing a complete blackout. Severe flooding and mudslides occurred in every interior mountainous region of the island.

Recovery Needs:

Puerto Rico is committed to building back stronger and more resilient to future hazards. Activities supporting this commitment will not only enhance the quality of construction for life-saving protective measures, but also preserve the integrity of the federal investment contributed by the American people. The rebirth of Puerto Rico hinges on sustainable growth yielded by the influx of recovery monies. Through strategic partnership and resiliency planning, Puerto Rico will set the stage for long-term investment and economic return. Implementation of recovery activities will focus on innovation and the perpetual application of mitigation and resilience techniques. With this opportunity to rebuild, Puerto Rico will increase housing opportunities and affirmatively promote housing choice



throughout the housing market. Program implementation will be conducted in a manner which will not cause discrimination on the basis of race, color, religion, sex, disability, familial status, or national origin.

PRDOH will use housing counseling programs and whole community resilience programs to build programs informed by housing choice to provide affordable housing. Because planning decisions may affect racial, ethnic and low-income concentrations, these programs will help provide affordable housing choice in areas that are defined as low-poverty or non-minority where appropriate and in response to natural hazard related impacts. PRDOH will consider the impact of planning decisions on racial, ethnic, and low-income concentrations. This may include utilizing mapping tools and data to identify racially or ethnically-concentrated areas of poverty for the evaluation of possible impacts to those areas as well as to promote fair housing choice and to foster inclusive communities.

Puerto Rico will implement construction methods that emphasize quality, durability, energy efficiency, sustainability, and mold resistance. All rehabilitation, reconstruction, and new construction will be designed to incorporate principles of sustainability, including water and energy efficiency, resilience, and mitigation against the impact of future shocks and stressors.

Construction performed under the programs will adhere to the 2011 Puerto Rico building code.²⁰ Importantly, the Code includes requirements regarding earthquake loads. This is vital as Puerto Rico must build structures that are resilient not only for hurricanes and wind, but for seismic activity as well. This is consistent with the goal of protecting people and property from harm; emphasizing high quality, durability, energy efficiency, sustainability, and mold resistance; supporting the adoption and enforcement of modern and/or resilient building codes and mitigation of hazard risk, including possible sea level rise, high winds, storm surge, and flooding, where appropriate; and implementing and ensuring compliance with the Green Building standards.

Puerto Rico will enforce procurement procedures that increase the use of sustainable standards, which may include FORTIFIED Home™ and Leadership in Energy and Environmental Design (LEED) certified construction vendors.

For non-substantially rehabilitated housing structures, Puerto Rico will follow the HUD Community Planning and Development (CPD) Green Building Retrofit Checklist guidelines to the extent they are applicable to the construction methods utilized on the Island. When older or obsolete products are replaced as part of rehabilitation work, Puerto Rico will use products and appliances with ENERGY STAR labels, Water Sense labels, or Federal Energy Management Program (FEMP equivalent) designations.

In conducting its impact and unmet needs assessment for this CDBG-DR Action Plan, Puerto Rico has designed program objectives and supporting budgets to consider the additional costs associated with protecting housing and community investments from future disasters through eligible resilience activities.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$0.01)	\$10,005,815,229.99
B-17-DM-72-0001	\$0.00	\$1,507,179,000.00
B-18-DP-72-0001	(\$0.01)	\$8,220,782,999.99
B-19-DP-72-0001	\$0.00	\$277,853,230.00
Total Budget	(\$0.01)	\$10,005,815,229.99
B-17-DM-72-0001	\$0.00	\$1,507,179,000.00
B-18-DP-72-0001	(\$0.01)	\$8,220,782,999.99
B-19-DP-72-0001	\$0.00	\$277,853,230.00
Total Obligated	\$160,468,647.84	\$8,520,271,261.67
B-17-DM-72-0001	\$11,777,239.97	\$1,342,775,634.78
B-18-DP-72-0001	\$148,691,407.87	\$7,028,172,667.90
B-19-DP-72-0001	\$0.00	\$149,322,958.99
Total Funds Drawdown	\$190,442,572.31	\$4,603,883,934.47
B-17-DM-72-0001	\$14,554,518.35	\$1,163,728,901.46
B-18-DP-72-0001	\$170,178,822.00	\$3,420,739,915.31
B-19-DP-72-0001	\$5,709,231.96	\$19,415,117.70
Program Funds Drawdown	\$188,748,022.85	\$4,601,912,910.56
B-17-DM-72-0001	\$14,554,518.35	\$1,163,595,111.75
B-18-DP-72-0001	\$168,484,272.54	\$3,418,902,681.11
B-19-DP-72-0001	\$5,709,231.96	\$19,415,117.70
Program Income Drawdown	\$1,694,549.46	\$1,971,023.91
B-17-DM-72-0001	\$0.00	\$133,789.71
B-18-DP-72-0001	\$1,694,549.46	\$1,837,234.20
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	(\$1,465,333.74)	\$1,836,169.98
B-17-DM-72-0001	\$0.00	\$133,789.71
B-18-DP-72-0001	(\$1,465,333.74)	\$1,702,380.27
B-19-DP-72-0001	\$0.00	\$0.00



Total Funds Expended	\$191,983,151.64	\$4,602,510,649.17
B-17-DM-72-0001	\$14,886,421.67	\$1,161,146,468.88
B-18-DP-72-0001	\$171,387,498.01	\$3,421,949,062.59
B-19-DP-72-0001	\$5,709,231.96	\$19,415,117.70
HUD Identified Most Impacted and Distressed	\$177,882,883.35	\$4,256,087,689.01
B-17-DM-72-0001	\$9,490,003.66	\$1,043,603,082.56
B-18-DP-72-0001	\$162,683,647.73	\$3,193,148,659.16
B-19-DP-72-0001	\$5,709,231.96	\$19,335,947.29
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
AUTORIDAD DE ACUEDUCTOS Y ALCANTARILLADOS DE PR	\$ 0.00	\$ 77,265.95
Foundation For Puerto Rico	\$ 2,340,178.13	\$ 21,561,134.31
HOGAR DE AYUDA EL REFUGIO INC	\$ 12,595.14	\$ 520,796.63
HOGAR RUTH INC.	\$ 65,604.12	\$ 570,660.26
INSTITUTO PSICOPEDAGOGICO DE PUERTO RICO	\$ 0.00	\$ 1,502,245.94
Invest Puerto Rico Inc.	\$ 0.00	\$ 24,046,019.08
LUCHA CONTRA EL SIDA, INC.	\$ 66,661.00	\$ 969,035.48
MUNICIPALITY OF BAYAMON	\$ 134,049.98	\$ 390,062.41
MUNICIPALITY OF HUMACAO	\$ 2,215,964.05	\$ 2,816,922.85
MUNICIPALITY OF SAN JUAN	\$ 76,000.00	\$ 2,982,937.03
MUNICIPIO DE AIBONITO	\$ 0.00	\$ 1,663,880.09
CASA PROTEGIDA JULIA DE BURGOS, INC.	\$ 168,893.66	\$ 168,893.66
MUNICIPIO DE CAROLINA	\$ 0.00	\$ 28,649,243.35
MUNICIPIO DE HORMIGUEROS	\$ 0.00	\$ 2,874,120.86
MUNICIPIO DE VEGA ALTA	\$ 0.00	\$ 2,758,328.14
PONCE NEIGHBORHOOD HOUSING SERVICES	\$ 26,070.92	\$ 657,320.63
PUERTO RICAN ORGANIZATION TO MOTIVATE, ENLIGHTEN, Puerto Rico	\$ 0.00	\$ 266,696.38
Puerto Rico Department of Agriculture	\$ 0.00	\$ 0.00
Puerto Rico Department of Housing	\$ 138,409,201.79	\$ 3,054,108,676.32
Puerto Rico Housing Finance (AFV)	\$ 43,830,951.54	\$ 1,124,126,034.83
Puerto Rico Science, Technology and Research Trust	\$ 0.00	\$ 0.00
CENTRO DEAMBULANTES CRISTO POBRE, INC.	\$ 118,824.00	\$ 298,965.88
University Of Puerto Rico	\$ 0.00	\$ 0.00
CENTRO MARIA MAZZARELLO ALESPI, INC.	\$ 284.70	\$ 1,913,884.39
Central Office for Recovery, Reconstruction and Resiliency	\$ 0.00	\$ 0.00
Department of Economic Development and Commerce	\$ 0.00	\$ 0.00
ESTANCIA CORAZON, INC	\$ 0.00	\$ 3,674.04
Economic Development Bank of Puertorico (BDE)	\$ 4,456,881.11	\$ 329,072,540.15
FUNDACION MODESTO GOTAY PRO PERSONAS CON	\$ 60,991.50	\$ 510,839.24

Other Funds:

Overall	This Period	To Date
Non-Matching Funds	\$ 0.00	\$ 0.00
FEMA	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage			
B-17-DM-72-0001	70.00%	90.79%	73.26%
B-18-DP-72-0001	70.00%	82.68%	31.75%



B-19-DP-72-0001	70.00%	88.15%	2.25%
Minimum Non Federal Match			
B-17-DM-72-0001	\$.00	\$.00	\$.00
B-18-DP-72-0001	\$.00	\$.00	\$.00
B-19-DP-72-0001	\$.00	\$.00	\$.00
Overall Benefit Amount			
B-17-DM-72-0001	\$911,927,135.00	\$1,182,549,997.89	\$954,334,397.46
B-18-DP-72-0001	\$5,416,014,890.56	\$6,395,437,910.47	\$2,456,315,391.54
B-19-DP-72-0001	\$184,772,398.30	\$232,679,589.96	\$5,943,847.23
Limit on Public Services			
B-17-DM-72-0001	\$226,076,850.00	\$87,820,234.99	\$51,633,569.48
B-18-DP-72-0001	\$1,233,117,450.00	\$80,237,986.26	\$41,391,384.35
B-19-DP-72-0001	\$41,677,984.50	\$.00	\$.00
Limit on Admin/Planning			
B-17-DM-72-0001	\$301,435,800.00	\$204,608,950.00	\$113,718,611.03
B-18-DP-72-0001	\$1,644,156,600.00	\$485,595,038.63	\$197,821,810.21
B-19-DP-72-0001	\$55,570,646.00	\$13,892,661.00	\$.00
Limit on Admin			
B-17-DM-72-0001	\$75,358,950.00	\$75,358,950.00	\$54,139,609.20
B-18-DP-72-0001	\$411,039,150.00	\$411,039,150.00	\$166,475,920.72
B-19-DP-72-0001	\$13,892,661.50	\$13,892,661.00	\$.00
Most Impacted and Distressed			
B-17-DM-72-0001	\$1,507,179,000.00	\$1,506,311,282.00	\$1,043,603,082.56
B-18-DP-72-0001	\$8,220,783,000.00	\$8,145,755,075.17	\$3,193,148,659.16
B-19-DP-72-0001	\$277,853,230.00	\$276,999,831.50	\$19,335,947.29

Overall Progress Narrative:

During the third quarter of FY2025, the Puerto Rico Department of Housing (PRDOH) accomplished several tasks in support of the Administration Program. By September 30, 2025, PRDOH had a total of 454 employees. There were 17 resignations during this period.

Additionally, a total of fourteen (14) new hires were made, including one (1) Infrastructure Auxiliary Secretary, four (4) Executive Assistants, five (3) legal counsel, one (3) legal technician, one (1) training coordinator, one (1) planning technical assistant., one (1) planning specialist, and one (1) section 3 specialist. These new hires are expected to assist in the general management, oversight, and coordination of the CDBG-DR/MIT Program.

Moreover, PRDOH made six (6) internal appointments to strengthen the programmatic and administrative divisions. As part of its staffing recruitment strategies, the PRDOH will continue to focus on recruiting efforts by publishing open positions on its website and social media platforms, as well as participating in job fairs to attract qualified candidates.

Section 3

The Puerto Rico Department of Housing (PRDOH) has continued to implement Section 3 requirements in coordination with subrecipients and direct contractors using CDBG-DR and MIT funds. PRDOH actively reports data in accordance with both the old rule under 24 CFR Part 135 and the updated provisions under 24 CFR Part 75.

The Excel file compiled for federal compliance reporting contains multiple tabs detailing contract, program, and project-specific data, including:

- A data tab aligned with the 24 CFR Part 75 rule.
- A compliance efforts tab documenting the types of Section 3-related activities conducted during the relevant period.
- Additional data reflecting Minority Business Enterprise (MBE), Women Business Enterprise (WBE), and Local Surplus Area (LSA) expenditures.

The PRDOH Compliance Team have extracted and integrated data from old rule reporting into executive summaries to support review and consideration for HUD's review and consideration. Pursuant to federal guidance issued in March 2021.

In Puerto Rico, Federal Compliance Section 3 reporting includes an accounting of the number of projects and contracts funded under the old rule, to fully reflect cumulative expenditures, Section 3 participation data, and the scope of documented efforts at the project level. Notably, certain subrecipients and contractors remain subject to the reporting requirements under 24 CFR Part 135 until their Contracts or Subrecipient Agreements (SRA's) are affected by additional funding or are formally closed. Entities whose agreements were modified after November 30, 2020, must comply with the updated provisions under 24 CFR Part 75 until such administrative closure occurs.

As an overview of the reported data this quarter we keep observing the following:

- The DR portlio is progressng efficiently, with projects advancing into construction phases under federal compliance protocols and active Section 3 workforce engagement.
 - o Overall activity under the City Revitalization Program (CRP) is increasingly taking shape as imminent construction efforts across Puerto Rico's 78 municipalities. The majority of projects are transitioning from planning stages to architecture and engineering (A/E) phases in preparation for construction commencement. Field visits conducted in various municipalities have revealed the initial stages of revitalization in urban centers and neighboring community corridors throughout the Island.
 - o Under the Community Energy and Water Resilience Installations Program (CEWRI)—which funds the deployment of photovoltaic systems with battery backup for critical loads and associated water-storage infrastructure—PRDOH has issued



formal communications to all Installation Services Contractors, underscoring the obligation to track and report Section 3 worker hours.

o Under the Low-Income Housing Tax Credit (LIHTC) program, several initial projects have fully completed their construction phases. These project contracts were governed by the old Section 3 rule and, as such, their Section 3 reporting was submitted under the former 24 CFR Part 135 requirements in prior quarters. Consequently, federal expenditures for these projects are reflected in DRGR; however, you will not observe Section 3 worker participation data in that system, as the applicable data was delivered to HUD via the legacy Excel reporting files. Additionally, a few projects currently in the construction phase are reporting Section 3 participation in accordance with the updated 24 CFR Part 75 provisions.

* Under the R3 program, Section 3 reporting continues under both the old rule 24 CFR Part 135 and the updated 24 CFR Part 75 rules in accordance with HUD guidance tied to contract execution dates. The R3 program has submitted Section 3 participation data for activities governed by the old rule as well as those falling under the new rule.

o Under the Non-Federal Match Program (NFM) and Social Interest Housing Program (SIH) program, subrecipients submit detailed labor-hour reports to document Section 3 workforce participation. The PRDOH Compliance Team conducts ongoing oversight visits and provides targeted technical assistance to ensure accurate identification, tracking, and reporting of Section 3 worker hours.

- The MIT portfolio primarily reflects investment in early-stage activities, with project hours and expenditures tied to planning, administration, and preconstruction efforts.

o The Healthcare Facilities Set-Aside (HF-MIT) Program supports essential upgrades in trauma care and health centers. PRDOH's Compliance Team provided training to hospital personnel leading construction projects on proper Section 3 worker-hour reporting.

o The Infrastructure Mitigation Program (IMP-MIT) aims to empower entities to develop solutions that reduce risks to infrastructure assets. The PRDOH Compliance Team has provided technical guidance to subrecipients and contractors, recommending the continued use of established reporting practices consistent with those implemented under the NFM Program.

Industrywide Disaster Recovery knowledge indicates that many programs within Disaster Recovery must first complete initial conception, design of program, stakeholder engagements, and program implementation planning before commencing project specific planning. Project specific design phases, procurement processes must occur before actual construction activities begin. Due to this known lifecycle of federally funded capital projects, Section 3 federal reporting in DRGR will not show high data results for a number of reporting periods until actual construction activity begins. In previous conversations, PRDOH has provided feedback to HUD on the difficulty for subrecipients and contractors to differentiate Section 3 data by national objective for activities. In our conversations with HUD representatives, we arrived at the mutual understanding regarding the difficulty of tracking national objective within Section 3 reporting. For this reason, our final data included within the LMI and UN categories for programs such as Non-Federal Match and City Revitalization will reflect data accordingly. The Non-Federal Match program primarily uses FEMA funding prior to the use of CDBG-DR/CDBG MIT funding, therefore, it is generally expected that much construction work may have been completed prior to the request for a matching payment, at which time no further construction will be performed- this translates to no new project hours or Section 3 reported hours with the expenditure, resulting in funding expended with no new Section 3 activity at the end of a construction project.

Internal PRDOH Compliance Team Efforts

The PRDOH Section 3 compliance team provides key program support to all subrecipients and contractors and works with our procurement team to participate in pre-submission sessions to provide awareness of Section 3 compliance. The team also aids the procurement team in providing preference considerations for Section 3 Businesses in procurement processes and providing support in committee evaluations.

The PRDOH compliance team analyzed previously reported data to assess the needs of subrecipients and contractors that presented difficulties reporting and established initiatives to mitigate those challenges with dedicated technical assistance. Throughout the course of Q4, our compliance team offered 89 trainings sessions. The PRDOH Compliance Team has continued providing both in-person and virtual training sessions to subrecipients and contractors facing challenges in their compliance efforts. Tailored guidance was provided to 89 entities, including 16 government agencies, 26 nongovernmental organizations, 38 municipalities, 8 contractors, and one consortium were provided guided assistance to understand the requisites of their federal compliance reporting.

Our team continues to engage in outreach and networking activities. During the last year, "Section 3 Pa' la Gente" event was held, in which the Federal Compliance Team and members of the Citizens Advisory Committee (CAC) hosted a joint initiative in Ponce. The next edition of the event will take place in Bayamón, projected for December, to generate meaningful impact in the metropolitan area.

Our branded Section 3 "Meet & Greet", ongoing since 2020, is scheduled to be hosted again next quarter. In this activity, the PRDOH shares employment, contracting, and training opportunities within our Program, and contractors and subrecipients participate to present their services and available opportunities for the general public. Valuable information about employment, hiring, and training opportunities is shared to foster engagement and access for Section 3 participants.

Nevertheless, the activity was not provided during the present quarter as we await more opportunities to develop, sufficient to ensure robust and representative participation from contractors and subrecipients.

We continued sponsoring our Section 3 training courses in OSHA 10 and OSHA 30. Our teams manage the outreach and intake and review process for interested participants who are identified as Section 3 workers or Targeted Section 3 workers. Our team reviews the documentation presented to ensure they qualify as Section 3. Our contractor, CPM PR, LLC (CPM), provides these modules, which are expected to impact both municipal capacity for construction management and compliance with PR OSHA but also target training opportunities highlighted as part of 24 CFR 75. Additionally, construction workers can improve their knowledge and skills, making them more competitive in the job market and contributing to economic self-sufficiency. During Q4-2025, a total of 16 Section 3 individuals successfully obtained OSHA-10 certifications. The PRDOH compliance team also partners with the Human Resources Division for new hire onboardings, where we provide orientation on Section 3 and reinforce PRDOH's commitment to offering new employment opportunities. In these orientations, new personnel are asked to fill out self-certifications and provide supporting documentation of Section 3 status, when applicable. During Q4-2025, a total of 12 Section 3 individuals successfully completed their Section 3 Worker self-certification process.

The PRDOH Federal Compliance Team launched a targeted initiative to engage over twenty organizations with active construction projects, aiming to ensure that all workers completed the required self-certification process. This strategic effort is reflected in the total labor hours reported by Section 3-profile workers in the Quarterly Report, with detailed results presented in the following sections of this narrative.

Quarter after quarter our team engages in additional outreach activities that positively impact Section 3. Our compliance team has a productive calendar of initiatives that show the level of commitment for 24 CFR 75 but also have positive impacts on 2 CFR 200.321 - M/WBE efforts.

1. PRDOH maintains a central database that includes updated contact information for small businesses from SBA.

Procurement processes and other economic opportunities that are published by PRDOH are shared with said databases in an



ongoing effort to impact low and very low-income individuals and businesses, as well as small and minority/women owned businesses.

2. Events for Self-Certification, known as Pal' Residencial have been periodically held by PRDOH at Public Housing Complexes across the island. From these events, we have gathered an excess of 1,020 Self Certifications for Section 3 candidates, which we provide to contractors and subrecipients upon request, and with which we share PRDOH and subrecipient employment and training opportunities as they come up. With this effort, we have so far had an influence on 61 public housing developments. As we work to improve Pal' Residencial initiative for the start of next year, events like Sección 3 Pa' La Gente currently serve the purpose educating communities about the potential of Section 3.

3. The Federal Compliance and Subrecipient Management Division have a strong collaboration with the Procurement Division for providing trainings during pre-submission sessions for proponents for Section 3 & M/WBE businesses. We collaborate on the inclusion of Section 3 Clauses recommendations for subrecipient procurement processes.

4. We continue collaborating with Workforce Training and Incubators and Accelerators Programs to identify potential Section 3 individuals completing courses/training and who may be interested in future networking opportunities.

5. PRDOH prepares and makes available online webinars featured in PRDOH's YouTube Channel.

6. PRDOH compliance staff host virtual and in-person technical assistance sessions.

7. PRDOH also provides Facebook posts, LinkedIn posts where Section 3 is highlighted as well as quick reference videos. This narrative is accompanied with additional attachments that summarize the data received and provides a quantitative summary of the efforts performed during this period.

Title Clearance Program (LMI) - Q4 2025 Metrics

For Q4 2025, the program metrics for the Title Clearance Program LMI (TC) could not be reported through the system. Therefore, we are providing the following values in narrative form to document the program's performance for this reporting period.

Category Value

- Single-Family Units- 532
- Housing Units- 532

- Low-Income Beneficiaries- 445

- Moderate-Income Beneficiaries- 87
- White- 294

- White Hispanic/Latino- 288

- Black/African American- 60

- Black/African American Hispanic/Latino- 60

- American Indian/Alaskan Native & White- 6

- American Indian/Alaskan Native & White Hispanic/Latino- 6

- Black/African American & White- 44

- Black/African American & White Hispanic/Latino- 43

- American Indian/Alaskan Native & Black/African American- 1

- American Indian/Alaskan Native & Black/African American Hispanic/Latino- 1

- Other Multi-Racial-80

- Other Multi-Racial Hispanic/Latino- 78

- Unknown- 47

- Unknown Hispanic/Latino- 47

- Households- 337



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	(\$277,853,230.00)	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Administration B-17-DM-72-0001, Administration	\$5,833,501.54	\$500,290,761.00	\$220,516,978.72
B-17-DM-72-0001	\$205,453.51	\$75,358,950.00	\$54,132,919.71
B-18-DP-72-0001	\$5,628,048.03	\$411,039,150.00	\$166,384,059.01
B-19-DP-72-0001	\$0.00	\$13,892,661.00	\$0.00
Economic B-17-DM-72-0001, Economic-Economic B-17-DM-	\$6,859,502.33	\$450,046,019.49	\$388,784,416.89
B-17-DM-72-0001	\$1,440,314.89	\$117,072,553.38	\$97,220,134.96
B-18-DP-72-0001	\$5,419,187.44	\$332,973,466.11	\$291,564,281.93
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Economic B-18-DP-72-0001, Economic-Economic B-18-DP-	\$10,241,552.46	\$715,500,000.00	\$251,213,127.60
B-17-DM-72-0001	\$0.00	\$0.00	\$0.00
B-18-DP-72-0001	\$10,241,552.46	\$715,500,000.00	\$251,213,127.60
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Economic Non RLF B-17-DM-72-0001, Economic Non RLF	\$3,035,822.13	\$90,000,000.00	\$38,449,640.63
B-17-DM-72-0001	\$1,474,385.64	\$47,500,000.00	\$24,562,859.77
B-18-DP-72-0001	\$1,561,436.49	\$42,500,000.00	\$13,886,780.86
Housing B-17-DM-72-0001, Housing-Housing B-17-DM-72-	\$79,564,696.26	\$4,868,128,308.56	\$2,460,660,557.39
B-17-DM-72-0001	\$2,249,758.20	\$1,001,390,284.99	\$850,011,707.26
B-18-DP-72-0001	\$77,314,938.06	\$3,866,738,023.57	\$1,610,648,850.13
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Housing B-18-DP-72-0001, Housing-Housing B-18-DP-72-	\$40,339,475.80	\$763,000,000.00	\$649,714,708.14
B-17-DM-72-0001	\$0.00	\$0.00	\$0.00
B-18-DP-72-0001	\$40,339,475.80	\$763,000,000.00	\$649,714,708.14
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Infrastructure B-17-DM-72-0001, Infrastructure-	\$21,520,931.16	\$1,130,000,000.63	\$166,917,556.53
B-17-DM-72-0001	\$4,330,872.68	\$110,607,211.63	\$74,201,351.93
B-18-DP-72-0001	\$11,480,826.52	\$755,432,220.00	\$73,301,086.90
B-19-DP-72-0001	\$5,709,231.96	\$263,960,569.00	\$19,415,117.70
Infrastructure B-18-DP-72-0001, Infrastructure-	\$0.00	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00	\$0.00
Multi-Sector B-17-DM-72-0001, Multi-Sector-Multi-Sector B-	\$14,323,316.90	\$1,283,333,720.00	\$335,986,361.35
B-17-DM-72-0001	\$69,651.80	\$23,000,000.00	\$3,852,995.99
B-18-DP-72-0001	\$14,253,665.10	\$1,260,333,720.00	\$332,133,365.36
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00
Multi-Sector B-18-DP-72-0001, Multi-Sector-Multi-Sector B-	\$0.00	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00	\$0.00
Planning B-17-DM-72-0001, Planning	\$7,029,224.27	\$205,516,420.32	\$89,669,563.31
B-17-DM-72-0001	\$4,784,081.63	\$132,250,000.00	\$59,613,142.13
B-18-DP-72-0001	\$2,245,142.64	\$73,266,420.32	\$30,056,421.18
B-19-DP-72-0001	\$0.00	\$0.00	\$0.00



Activities

Project # / Administration B-17-DM-72-0001 / Administration



Grantee Activity Number: R01A01ADM-DOH-NA

Activity Title: Administration

Activity Type:

Administration

Project Number:

Administration B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,290,761.00
B-17-DM-72-0001	\$0.00	\$75,358,950.00
B-18-DP-72-0001	\$0.00	\$411,039,150.00
B-19-DP-72-0001	\$0.00	\$13,892,661.00
Total Budget	\$0.00	\$500,290,761.00
B-17-DM-72-0001	\$0.00	\$75,358,950.00
B-18-DP-72-0001	\$0.00	\$411,039,150.00
B-19-DP-72-0001	\$0.00	\$13,892,661.00
Total Obligated	\$14,372,871.00	\$283,110,980.98
B-17-DM-72-0001	(\$114,282.51)	\$54,731,288.25
B-18-DP-72-0001	\$14,487,153.51	\$228,379,692.73
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$5,917,551.00	\$220,615,529.92
B-17-DM-72-0001	\$205,453.51	\$54,139,609.20
B-18-DP-72-0001	\$5,712,097.49	\$166,475,920.72
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$5,833,501.54	\$220,516,978.72
B-17-DM-72-0001	\$205,453.51	\$54,132,919.71
B-18-DP-72-0001	\$5,628,048.03	\$166,384,059.01
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$84,049.46	\$98,551.20
B-17-DM-72-0001	\$0.00	\$6,689.49
B-18-DP-72-0001	\$84,049.46	\$91,861.71
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$3,574.45	\$10,545.90
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$3,574.45	\$10,545.90
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$5,917,551.00	\$220,615,058.58
Puerto Rico Department of Housing	\$5,917,551.00	\$220,615,058.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Administrative expenses regarding the salaries and wages carry out under the CDBG-DR funds.

Location Description:

The administrative work is going to be performed at the Puerto Rico Department of Housing and their regional offices across the Island. The address for the Department of Housing is Barbosa Ave. #606, San Juan PR 00923.

Activity Progress Narrative:

During the Fourth quarter of FY2025, the Puerto Rico Department of Housing (PRDOH) accomplished several tasks in support of the Administration Program. By September 30, 2025, PRDOH had a total of 454 employees. There were 17 resignations during this period.

Additionally, a total of fourteen (14) new hires were made, including one (1) Infrastructure Auxiliary Secretary, four (4) Executive Assistants, five (3) legal counsel, one (3) legal technician, one (1) training coordinator, one (1) planning technical assistant., one (1) planning specialist, and one (1) section 3 specialist. These new hires are expected to assist in the general management, oversight, and coordination of the CDBG-DR/MIT Program.

Moreover, PRDOH made six (6) internal appointments to strengthen the programmatic and administrative divisions. As part of its staffing recruitment strategies, the PRDOH will continue to focus on recruiting efforts by publishing open positions on its website and social media platforms, as well as participating in job fairs to attract qualified candidates.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Economic B-17-DM-72-0001 / Economic-Economic B-17-DM-



Grantee Activity Number: R01E15SBF-EDC-LM

Activity Title: Small Business Financing LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Economic Development Bank of Puerto Rico (BDE)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$104,422,750.91
B-17-DM-72-0001	\$0.00	\$25,122,750.91
B-18-DP-72-0001	\$0.00	\$79,300,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$104,422,750.91
B-17-DM-72-0001	\$0.00	\$25,122,750.91
B-18-DP-72-0001	\$0.00	\$79,300,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$40,177.17	\$103,464,982.99
B-17-DM-72-0001	\$40,177.17	\$25,011,891.27
B-18-DP-72-0001	\$0.00	\$78,453,091.72
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,663,457.44	\$98,666,795.88
B-17-DM-72-0001	\$136,938.91	\$23,947,238.81
B-18-DP-72-0001	\$1,526,518.53	\$74,719,557.07
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,663,457.44	\$98,666,795.88
B-17-DM-72-0001	\$136,938.91	\$23,947,238.81
B-18-DP-72-0001	\$1,526,518.53	\$74,719,557.07
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1,663,457.44	\$98,666,795.88
Department of Economic Development and	\$0.00	\$94,474.32
Economic Development Bank of Puerto Rico (BDE)	\$1,663,457.44	\$98,571,567.71
Most Impacted and Distressed Expended	\$1,663,457.44	\$92,323,846.21
B-17-DM-72-0001	\$136,938.91	\$23,431,738.06
B-18-DP-72-0001	\$1,526,518.53	\$68,892,108.15
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The SBF Program provides grants to assist with hurricane recovery and business expansion. PRDOH projects that at least 4,500 small businesses will receive assistance under this program. With these Recovery Grants, the SBF Program objective is to provide capital to:

- Expand growth opportunities and economic recovery by addressing local business needs for working capital
- Retain and expand employment of Puerto Rico residents through business expansion and
- Fortify businesses to expand their ability to work with private banking institutions and other financial entities for future financing needs.

Eligible applicants can apply for a Recovery Grant in coordination with BDE, who will help applicants identify the type and amount of assistance that best serves their unmet business recovery and growth needs. BDE will offer technical assistance and guidance during the intake and application process as well.

As a Subrecipient and Program Administrator, BDE will evaluate applications for grants based on:

- CDBG Economic Development underwriting criteria as specified in the CDBG-DR Notice with a focus on demonstrated need, capacity, reasonableness, and intended use of funds.
- CDBG-DR and Puerto Rico compliance requirements.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"In the fourth quarter, the Puerto Rico Department of Housing (PRDOH) continued progress in the implementation and towards the closing of the Small Business Financing (SBF) Program. Core activities included underwriting review, grant disbursement, and the completion of receipt evaluations and closeouts. PRDOH held regular meetings with subrecipients and vendors to provide technical support and strengthen program production and compliance.

A total of 5,392 grants have been awarded, amounting to approximately \$290.06 million. PRDOH maintained strong oversight and made operational adjustments to enhance program effectiveness. These efforts have improved stakeholders' ability to meet both federal and programmatic requirements and have allowed for an increase in applications to close in compliance with program guidelines.

To date, it can be reported that the SBF Program has created or helped retain 2,215 jobs. From these, 1,606 are LMI jobs. The data regarding Job Creation can be provided after each case completes closeout, thus as the program focuses on this phase, it is due to increase.

The accomplishments this quarter reflect PRDOH's ongoing commitment to driving economic growth through small business support while upholding transparency and compliance. The program will continue improving its processes to maximize its impact."

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	-803		820/382	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	210/324	37/324	250/648	98.80

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	-803	0	-803	1472/324	36/324	1512/648	99.74

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Activity Description:

The SBF Program provides grants to assist with hurricane recovery and business expansion. PRDOH projects that at least 4,500 small businesses will receive assistance under this program. With these Recovery Grants, the SBF Program objective is to provide capital to:

- Expand growth opportunities and economic recovery by addressing local business needs for working capital
- Retain and expand employment of Puerto Rico residents through business expansion and
- Fortify businesses to expand their ability to work with private banking institutions and other financial entities for future financing needs.

Eligible applicants can apply for a Recovery Grant in coordination with BDE, who will help applicants identify the type and amount of assistance that best serves their unmet business recovery and growth needs. BDE will offer technical assistance and guidance during the intake and application process as well.

As a Subrecipient and Program Administrator, BDE will evaluate applications for grants based on:

- CDBG Economic Development underwriting criteria as specified in the CDBG-DR Notice with a focus on demonstrated need, capacity, reasonableness, and intended use of funds.
- CDBG-DR and Puerto Rico compliance requirements.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"In the fourth quarter, the Puerto Rico Department of Housing (PRDOH) continued progress in the implementation and towards the closing of the Small Business Financing (SBF) Program. Core activities included underwriting review, grant disbursement, and the completion of receipt evaluations and closeouts. PRDOH held regular meetings with subrecipients and vendors to provide technical support and strengthen program production and compliance.

A total of 5,392 grants have been awarded, amounting to approximately \$290.06 million. PRDOH maintained strong oversight and made operational adjustments to enhance program effectiveness. These efforts have improved stakeholders' ability to meet both federal and programmatic requirements and have allowed for an increase in applications to close in compliance with program guidelines.

To date, it can be reported that the SBF Program has created or helped retain 2,215 jobs. From these, 1,606 are LMI jobs. The data regarding Job Creation can be provided after each case completes closeout, thus as the program focuses on this phase, it is due to increase.

The accomplishments this quarter reflect PRDOH's ongoing commitment to driving economic growth through small business support while upholding transparency and compliance. The program will continue improving its processes to maximize its impact."

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	11		3086/891	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	17	19/0	139/0	240/1512	65.83

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	17	17/0	136/0	572/1512	26.75

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01E16BIA-EDC-LM

Activity Title: Business Incubators and Accelerators LMI

Activity Type:
Econ. development or recovery activity that creates/retains

Project Number:
Economic B-17-DM-72-0001

Projected Start Date:
09/19/2018

Benefit Type:
Direct (Person)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Economic-Economic B-17-DM-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$9,306,562.02	\$51,329,554.72
B-17-DM-72-0001	\$2,445,139.61	\$20,440,819.18
B-18-DP-72-0001	\$6,861,422.41	\$30,888,735.54
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$9,306,562.02	\$51,329,554.72
B-17-DM-72-0001	\$2,445,139.61	\$20,440,819.18
B-18-DP-72-0001	\$6,861,422.41	\$30,888,735.54
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$11,587,462.40	\$49,625,309.00
B-17-DM-72-0001	\$2,611,600.23	\$19,174,364.97
B-18-DP-72-0001	\$8,975,862.17	\$30,450,944.03
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$5,403,131.29	\$23,833,310.32
B-17-DM-72-0001	\$2,223,572.86	\$10,112,488.15
B-18-DP-72-0001	\$3,179,558.43	\$13,720,822.17
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$5,276,031.07	\$23,706,210.10
B-17-DM-72-0001	\$2,096,472.64	\$9,985,387.93
B-18-DP-72-0001	\$3,179,558.43	\$13,720,822.17
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$127,100.22	\$127,100.22
B-17-DM-72-0001	\$127,100.22	\$127,100.22
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$133,789.71	\$133,789.71
B-17-DM-72-0001	\$133,789.71	\$133,789.71
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,655,986.55	\$17,224,908.30
Department of Economic Development and	\$0.00	\$39,903.52
Puerto Rico Department of Housing	\$2,655,986.55	\$17,185,004.78
Most Impacted and Distressed Expended	\$2,655,986.55	\$16,394,588.34
B-17-DM-72-0001	\$936,969.90	\$6,278,468.21
B-18-DP-72-0001	\$1,719,016.65	\$10,116,120.13
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico recognizes that a blend of ideas, talent, capital, and a culture of openness and collaboration are all vital to nurturing an innovation ecosystem involving complex interactions among entrepreneurs, investors, suppliers, universities, government entities, large existing businesses, and a host of supporting factors and organizations. A business incubator and accelerator program supports the growth and success of small and/or new businesses in the early stages of operation by providing initial resources that significantly minimize the risk of small and/or new business failure and speeding up the time it takes to get to market. Business incubators and accelerators will be encouraged to incorporate resilience measures in businesses plans to allow for continuity of business operations in the event of power outages, natural disasters, or other disruptive events. This will provide the added benefit of creating business shelters during future events. PRDOH will oversee this program and will fund incubator and accelerator activities with units of local government, non-profit organizations or governmental agencies with proven experience in the implementation of business incubators and accelerators. Through SBIA, small and/or new businesses will gain access to shared office space and supportive operational resources such as office equipment, telecommunication services, technical assistance, and conference space. Daily work in a shared, collaborative office environment provides for ongoing access to mentoring services, professional networking, idea-exchange, and hands-on management training. This will help support small and/or new companies in the early stage of operation. The grant maximum is \$2,500,000 however, it is possible that not all incubators and accelerators will receive the maximum amount. Funding will be based on incubator/accelerator capacity as proposed in the submittal. Projects proposed in the floodplain will be evaluated on a case-by-case basis for risk and cost reasonableness and will comply with all applicable requirements. Organizations simply offering shared work spaces for lease or purchase as a private-sector business model, without providing supportive services, are not eligible applicants. Application criteria and program guidelines are published on the CDBG-DR website.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"In Q4, the Puerto Rico Department of Housing (PRDOH) continued advancing the Small Business Incubator and Accelerator (SBIA) Program. PRDOH provided consistent support to subrecipients, focusing on compliance, intake, reporting, and program protocols. As of this quarter, a total of 6,008 beneficiaries completed the program and received the corresponding certification. The LMI-LMC national objective has been validated for 19 of 30 SBIA Program subrecipients and continue to progress with the validations. The SBIA program is expected to reach the 51% required to validate the national LMI-LMC objective at the program level, which is an important milestone in achieving the established objectives. The SBIA Program remains a key contributor to economic development, empowering entrepreneurs and strengthening community ties. This quarter's progress continues to highlight the impact of personalized support and strategic collaboration."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	150	3421/2413

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/1446	0/1445	0/2891	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





Grantee Activity Number: R01E16BIA-EDC-UN

Activity Title: Business Incubators and Accelerators UN

Activity Type:
Econ. development or recovery activity that creates/retains

Project Number:
Economic B-17-DM-72-0001

Projected Start Date:
09/19/2018

Benefit Type:
Direct (Person)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Economic-Economic B-17-DM-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$9,306,562.03)	\$29,670,445.26
B-17-DM-72-0001	(\$2,445,139.61)	\$7,059,180.82
B-18-DP-72-0001	(\$6,861,422.42)	\$22,611,264.44
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	(\$9,306,562.03)	\$29,670,445.26
B-17-DM-72-0001	(\$2,445,139.61)	\$7,059,180.82
B-18-DP-72-0001	(\$6,861,422.42)	\$22,611,264.44
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$8,624,985.39)	\$24,744,021.89
B-17-DM-72-0001	(\$2,618,190.54)	\$6,189,839.63
B-18-DP-72-0001	(\$6,006,794.85)	\$18,554,182.26
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	(\$2,967,043.22)	\$9,079,249.85
B-17-DM-72-0001	(\$1,012,110.28)	\$2,769,340.51
B-18-DP-72-0001	(\$1,954,932.94)	\$6,309,909.34
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	(\$2,873,409.85)	\$9,045,783.00
B-17-DM-72-0001	(\$885,010.06)	\$2,769,340.51
B-18-DP-72-0001	(\$1,988,399.79)	\$6,276,442.49
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	(\$93,633.37)	\$33,466.85
B-17-DM-72-0001	(\$127,100.22)	\$0.00
B-18-DP-72-0001	\$33,466.85	\$33,466.85
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	(\$133,789.71)	\$0.00
B-17-DM-72-0001	(\$133,789.71)	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1,057,288.43	\$16,964,838.78
Department of Economic Development and	\$0.00	\$17,539.18
Puerto Rico Department of Housing	\$1,057,288.43	\$16,946,777.95
Most Impacted and Distressed Expended	\$0.00	\$15,907,550.08
B-17-DM-72-0001	\$0.00	\$5,939,201.58
B-18-DP-72-0001	\$0.00	\$9,968,348.50
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico recognizes that a blend of ideas, talent, capital, and a culture of openness and collaboration are all vital to nurturing an innovation ecosystem involving complex interactions among entrepreneurs, investors, suppliers, universities, government entities, large existing businesses, and a host of supporting factors and organizations. A business incubator and accelerator program supports the growth and success of small and/or new businesses in the early stages of operation by providing initial resources that significantly minimize the risk of small and/or new business failure and speeding up the time it takes to get to market. Business incubators and accelerators will be encouraged to incorporate resilience measures in businesses plans to allow for continuity of business operations in the event of power outages, natural disasters, or other disruptive events. This will provide the added benefit of creating business shelters during future events. PRDOH will oversee this program and will fund incubator and accelerator activities with units of local government, non-profit organizations or governmental agencies with proven experience in the implementation of business incubators and accelerators. Through SBIA, small and/or new businesses will gain access to shared office space and supportive operational resources such as office equipment, telecommunication services, technical assistance, and conference space. Daily work in a shared, collaborative office environment provides for ongoing access to mentoring services, professional networking, idea-exchange, and hands-on management training. This will help support small and/or new companies in the early stage of operation. The grant maximum is \$2,500,000 however, it is possible that not all incubators and accelerators will receive the maximum amount. Funding will be based on incubator/accelerator capacity as proposed in the submittal. Projects proposed in the floodplain will be evaluated on a case-by-case basis for risk and cost reasonableness and will comply with all applicable requirements. Organizations simply offering shared work spaces for lease or purchase as a private-sector business model, without providing supportive services, are not eligible applicants. Application criteria and program guidelines are published on the CDBG-DR website.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"In Q4, the Puerto Rico Department of Housing (PRDOH) continued advancing the Small Business Incubator and Accelerator (SBIA) Program. PRDOH provided consistent support to subrecipients, focusing on compliance, intake, reporting, and program protocols. As of this quarter, a total of 6,008 beneficiaries completed the program and received the corresponding certification. The LMI-LMC national objective has been validated for 19 of 30 SBIA Program subrecipients and continue to progress with the validations. The SBIA program is expected to reach the 51% required to validate the national LMI-LMC objective at the program level, which is an important milestone in achieving the established objectives. The SBIA Program remains a key contributor to economic development, empowering entrepreneurs and strengthening community ties. This quarter's progress continues to highlight the impact of personalized support and strategic collaboration."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	18	1834/5630

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/6746	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01E19TBM-EDC-UN

Activity Title: Tourism & Business Marketing Program

Activity Type:

Tourism (Waiver Only)

Project Number:

Economic B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic-Economic B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Invest Puerto Rico Inc.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$24,046,019.49
B-17-DM-72-0001	\$0.00	\$14,572,553.38
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$24,046,019.49
B-17-DM-72-0001	\$0.00	\$14,572,553.38
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$24,046,019.48
B-17-DM-72-0001	\$0.00	\$14,572,553.37
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$24,046,019.48
B-17-DM-72-0001	\$0.00	\$14,572,553.37
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$24,046,019.48
B-17-DM-72-0001	\$0.00	\$14,572,553.37
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,046,019.08
Department of Economic Development and	\$0.00	\$72,525.09
Invest Puerto Rico Inc.	\$0.00	\$23,971,190.03
Most Impacted and Distressed Expended	\$0.00	\$24,046,019.08
B-17-DM-72-0001	\$0.00	\$14,572,552.97
B-18-DP-72-0001	\$0.00	\$9,473,466.11
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Given the impacts of Hurricane María on tourism assets and long-term economic conditions, PRDOH will fund subrecipients to develop a comprehensive marketing effort to promote outside the Island that the area is open for business. Additionally, Puerto Rico will create and implement strategies promoting Puerto Rico as an ideal place to do business. This will attract new businesses of external capital that can contribute additional capital to the economy. Marketing Puerto Rico as a pro-business jurisdiction will encourage new external investments, promote economic development and create new jobs. Efforts will work to prevent tourism and service sector displacement or business failure as a result of the hurricane impact. The projected use of funds for marketing and outreach efforts will be focused on advertising creation and media placement (television/radio/digital and out-of-home advertising) outside of Puerto Rico, as well as promoting the Island as an ideal place to do business. No elected officials or political candidates will be featured or included in promotional marketing funded through this program. Per CDBG regulation, CDBG-DR funds shall not be used to engage in partisan political activities, such as candidate forums. The increased revenue brought to local economies through tourism will fund jobs that stabilize households through primary, secondary and tertiary jobs created in communities across the Island. Puerto Rico requested and received a waiver from HUD for \$15,000,000 for this activity. PRDOH sought a waiver request to incorporate additional funds allocated in the Substantial Amendment due to the critical importance of creating investment in the Island post-María.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

The Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Tourism & Business Marketing (TBM) Program: The two TBM Subrecipient Agreements were officially closed . The TBM program disbursed a total of \$24.046.19.M in marketing efforts, as part of a successful campaign to promote Puerto Rico as a tourism and business investment destination.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Number of new visitors	0	715258/66104
# of Businesses	0	7784/1090
# of Posted Advertisements for	0	1770/1751
# of Total People reached	0	1447073068/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Economic B-18-DP-72-0001 / Economic-Economic B-18-DP-



Grantee Activity Number: R02E23RUR-DOA-LM

Activity Title: RE-GROW PR Urban-Rural Agriculture Program LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/20/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$300,000.00)	\$101,000,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$300,000.00)	\$101,000,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	(\$300,000.00)	\$101,000,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$300,000.00)	\$101,000,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$1,917,684.02	\$100,627,009.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,917,684.02	\$100,627,009.97
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,581,663.05	\$96,261,086.43
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,581,663.05	\$96,261,086.43
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,581,663.05	\$96,261,086.43
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,581,663.05	\$96,261,086.43
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,581,663.05	\$96,261,086.43
Puerto Rico Department of Agriculture	\$0.00	\$0.00
Puerto Rico Department of Housing	\$2,581,663.05	\$96,261,086.43
Puerto Rico Science, Technology and Research Trust	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$2,581,663.05	\$96,261,086.43
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,581,663.05	\$96,261,086.43
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

RE-GROW PR has two primary aims: 1) Promote and increase food security island-wide, and 2) Enhance and expand agricultural production related to economic revitalization and sustainable development activity. Given its island status, Puerto Rico has long recognized the food security challenges of dependence on imported food products, and certainly experienced a heightened degree of risk during the aftermath of the hurricanes. Historically, Puerto Rico has focused agricultural production on several main crop typologies, and RE-GROW PR will address this food security risk by increasing local production and expanding diversity of agricultural production on the Island. RE-GROW PR will serve both urban and rural areas and will seek to capitalize on urban in-fill opportunities to install community gardens where vacant lots may exist, or where blighted structures are being demolished. Assistance will be provided in the form of grants to eligible entities in accordance with the program guidelines. RE-GROW PR will work to promote crop diversification and expand production of locally consumed produce, and further meet the needs of expansion in the tourism sector to meet culinary needs of Puerto Rico's renowned and burgeoning gastronomic sector. Greenhouses may also be viable strategies considered to reduce crop losses in both rural and urban environments, utilizing large-scale formats in rural areas, converted warehouses, or abandoned industrial sites, and roof-top greenhouses in urban areas. Crops to support goals in the tourism sector via culinary arts and eco-tourism needs will also be prioritized, such as growth of key produce and herbs such as cilantro, chives, basil, oregano, avocados, tomatoes, peppers, etc., as well as investments to address impacts to coffee production. This program represents an opportunity for collaboration between multiple potential partners within the public, academic, and non-governmental sectors. At the outset, RE-GROW PR aims to focus on the following potential activities to increase food security and bolster social and economic resilience:

- Urban agriculture - community gardens
- Rural agriculture investments, crop diversification to meet Island food security needs
- Rural and urban greenhouses
- Agricultural cultivation and livestock production to feed into culinary programs and meet culinary tourism demands
- Aquaculture/aquafarming

This program will outline parameters for application and participation, and award caps. Over the long-term, RE-GROW PR will aim to create further economic development opportunities through exports of locally grown produce, livestock, and aquaculture outputs.

Location Description:

Municipalities across the island.

Activity Progress Narrative:

For Q4, the Puerto Rico Department of Housing (PRDOH) made significant progress in implementing the Re-Grow Urban Rural Agriculture (Re-Grow) Program. Key efforts focused on underwriting reviews, grant disbursements, and the completion of receipt evaluations and closeouts. PRDOH conducted ongoing meetings with subrecipients and vendors to strengthen compliance, production and program execution. A total of 1,869 grants were disbursed, amounting to \$139.3 million, with improvements made to streamline both closeout procedures and award notifications. PRDOH continued to closely monitor subrecipient and vendor performance, making necessary operational adjustments to uphold compliance standards. To date, it can be reported that the Re-Grow Program has created or helped retain 751 jobs, out of these, 725 are LMI jobs. This quarter's achievements reflect PRDOH's dedication to promoting sustainable agriculture and fostering economic development, with continued efforts planned to expand the program's impact across Puerto Rico.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	14	1274/993

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	86/1243	25/1242	111/2485	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	174	0	174	830/2372	25/2371	855/4743	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E23RUR-DOA-UN

Activity Title: RE-GROW PR Urban-Rural Agriculture Program UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/20/2020

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$300,000.00	\$62,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$300,000.00	\$62,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$300,000.00	\$62,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$300,000.00	\$62,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$520,689.21	\$62,035,772.56
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$520,689.21	\$62,035,772.56
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,116,846.08	\$56,307,448.22
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,116,846.08	\$56,307,448.22
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,059,018.91	\$56,249,621.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,059,018.91	\$56,249,621.05
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$57,827.17	\$57,827.17
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$57,827.17	\$57,827.17
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1,116,846.08	\$56,307,448.22
Puerto Rico Department of Agriculture	\$0.00	\$0.00
Puerto Rico Department of Housing	\$1,116,846.08	\$56,307,448.22
Puerto Rico Science, Technology and Research Trust	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$1,116,846.08	\$54,637,191.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,116,846.08	\$54,637,191.05
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

RE-GROW PR has two primary aims: 1) Promote and increase food security island-wide, and 2) Enhance and expand agricultural production related to economic revitalization and sustainable development activity. Given its island status, Puerto Rico has long recognized the food security challenges of dependence on imported food products, and certainly experienced a heightened degree of risk during the aftermath of the hurricanes. Historically, Puerto Rico has focused agricultural production on several main crop typologies, and RE-GROW PR will address this food security risk by increasing local production and expanding diversity of agricultural production on the Island. RE-GROW PR will serve both urban and rural areas and will seek to capitalize on urban in-fill opportunities to install community gardens where vacant lots may exist, or where blighted structures are being demolished. Assistance will be provided in the form of grants to eligible entities in accordance with the program guidelines. RE-GROW PR will work to promote crop diversification and expand production of locally consumed produce, and further meet the needs of expansion in the tourism sector to meet culinary needs of Puerto Rico's renowned and burgeoning gastronomic sector. Greenhouses may also be viable strategies considered to reduce crop losses in both rural and urban environments, utilizing large-scale formats in rural areas, converted warehouses, or abandoned industrial sites, and roof-top greenhouses in urban areas. Crops to support goals in the tourism sector via culinary arts and eco-tourism needs will also be prioritized, such as growth of key produce and herbs such as cilantro, chives, basil, oregano, avocados, tomatoes, peppers, etc., as well as investments to address impacts to coffee production. This program represents an opportunity for collaboration between multiple potential partners within the public, academic, and non-governmental sectors. At the outset, RE-GROW PR aims to focus on the following potential activities to increase food security and bolster social and economic resilience:

- Urban agriculture - community gardens
- Rural agriculture investments, crop diversification to meet Island food security needs
- Rural and urban greenhouses
- Agricultural cultivation and livestock production to feed into culinary programs and meet culinary tourism demands
- Aquaculture/aquafarming

This program will outline parameters for application and participation, and award caps. Over the long-term, RE-GROW PR will aim to create further economic development opportunities through exports of locally grown produce, livestock, and aquaculture outputs.

Location Description:

Municipalities across the island.

Activity Progress Narrative:

For Q4, the Puerto Rico Department of Housing (PRDOH) made significant progress in implementing the Re-Grow Urban Rural Agriculture (Re-Grow) Program. Key efforts focused on underwriting reviews, grant disbursements, and the completion of receipt evaluations and closeouts. PRDOH conducted ongoing meetings with subrecipients and vendors to strengthen compliance, production and program execution. A total of 1,869 grants were disbursed, amounting to \$139.3 million, with improvements made to streamline both closeout procedures and award notifications. PRDOH continued to closely monitor subrecipient and vendor performance, making necessary operational adjustments to uphold compliance standards. To date, it can be reported that the Re-Grow Program has created or helped retain 751 jobs, out of these, 725 are LMI jobs. This quarter's achievements reflect PRDOH's dedication to promoting sustainable agriculture and fostering economic development, with continued efforts planned to expand the program's impact across Puerto Rico.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	6		615/426	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	-15	0	-15	-12/0	12/0	41/1065	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	26	3/0	12/0	41/2032	36.59

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDI-PPP-LM

Activity Title: Economic Dev. Investment Portafolio for Growth LM

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/20/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$48,704,677.65
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$48,704,677.65
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$48,704,677.65
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$48,704,677.65
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$151,777.21	\$24,186,388.95
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$151,777.21	\$24,186,388.95
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$228,481.50	\$2,185,491.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$228,481.50	\$2,185,491.41
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$228,481.50	\$2,185,491.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$228,481.50	\$2,185,491.41
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$228,481.50	\$2,185,491.41
Central Office for Recovery, Reconstruction and	\$0.00	\$0.00
Puerto Rico Department of Housing	\$228,481.50	\$2,185,491.41
Most Impacted and Distressed Expended	\$228,481.50	\$2,185,491.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$228,481.50	\$2,185,491.41
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The program will foster both mixed-use, community-based development, as well as major infrastructure improvements for Puerto Rico. The objective of this program is to develop a series of projects that provide transformative benefit to Puerto Rico, which result in large-scale commercial or industrial development in a broad-ranging category of activities and that cover a wide variety of economic development tasks. Projects may result in the creation of public private partnerships in which CDBG-DR funds are used for the public infrastructure components of projects, while the leveraged funds will be used for the economic development activities or additional project costs. This may include, but is not limited to the development/redevelopment of:

- Commercial developments that create high impact economic activity, such as shipping distribution centers or office buildings, industrial/manufacturing complexes such as factories, industrial parks and R&D laboratories, hotels, and public commercial spaces such as convention centers or parking garages. Commercial developments that do not meet the high-impact definition are also eligible, however high-impact activities may receive bonus points

- Mixed-use developments whereby projects will support business opportunities and other economic development in support of housing and

- Infrastructure development to support large economic revitalization activities. This includes, but is not limited to, transportation facilities (new roads, street rehabilitation, sidewalk improvements, streetlights, parking facilities, streetscape improvements, etc.) and water, sewer, and drainage improvements directly supporting an economic revitalization activity. IPG will provide loans to awarded participants that may be forgivable. Loans will not exceed forty percent (40%) of a project's total cost to include, among others, the development budget (hard and soft costs), and cost of issuance. However, exception to this may be considered where the project fulfills certain criteria previously agreed upon. A project that meets specific program goals may be eligible to receive a loan for up to fifty percent (50%) of the total project cost, based on the following criteria:

- Benefits the creation or retention of +300 employees, as described in the program guidelines

- Creates economic activities that generate +50% of their revenue from exports, as described in the program guidelines.

The maximum loan amount is capped at fifty percent (50%) of the total project cost. PRDOH could reassess this threshold once completed with the outreach phase.

Projects must:

- Have a viable and verifiable source of funding for the total costs not covered by the award

- Amortization of principal balance will not exceed thirty (30) years with a maturity of ten (10) to thirty (30) years

- Interest rate will not exceed two percent (2%) per annum, determined by the project's cash flow, ability to service debt, and other underwriting considerations

- Loan will be collateralized. The lien position of the collateral, such as real estate, capital equipment or liens on other property, may be subordinated to senior loans, if applicable

- No pre-payment penalty and

- A portion of the loan may be forgiven based upon adherence to agree upon terms and conditions in the program guidelines, including benefit to low-to-moderate income persons, local funding participation, additional job creation, and use of local suppliers.

Applicants must meet the CDBG Underwriting Criteria of 24 C.F.R. § 570.209:

1. That project costs are reasonable

2. That all other sources of project financing are committed

3. That CDBG funds are not substituted for non-Federal financial funding or support

4. That the project is financially feasible

5. That to the extent practicable, the return on the applicant's equity investment will not be unreasonably high and

6. That to the extent practicable, CDBG funds are disburse on a pro rata basis with other finances provided to the project.

These projects will require large levels of financial investment, of which the CDBG-DR portion may range from minor to significant. The projects will have a large community impact, whether in terms of job creation, service to the neighbourhood, or renewal of a given area. Depending on the nature of the project, they may involve real estate development, whether it is the construction of a new facility or the expansion of an existing building and will be expected to involve various types of financing and sources of funds. For example, large-scale projects often have a combination of private lender financing, various types of public financing, and business owner cash injections.

This program will be established for the funding of projects that will significantly impact and enable the long-term economic growth and sustainability of the Island. This program has the capacity to be a funding stream for projects determined by the central government to be key drivers for Puerto Rico's new economy and to align with the economic recovery plan. As such, funds will be directed to innovative solutions that are forward-looking, cost efficient, and socially transformative. Targeting of new business incentives and existing business expansion will also be components of this program. Additionally, the program expects entities providing key services related to the project will result in the creation of activities that support LMI workers and key strategic growth sectors as outlined in the Recovery Plan and Fiscal Plan.

Location Description:

Municipalities across the island.

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Economic Development Investment Portfolio for Growth Program: Disbursed a total of \$6,819,033 in Program funds during the months of July, August, September 2025. This brings the total disbursed for the Program to \$90,081,248.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDI-PPP-UN

Activity Title: Economic Dev. Investment Portafolio for Growth UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/20/2020

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Central Office for Recovery, Reconstruction and

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

\$0.00	\$320,246,773.35
\$0.00	\$0.00
\$0.00	\$320,246,773.35
\$0.00	\$0.00
\$0.00	\$320,246,773.35
\$0.00	\$0.00
\$0.00	\$320,246,773.35
\$0.00	\$0.00
\$0.00	\$320,246,773.35
\$0.00	\$0.00
\$174,917.27	\$130,293,716.39
\$0.00	\$0.00
\$174,917.27	\$130,293,716.39
\$0.00	\$0.00
\$471,496.76	\$7,295,589.78
\$0.00	\$0.00
\$471,496.76	\$7,295,589.78
\$0.00	\$0.00
\$390,737.17	\$7,214,830.19
\$0.00	\$0.00
\$390,737.17	\$7,214,830.19
\$0.00	\$0.00
\$80,759.59	\$80,759.59
\$0.00	\$0.00
\$80,759.59	\$80,759.59
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$471,496.76	\$7,295,589.78
\$0.00	\$0.00
\$471,496.76	\$7,295,589.78
\$0.00	\$0.00
\$471,496.76	\$7,295,589.78
\$0.00	\$0.00



Activity Description:

The program will foster both mixed-use, community-based development, as well as major infrastructure improvements for Puerto Rico. The objective of this program is to develop a series of projects that provide transformative benefit to Puerto Rico, which result in large-scale commercial or industrial development in a broad-ranging category of activities and that cover a wide variety of economic development tasks. Projects may result in the creation of public private partnerships in which CDBG-DR funds are used for the public infrastructure components of projects, while the leveraged funds will be used for the economic development activities or additional project costs. This may include, but is not limited to the development/redevelopment of:

- Commercial developments that create high impact economic activity, such as shipping distribution centers or office buildings, industrial/manufacturing complexes such as factories, industrial parks and R&D laboratories, hotels, and public commercial spaces such as convention centers or parking garages. Commercial developments that do not meet the high-impact definition are also eligible, however high-impact activities may receive bonus points

- Mixed-use developments whereby projects will support business opportunities and other economic development in support of housing and

- Infrastructure development to support large economic revitalization activities. This includes, but is not limited to, transportation facilities (new roads, street rehabilitation, sidewalk improvements, streetlights, parking facilities, streetscape improvements, etc.) and water, sewer, and drainage improvements directly supporting an economic revitalization activity. IPG will provide loans to awarded participants that may be forgivable. Loans will not exceed forty percent (40%) of a project's total cost to include, among others, the development budget (hard and soft costs), and cost of issuance. However, exception to this may be considered where the project fulfills certain criteria previously agreed upon. A project that meets specific program goals may be eligible to receive a loan for up to fifty percent (50%) of the total project cost, based on the following criteria:

- Benefits the creation or retention of +300 employees, as described in the program guidelines

- Creates economic activities that generate +50% of their revenue from exports, as described in the program guidelines.

The maximum loan amount is capped at fifty percent (50%) of the total project cost. PRDOH could reassess this threshold once completed with the outreach phase.

Projects must:

- Have a viable and verifiable source of funding for the total costs not covered by the award

- Amortization of principal balance will not exceed thirty (30) years with a maturity of ten (10) to thirty (30) years

- Interest rate will not exceed two percent (2%) per annum, determined by the project's cash flow, ability to service debt, and other underwriting considerations

- Loan will be collateralized. The lien position of the collateral, such as real estate, capital equipment or liens on other property, may be subordinated to senior loans, if applicable

- No pre-payment penalty and

- A portion of the loan may be forgiven based upon adherence to agree upon terms and conditions in the program guidelines, including benefit to low-to-moderate income persons, local funding participation, additional job creation, and use of local suppliers.

Applicants must meet the CDBG Underwriting Criteria of 24 C.F.R. § 570.209:

1. That project costs are reasonable

2. That all other sources of project financing are committed

3. That CDBG funds are not substituted for non-Federal financial funding or support

4. That the project is financially feasible

5. That to the extent practicable, the return on the applicant's equity investment will not be unreasonably high and

6. That to the extent practicable, CDBG funds are disburse on a pro rata basis with other finances provided to the project.

These projects will require large levels of financial investment, of which the CDBG-DR portion may range from minor to significant. The projects will have a large community impact, whether in terms of job creation, service to the neighbourhood, or renewal of a given area. Depending on the nature of the project, they may involve real estate development, whether it is the construction of a new facility or the expansion of an existing building and will be expected to involve various types of financing and sources of funds. For example, large-scale projects often have a combination of private lender financing, various types of public financing, and business owner cash injections.

This program will be established for the funding of projects that will significantly impact and enable the long-term economic growth and sustainability of the Island. This program has the capacity to be a funding stream for projects determined by the central government to be key drivers for Puerto Rico's new economy and to align with the economic recovery plan. As such, funds will be directed to innovative solutions that are forward-looking, cost efficient, and socially transformative. Targeting of new business incentives and existing business expansion will also be components of this program. Additionally, the program expects entities providing key services related to the project will result in the creation of activities that support LMI workers and key strategic growth sectors as outlined in the Recovery Plan and Fiscal Plan.

Location Description:

Municipalities across the island.

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Economic Development Investment Portfolio for Growth Program: Disbursed a total of \$6,819,033 in Program funds during the months of July, August, September 2025. This brings the total disbursed for the Program to \$90,081,248.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: R02E24EDIPPP01LM

Activity Title: El Conquistador IPG LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

01/31/2023

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,462,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,462,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$7,462,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,462,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$7,462,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,462,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$4,298,167.30
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,298,167.30
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$4,298,167.30
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,298,167.30
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,298,167.30
Puerto Rico Department of Housing	\$0.00	\$4,298,167.30
Most Impacted and Distressed Expended	\$0.00	\$4,298,167.30
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,298,167.30
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to partially provide for the costs of the renovation of El Conquistador Resort, which will consist of completion of the second phase of the construction which contemplates the renovation of some 303 rooms in the "Las Vistas" hotel wing, including room refurbishing, renovation of common areas, restaurants and spa facilities and reconstruction of amenities on Palomino Island.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the El Conquistador Resort Project:

Disbursed \$0 during Q4 2025. This brings the total disbursed for this Project to \$46,648,025 to reimburse costs representing 100% of construction progress. On August 2025 El Conquistador reported 988 LMI FTE Jobs created and retained.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP01UN

Activity Title: El Conquistador IPG UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

01/31/2023

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$42,537,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,537,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$42,537,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,537,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$42,537,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,537,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$42,321,631.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,321,631.64
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$42,321,631.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,321,631.64
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	(\$1,355,811.49)	\$1,531,808.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$1,355,811.49)	\$1,531,808.85
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$42,321,631.64
Puerto Rico Department of Housing	\$0.00	\$42,321,631.64
Most Impacted and Distressed Expended	\$0.00	\$42,321,631.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,321,631.64
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to partially provide for the costs of the renovation of El Conquistador Resort, which will consist of completion of the second phase of the construction which contemplates the renovation of some 303 rooms in the "Las Vistas" hotel wing, including room refurbishing, renovation of common areas, restaurants and spa facilities and reconstruction of amenities on Palomino Island.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the El Conquistador Resort Project:

Disbursed \$0 during Q4 2025. This brings the total disbursed for this Project to \$46,648,025 to reimburse costs representing 100% of construction progress. On August 2025 El Conquistador reported 988 LMI FTE Jobs created and retained.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP02LM

Activity Title: Indulac IPG LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/28/2023

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$706,432.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$706,432.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$706,432.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$706,432.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$706,432.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$706,432.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$673,275.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$673,275.15
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$673,275.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$673,275.15
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$673,275.15
Puerto Rico Department of Housing	\$0.00	\$673,275.15
Most Impacted and Distressed Expended	\$0.00	\$673,275.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$673,275.15
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The IPG Loan will be used for the purchase, improvements and installation of dairy processing equipment and related incidental construction works to install such machinery and equipment located at the Indulac Facility, Indulac Office and Processing-Packing Plant, Lots 18, 19 and 21, 198 Chardón Avenue, Hato Rey Industrial Subdivision, Hato Rey Ward, San Juan, Puerto Rico.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting INDULAC's Capital Enhancement & Resilience Project: On October 2024 Indulac requested a "rescission" of the Agreement. On January 2025 PRDOH approved their decision and submitted an official demand for payment of the total payoff amount disbursed to date. On February 3, 2025 Borrower submitted payment for the sum of \$980,645.72 which includes the amount disbursed, national objective fee, and the interest Per Diem.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP02UN

Activity Title: Indulac IPG UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

02/28/2023

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,003,117.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,003,117.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$4,003,117.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,003,117.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$4,003,117.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,003,117.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$237,400.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$237,400.35
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$229,757.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$229,757.93
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$7,642.42
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,642.42
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	(\$18,112.78)	\$80,537.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$18,112.78)	\$80,537.97
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$237,400.35
Puerto Rico Department of Housing	\$0.00	\$237,400.35
Most Impacted and Distressed Expended	\$0.00	\$235,439.22
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$235,439.22
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The IPG Loan will be used for the purchase, improvements and installation of dairy processing equipment and related incidental construction works to install such machinery and equipment located at the Indulac Facility, Indulac Office and Processing-Packing Plant, Lots 18, 19 and 21, 198 Chardón Avenue, Hato Rey Industrial Subdivision, Hato Rey Ward, San Juan, Puerto Rico.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting INDULAC's Capital Enhancement & Resilience Project: On October 2024 Indulac requested a "rescission" of the Agreement. On January 2025 PRDOH approved their decision and submitted an official demand for payment of the total payoff amount disbursed to date. On February 3, 2025 Borrower submitted payment for the sum of \$980,645.72 which includes the amount disbursed, national objective fee, and the interest Per Diem."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP03LM

Activity Title: Ponce Health IPG LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

04/01/2023

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,499,999.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,499,999.85
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$7,499,999.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,499,999.85
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$7,499,999.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,499,999.86
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$852,069.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$852,069.88
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$852,069.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$852,069.88
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$852,069.88
Puerto Rico Department of Housing	\$0.00	\$852,069.88
Most Impacted and Distressed Expended	\$0.00	\$852,069.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$852,069.88
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used for a two-phase \$260 million development project to transform Ponce Health Sciences University ("PHSU") into a nationally recognized health sciences education and innovation hub, which will consist of (1) the expansion and renovation of PHSU's main Academic and administrative center; (2) the inclusion of specialty clinic space such as, for example, pediatric neurology; and (3) the building of a new dental school and clinic. The IPG loan will be separated in two credit facilities. The first is a Construction Loan aggregating to \$33,976,561. The second credit facility is an Equipment loan for \$16,023,438.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Ponce Health & Sciences Campus Expansion Project: Equipment Loan: Disbursed a total of \$0 during Q4 2025. This brings the total disbursed for this Project to \$13,153,866 to reimburse for costs representing 87.10% of project completion progress. Construction Loan: Disbursed a total of \$0 during Q4 2025. This brings the total disbursed for this Project to \$18,790,834 to reimburse for costs representing 57.80% of project completion progress. There hasn't been any disbursement on Q4 2025 because the Project is on pause due to an environmental evaluation."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP03UN

Activity Title: Ponce Health IPG UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

04/01/2023

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$42,499,999.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,499,999.15
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$42,499,999.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,499,999.15
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$42,499,999.14
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$42,499,999.14
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$31,120,855.53
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$31,120,855.53
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$30,993,625.46
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$30,993,625.46
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$127,230.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$127,230.07
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	(\$94,983.92)	\$79,487.55
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$94,983.92)	\$79,487.55
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,120,855.53
Puerto Rico Department of Housing	\$0.00	\$31,120,855.53
Most Impacted and Distressed Expended	\$0.00	\$31,101,198.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$31,101,198.09
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used for a two-phase \$260 million development project to transform Ponce Health Sciences University ("PHSU") into a nationally recognized health sciences education and innovation hub, which will consist of (1) the expansion and renovation of PHSU's main Academic and administrative center; (2) the inclusion of specialty clinic space such as, for example, pediatric neurology; and (3) the building of a new dental school and clinic. The IPG loan will be separated in two credit facilities. The first is a Construction Loan aggregating to \$33,976,561. The second credit facility is an Equipment loan for \$16,023,438.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Ponce Health & Sciences Campus Expansion Project: Equipment Loan: Disbursed a total of \$0 during Q4 2025. This brings the total disbursed for this Project to \$13,153,866 to reimburse for costs representing 87.10% of project completion progress. Construction Loan: Disbursed a total of \$0 during Q4 2025. This brings the total disbursed for this Project to \$18,790,834 to reimburse for costs representing 57.80% of project completion progress. There hasn't been any disbursement on Q4 2025 because the Project is on pause due to an environmental evaluation."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP04LM
Activity Title: Boys and Girls Club of PR IPG LM

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 Economic B-18-DP-72-0001

Projected Start Date:
 10/01/2023

Benefit Type:
 Direct (Person)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Economic-Economic B-18-DP-72-0001

Projected End Date:
 12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,280,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,280,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,280,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,280,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,280,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,280,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to partially provide for the costs of the construction of 111,723 square feet multi use facility on a 5.5 acre site in San Juan, Puerto Rico, currently leased from the Puerto Rico Department of Transportation (hereinafter, the "Property"), which will include the following programs and spaces: (a) a charter school (900,000 square feet); (b) a health clinic (10,590 square feet); (c) a small business incubator (5,800 square feet) and (d) a workforce readiness program (5,333 square feet), in addition to a 110-space parking lot (collectively, the "Project").

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Boys and Girls Club of Puerto Rico Project:
No disbursement has been performed as the initial cost certifications are being funded by the owner's capital as per the disbursement schedule proposed. Construction continues in progress."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

The Loan proceeds will be used to partially provide for the costs of the construction of 111,723 square feet multi use facility on a 5.5 acre site in San Juan, Puerto Rico, currently leased from the Puerto Rico Department of Transportation (hereinafter, the "Property"), which will include the following programs and spaces: (a) a charter school (900,000 square feet); (b) a health clinic (10,590 square feet); (c) a small business incubator (5,800 square feet) and (d) a workforce readiness program (5,333 square feet), in addition to a 110-space parking lot (collectively, the "Project").

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Boys and Girls Club of Puerto Rico Project:
No disbursement has been performed as the initial cost certifications are being funded by the owner's capital as per the disbursement schedule proposed. Construction continues in progress."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

The Loan proceeds will be used to provide for the construction of a 125 key Homewood Suites and a 131 key Hampton Inn & Suites by Hilton (collectively, the "Project") with an area of 281,610 square feet within Parcel F, a parcel of land of approximately 2.1531 "cuerdas", located in the District, San Juan, Puerto Rico, which appears more specifically described in Exhibit A attached hereto and made to form a part hereof (hereinafter the "Property" or the "Premises"). The Borrower will provide within fifteen (15) days of the date of this Loan Award Letter the draft of deed of consolidation and purchase for the Premises

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Parcel F Hotel Project:
Disbursed \$2,815,141 during Q4 2025. This brings the total disbursed for this Project to \$2,972,063 to reimburse costs representing 41.00% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDIPPP05UN

Activity Title: Parcel F Hotel UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

11/30/2023

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$8,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$8,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,815,141.17	\$2,972,063.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,815,141.17	\$2,972,063.93
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,815,141.17	\$2,972,063.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,815,141.17	\$2,972,063.93
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,815,141.17	\$2,972,063.93
Puerto Rico Department of Housing	\$2,815,141.17	\$2,972,063.93
Most Impacted and Distressed Expended	\$2,815,141.17	\$2,972,063.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,815,141.17	\$2,972,063.93
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to provide for the construction of a 125 key Homewood Suites and a 131 key Hampton Inn & Suites by Hilton (collectively, the "Project") with an area of 281,610 square feet within Parcel F, a parcel of land of approximately 2.1531 "cuerdas", located in the District, San Juan, Puerto Rico, which appears more specifically described in Exhibit A attached hereto and made to form a part hereof (hereinafter the "Property" or the "Premises"). The Borrower will provide within fifteen (15) days of the date of this Loan Award Letter the draft of deed of consolidation and purchase for the Premises.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Parcel F Hotel Project:

Disbursed \$2,815,141 during Q4 2025. This brings the total disbursed for this Project to \$2,972,063 to reimburse costs representing 41.00% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The Loan proceeds will be used to provide for the construction of a eight (8) floor, 130 room hotel. to be operated as part of the Hampton Inn, Hilton franchise (the "Hotel Project") in a parcel of land of some 5.4 "cuerdas", located in the Machuelo Abajo Ward. Ponce. Puerto Rico. which appears more specifically described in Exhibit A attached hereto and made to form a part hereof (hereinafter the "Property" or the "Premises"). On the same parcel of land a five (5) floors office building, surface parking area and a smaller structure to accommodate light food restaurants and coffee shop to serve hotel quests and passersby are to be constructed as part of the total project (the "Project").

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Fleming Hotel, LLC Project: Disbursed \$1,598,217 during Q4 2025. This brings the total disbursed for this Project to \$3,273,890 to reimburse costs representing 49.40% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02E24EDIPPP06UN

Activity Title: Fleming Hotel UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

01/31/2024

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

06/30/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$19,295,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$19,295,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$19,295,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$19,295,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$19,295,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$19,295,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,598,217.74	\$3,273,890.31
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,598,217.74	\$3,273,890.31
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,589,176.06	\$3,264,848.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,589,176.06	\$3,264,848.63
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$9,041.68	\$9,041.68
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$9,041.68	\$9,041.68
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1,598,217.74	\$3,273,890.31
Puerto Rico Department of Housing	\$1,598,217.74	\$3,273,890.31
Most Impacted and Distressed Expended	\$1,598,217.74	\$3,273,890.31
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,598,217.74	\$3,273,890.31
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to provide for the construction of a eight (8) floor, 130 room hotel. to be operated as part of the Hampton Inn, Hilton franchise (the "Hotel Project") in a parcel of land of some 5.4 "cuerdas", located in the Machuelo Abajo Ward. Ponce. Puerto Rico. which appears more specifically described in Exhibit A attached hereto and made to form a part hereof (hereinafter the "Property" or the "Premises"). On the same parcel of land a five (5) floors office building, surface parking area and a smaller structure to accommodate light food restaurants and coffee shop to serve hotel quests and passersby are to be constructed as part of the total project (the "Project").

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting the Fleming Hotel, LLC Project:
Disbursed \$1,598,217 during Q4 2025. This brings the total disbursed for this Project to \$3,273,890 to reimburse costs representing 49.40% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDIPPP07LM

Activity Title: The Dawn Hotel - Dorado LM

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

12/02/2024

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/02/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$9,403,890.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$9,403,890.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$9,403,890.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$9,403,890.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$8,945,668.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,945,668.09
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$388,942.14	\$1,034,434.20
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.14	\$1,034,434.20
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$388,942.14	\$1,034,434.20
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.14	\$1,034,434.20
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$388,942.14	\$1,034,434.20
Puerto Rico Department of Housing	\$388,942.14	\$1,034,434.20
Most Impacted and Distressed Expended	\$388,942.14	\$1,034,434.20
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.14	\$1,034,434.20
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to provide for the construction of a seven (7) floor, 173 room hotel, to be operated as part of the Hilton Garden Inn, Hilton franchise in a parcel of land of approximately 3.16 "cuerdas", located in the Higuillar Ward, Dorado, Puerto Rico.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting The Dawn Hotel at Dorado, LLC Project:
Disbursed \$777,884 during Q4 2025. This brings the total disbursed for this Project to \$2,985,312 to reimburse costs 28.70% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDIPPP07UN

Activity Title: The Dawn Hotel - Dorado UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

12/02/2024

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

12/02/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$9,035,110.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$9,035,110.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$9,035,110.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$9,035,110.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$8,576,888.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,576,888.10
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$388,942.12	\$1,034,434.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.12	\$1,034,434.16
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$388,942.12	\$1,034,434.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.12	\$1,034,434.16
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$388,942.12	\$1,034,434.16
Puerto Rico Department of Housing	\$388,942.12	\$1,034,434.16
Most Impacted and Distressed Expended	\$388,942.12	\$1,034,434.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$388,942.12	\$1,034,434.16
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Loan proceeds will be used to provide for the construction of a seven (7) floor, 173 room hotel, to be operated as part of the Hilton Garden Inn, Hilton franchise in a parcel of land of approximately 3.16 "cuerdas", located in the Higuillar Ward, Dorado, Puerto Rico.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting The Dawn Hotel at Dorado, LLC Project:
Disbursed \$777,884 during Q4 2025. This brings the total disbursed for this Project to \$2,985,312 to reimburse costs 28.70% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDIPPP08LM
Activity Title: The Continental Hotel (Vigia) LM

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 Economic B-18-DP-72-0001

Projected Start Date:
 03/26/2025

Benefit Type:
 Direct (Person)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Economic-Economic B-18-DP-72-0001

Projected End Date:
 03/26/2027

Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,800,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,800,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,800,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,800,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,800,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,800,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Remodeling of The Continental Hotel at the municipality of Ponce.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting The Continental Hotel
Disbursed \$1,627,790 during Q4 2025. This brings the total disbursed for this Project to \$1,627,790 to reimburse costs representing 15.30% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02E24EDIPPP08UN

Activity Title: The Continental Hotel (Vigia) UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

Economic B-18-DP-72-0001

Projected Start Date:

03/26/2025

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic-Economic B-18-DP-72-0001

Projected End Date:

03/26/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,200,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$10,200,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$10,200,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$10,200,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,200,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$10,200,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$799,450.34	\$1,627,790.24
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$799,450.34	\$1,627,790.24
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$799,450.34	\$1,627,790.24
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$799,450.34	\$1,627,790.24
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$799,450.34	\$1,627,790.24
Puerto Rico Department of Housing	\$799,450.34	\$1,627,790.24
Most Impacted and Distressed Expended	\$799,450.34	\$1,627,790.24
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$799,450.34	\$1,627,790.24
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Remodeling of The Continental Hotel at the municipality of Ponce.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks supporting The Continental Hotel
Disbursed \$1,627,790 during Q4 2025. This brings the total disbursed for this Project to \$1,627,790 to reimburse costs representing 15.30% of construction progress"

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Economic Non RLF B-17-DM-72-0001 / Economic Non RLF



Grantee Activity Number: R01E17WTP-EDC-LM

Activity Title: Workforce Training Program LMI

Activity Type:

Public services

Project Number:

Economic Non RLF B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Non RLF

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$5,437,869.17	\$63,970,006.45
B-17-DM-72-0001	\$3,736,774.72	\$35,042,860.68
B-18-DP-72-0001	\$1,701,094.45	\$28,927,145.77
Total Budget	\$5,437,869.17	\$63,970,006.45
B-17-DM-72-0001	\$3,736,774.72	\$35,042,860.68
B-18-DP-72-0001	\$1,701,094.45	\$28,927,145.77
Total Obligated	\$2,346,836.74	\$57,866,858.45
B-17-DM-72-0001	\$3,939,384.32	\$35,034,276.04
B-18-DP-72-0001	(\$1,592,547.58)	\$22,832,582.41
Total Funds Drawdown	\$5,118,473.02	\$34,872,917.80
B-17-DM-72-0001	\$3,363,995.44	\$21,950,005.67
B-18-DP-72-0001	\$1,754,477.58	\$12,922,912.13
Program Funds Drawdown	\$5,118,473.02	\$34,872,917.80
B-17-DM-72-0001	\$3,363,995.44	\$21,950,005.67
B-18-DP-72-0001	\$1,754,477.58	\$12,922,912.13
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,588,902.44	\$30,684,483.08
Department of Economic Development and	\$0.00	\$38,372.67
Puerto Rico Department of Housing	\$2,588,902.44	\$30,646,110.41
Most Impacted and Distressed Expended	\$2,588,902.44	\$29,280,872.45
B-17-DM-72-0001	\$1,069,232.07	\$17,457,055.17
B-18-DP-72-0001	\$1,519,670.37	\$11,823,817.28

Activity Description:

This program will help unemployed and underemployed residents find employment by providing job training in skill areas related to recovery efforts. The WFT Program will seek to work with other local governments and other non-profit entities that will be able to provide training. Training curriculum offered will depend on the industries and areas with the greatest opportunity for growth and greatest need for trained individuals.

WORKFORCE TRAINING PROGRAMS

Units of local government, non-profit organizations, and governmental agencies will be invited to propose workforce training programs under program guidelines, as approved by PRDOH.



PRDOH or its designee will evaluate proposed training programs based on the entity’s capacity to administer training, relationship of training material to job-readiness of participants and cost reasonableness. Entities interested in administering training programs are encouraged to develop and administer programs in partnership with institutions of higher education, workforce investment boards, business groups or trade organizations, labor or community-based organizations and learning facilities. It is suggested that curriculum be developed in collaboration with subject matter experts in the area.

Workforce training programs will be developed in those industry sectors identified in the Puerto Rico Recovery Plan and may support recovery activities offered in the following categorical areas:

- Construction:
 - o Inspections and enforcement services for hurricane damage and health and safety codes
 - o Construction building trades (site preparation, masonry, framing and carpentry, plumbing, electrical, HVAC, painting, and finish work, etc.)
 - o Green building and energy efficiency
 - o Renewable energy and Water Purification systems
 - o Lead and related hazard control and abatement
 - o Weatherization/ Sustainable Retrofitting
 - o Green Infrastructure, Hazard Mitigation, and resilience

- Tourism and Hospitality
- Healthcare
- Technology training that supports new generation of digital workforce
- Manufacturing
- Other identified unmet workforce training needs to support Puerto Rico’s long-term recovery goals

This program will also consider learning opportunities for other areas of immediate need to enable the current labor force to gain skills and participate in the growing economy. Program design for these initiatives will include sponsors who can facilitate on the job learning or LMI candidates who complete an application to participate in the curriculum developed. The WFT Program may also find new opportunities to partner with established entities providing meaningful skillset training that facilitate new job opportunities.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

In the fourth quarter, the Puerto Rico Department of Housing (PRDOH) continued to advance the Workforce Training Program (WFT), reinforcing its commitment to economic recovery and labor force development. PRDOH provided ongoing technical assistance to subrecipients, focusing on key areas such as reporting, platform utilization, and compliance with federal regulations.

Subrecipients also intensified their outreach efforts, aiming to connect more individuals with certification programs designed to support workforce integration and long-term employability. As of this quarter, a total of 13,217 beneficiaries has successfully completed the program and received their corresponding certifications—demonstrating the program’s broad reach and effectiveness.

Progress on national objective validations continues. The Low- and Moderate-Income Limited Clientele (LMI-LMC) national objective has been validated for 10 of 24 WFT subrecipients, with validation efforts actively underway for the remaining participants.

The WFT Program remains a key driver of Puerto Rico’s economic resilience, helping to build a skilled labor force aligned with evolving market demands. This quarter’s achievements keep underscoring the importance of targeted training, strong partnerships, and sustained support in promoting long-term workforce stability and inclusive economic growth.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	238	273	511	4919/8428	2163/8427	7082/16855	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01E17WTP-EDC-UN

Activity Title: Workforce Training Program UN

Activity Type:

Public services

Project Number:

Economic Non RLF B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Non RLF

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$5,437,869.17)	\$26,029,993.55
B-17-DM-72-0001	(\$3,736,774.72)	\$12,457,139.32
B-18-DP-72-0001	(\$1,701,094.45)	\$13,572,854.23
Total Budget	(\$5,437,869.17)	\$26,029,993.55
B-17-DM-72-0001	(\$3,736,774.72)	\$12,457,139.32
B-18-DP-72-0001	(\$1,701,094.45)	\$13,572,854.23
Total Obligated	(\$7,218,651.97)	\$20,626,367.64
B-17-DM-72-0001	(\$2,845,696.42)	\$11,948,920.92
B-18-DP-72-0001	(\$4,372,955.55)	\$8,677,446.72
Total Funds Drawdown	(\$2,082,650.89)	\$3,576,722.83
B-17-DM-72-0001	(\$1,889,609.80)	\$2,612,854.10
B-18-DP-72-0001	(\$193,041.09)	\$963,868.73
Program Funds Drawdown	(\$2,082,650.89)	\$3,576,722.83
B-17-DM-72-0001	(\$1,889,609.80)	\$2,612,854.10
B-18-DP-72-0001	(\$193,041.09)	\$963,868.73
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$706,300.65	\$8,024,538.51
Department of Economic Development and	\$0.00	\$13,191.67
Puerto Rico Department of Housing	\$706,300.65	\$8,011,150.31
Most Impacted and Distressed Expended	\$706,300.65	\$7,063,068.02
B-17-DM-72-0001	\$604,666.70	\$5,626,677.37
B-18-DP-72-0001	\$101,633.95	\$1,436,390.65

Activity Description:

This program will help unemployed and underemployed residents find employment by providing job training in skill areas related to recovery efforts. The WFT Program will seek to work with other local governments and other non-profit entities that will be able to provide training. Training curriculum offered will depend on the industries and areas with the greatest opportunity for growth and greatest need for trained individuals.

WORKFORCE TRAINING PROGRAMS

Units of local government, non-profit organizations, and governmental agencies will be invited to propose workforce training programs under program guidelines, as approved by PRDOH.



PRDOH or its designee will evaluate proposed training programs based on the entity's capacity to administer training, relationship of training material to job-readiness of participants and cost reasonableness. Entities interested in administering training programs are encouraged to develop and administer programs in partnership with institutions of higher education, workforce investment boards, business groups or trade organizations, labor or community-based organizations and learning facilities. It is suggested that curriculum be developed in collaboration with subject matter experts in the area.

Workforce training programs will be developed in those industry sectors identified in the Puerto Rico Recovery Plan and may support recovery activities offered in the following categorical areas:

- Construction:
 - o Inspections and enforcement services for hurricane damage and health and safety codes
 - o Construction building trades (site preparation, masonry, framing and carpentry, plumbing, electrical, HVAC, painting, and finish work, etc.)
 - o Green building and energy efficiency
 - o Renewable energy and Water Purification systems
 - o Lead and related hazard control and abatement
 - o Weatherization/ Sustainable Retrofitting
 - o Green Infrastructure, Hazard Mitigation, and resilience

- Tourism and Hospitality
- Healthcare
- Technology training that supports new generation of digital workforce
- Manufacturing
- Other identified unmet workforce training needs to support Puerto Rico's long-term recovery goals

This program will also consider learning opportunities for other areas of immediate need to enable the current labor force to gain skills and participate in the growing economy. Program design for these initiatives will include sponsors who can facilitate on the job learning or LMI candidates who complete an application to participate in the curriculum developed. The WFT Program may also find new opportunities to partner with established entities providing meaningful skillset training that facilitate new job opportunities.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"In the fourth quarter, the Puerto Rico Department of Housing (PRDOH) continued to advance the Workforce Training Program (WFT), providing technical support to subrecipients in areas such as reporting, platform usage, and compliance with federal guidelines. Subrecipients also expanded outreach efforts to connect more individuals with certification programs aimed at workforce integration. As of this quarter, a total of 13,217 beneficiaries had completed the program and received the corresponding certification. The LMI-LMC national objective has been validated for 10 of 24 WFT Program subrecipients and continue to progress with the validations.

The WFT Program remains a key driver in Puerto Rico's economic recovery, helping build a skilled labor force aligned with market needs. This quarter progress underscores the importance of targeted training, strong partnerships, and continued support to promote long-term workforce resilience and economic growth."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	48	0/0	0/0	3081/11236	0.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Housing B-17-DM-72-0001 / Housing-Housing B-17-DM-72-



Activity Description:

The Blue Roof Survey Program was created to quantify the number and location of households in Puerto Rico with remaining blue roofs or the households whose structures had a blue roof at one time and continue to have severe hurricane damage as verified through a field survey. These structures were identified and confirmed through a field site visit in order for PRDOH to offer, the PRDOH may offer the opportunity to receive assistance by directly referring the household to the CDBG-DR Home Repair, Reconstruction, or Relocation Program or CDBG-MIT Single-Family Housing Mitigation Program. The first phase of the Blue Roof Survey Program was achieved and completed by PRDOH. This phase consisted of the performing a desktop-based analysis using historical and latest satellite imagery software. The territory of Puerto Rico was divided into sectors, each square 1,500 meters on each side, resulting in 4,852 sectors covering the whole island. With the use of high-definition satellite imagery, PRDOH performed an initial analysis to identify structures that have/had a blue roof. Once the structure was identified, the GIS location was captured and recorded on a blue roof feature class layer of the GIS software. Once all structures were identified within a sector, the polygon area's analysis was deemed complete. This process is then completed once PRDOH had analyzed all the sectors.

The second phase of the Blue Roof Survey Program entailed the performance of field surveys to confirm the results of the desktop review. During the site visits, PRDOH gathered information about the desktop review identified structures, as well as added the information from any structures that were not discovered through the desktop review, but found through the field survey, to the database. The information gathered included the material construction type (concrete, wood, metal, mixed material, etc.), the type of structure (single-family home, multi-family home, attached housing, manufactured housing, etc.), and any other physical characteristics of the structure, including the remaining hurricane damage. When possible, the Program conducted an interview with a household occupant to gather pertinent information to understand better how the PRDOH may assist the household.

Currently, PRDOH is evaluating the information gathered from the desktop review and fields survey will use this information to determine the best way to assist these households. This may include making a direct referral to CDBG-DR R3 Program or CDBG-MIT Single-Family Housing Mitigation Program.

Location Description:

Activity Progress Narrative:

The Blue Roof Repair Program changed in Action Plan 9 and included an alteration of the program scope to focus on the compilation of data needed to identify the housing structures that remain with blue roofs to assess the unmet needs. As a result of the modification of the program scope, the program was renamed to the Blue Roof Survey Program, the national objective was removed, and the administering entity changed to PRDOH. Due to the program scope change intended for planning, a reallocation from the Blue Roof Survey Program to the Home Repair, Reconstruction, or Relocation Program was reflected on the budget table and program profiles.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Plans or Planning Products	0	25713/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01H07RRR-DOH-LM

Activity Title: Repair, Reconstruction, Relocation Program LMI

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

(\$146,039,031.00)

\$2,774,741,588.00

\$0.00

\$835,570,050.00

(\$146,039,031.00)

\$1,939,171,538.00

\$0.00

\$0.00

(\$146,039,031.00)

\$2,774,741,588.00

\$0.00

\$835,570,050.00

(\$146,039,031.00)

\$1,939,171,538.00

\$0.00

\$0.00

\$66,129,025.05

\$2,363,209,040.19

\$4,008,323.72

\$743,187,763.96

\$62,120,701.33

\$1,620,021,276.23

\$0.00

\$0.00

\$57,916,737.85

\$1,732,911,021.35

\$785,492.42

\$724,004,655.55

\$57,131,245.43

\$1,008,906,365.80

\$0.00

\$0.00

\$57,916,737.85

\$1,732,911,021.35

\$785,492.42

\$724,004,655.55

\$57,131,245.43

\$1,008,906,365.80

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$57,916,737.86

\$1,732,911,021.36

\$57,916,737.86

\$1,732,911,021.36

\$57,916,737.53

\$1,732,911,021.03

\$785,492.42

\$724,004,655.55

\$57,131,245.11

\$1,008,906,365.48

\$0.00

\$0.00



Activity Description:

R3 provides assistance to homeowners to repair or rebuild substantially damaged homes. Reconstruction activity returns otherwise displaced families to their homes in their same community. Homes become eligible for reconstruction when the property estimated cost of repair exceeds \$60,000 as confirmed through program inspection, the property is determined to be substantially damaged by an authority having jurisdiction, or a feasibility inspection determines that reconstruction is required. Homes meeting this damage threshold will be reconstructed to include resilient measures in structural materials. Homes that may not be rebuilt in place due to legal, engineering or environmental constraints (permitting, extraordinary site conditions, etc.) will not be reconstructed and the homeowner will be provided relocation options. Homes in the floodplain that meet the \$60,000 damage threshold for reconstruction, substantial damage, or substantial improvement (repairs exceeding 50% of the current market value of the structure) as defined in 24 C.F.R. § 55.2 be reconstructed only when elevation is reasonable based on the criteria defined in Program Guidelines. These eligible homeowners may also be offered relocation options. Elevation cost is estimated to be \$75,000.

For reconstruction and relocation activities, the homeowner must agree to own the home and use it as their primary residence for a period of 5 years after reconstruction or successful relocation, as secured through a Sworn Grant Agreement in compliance with Rule 35.4 of the Puerto Rico Civil Procedure Rules, 32 LPRA Ap. V, R.35.4 (Entry of Judgement by Confession). Additionally, for relocation activities, the homeowner and PRDOH will execute a Direct Mortgage Deed with Imposition of Restrictive Covenants, which shall be recorded in the Puerto Rico Property Registry. The latter is a unit of the Puerto Rico Department of Justice. If a homeowner moves, sells, leases, transfers, exchanges, donates, vacates, abandons or otherwise alienates the property during the affordability period, the amount of benefit that must be repaid will be determined by the straight-line, linear amortization schedule as established by the Program in the Applicant's Grant Agreement.

For repair activities only, the ownership and occupancy compliance period will be three (3) years as secured through a Sworn Grant Agreement in compliance with the above-mentioned Rule 35.4, supra. If a homeowner moves, sells, leases, transfers, exchanges, donates, vacates, abandons or otherwise alienates the property within the first three (3) years, the entire (100%) amount of the benefit received must be repaid in full to PRDOH. Further information about program award requirements, occupancy and residency periods, ongoing monitoring during compliance periods, and/or applicant responsibilities related to acceptance of an R3 Program award can be found in the R3 Program Guidelines, available at www.cdbg-dr.pr.gov.

Ownership & Primary Residency

Applicants must prove not only ownership of property, but primary residency at the time of the hurricane. Secondary or vacation homes are not eligible for assistance through this program. PRDOH will work to reasonably accommodate households with non-traditional documentation validating both ownership and residency. Documentation used to verify a primary residence may include a variety of documentation including, but not limited to, tax returns, homestead exemptions, driver's licutlity bills when used in conjunction with other documents. Applicants may be required to prove primary residency by providing documentation validating occupancy for consecutive weeks and/or months leading up the time of the hurricane. To the extent possible, PRDOH will validate ownership and/or primary residency through electronic verification utilizing locally or federally maintained registries. After conducting a due-diligence process, the R3 Program may also allow alternative methods for documenting ownership, including an affidavit process. As needed, the Program will refer applicants to the Title Clearance Program for support in obtaining clear title. In accordance with the Robert T. Stafford Act, as amended, Puerto Rico will implement policies and procedures to ensure no individual receives duplication of benefit for the same purpose and/or effect to recover from the hurricanes. Federal law prohibits any person, business concern, or other entity from receiving federal funds for any part of such loss as to which he has received financial assistance under any other program, from private insurance, charitable assistance or any other source.

If eligible and awarded, housing assistance award calculations are based on the following factors: damage/scope of project work needed; a review of funding from all sources to ensure no Duplication of Benefits (DOB); and availability of DOB funds, if any, for use in the project. Housing assistance awards will be determined after factoring in the inputs listed above, subtracting any unaccounted-for DOB, and then factoring in the pre-determined program caps that apply to the particular housing assistance activities to be used.

Applicant awardees must subrogate any additional funds received for damage caused by hurricanes Irma or María back to the housing program. CDBG-DR funds must be funding of last resort and if additional funds are paid to applicant awardees for the same purpose as the housing assistance award they receive through PRDOH assistance (i.e., repair or replacement of the damaged structure) after PRDOH has completed the repair/rehabilitation project, those funds must be returned to PRDOH. R3 provides homeowners with substantially damaged homes located in high risk areas an opportunity to relocate to a safer location when elevated reconstruction is not reasonable. At the time it is determined that a homeowner is eligible for relocation, the R3 Program will make available housing counseling services to the homeowner to inform the applicant of available housing options and information to assist the applicant in making an informed decision regarding housing options available under the relocation program. Additionally, the R3 Program provides homeowners with clear titles whose homes suffered more than \$60,000 in damages the opportunity to relocate by forgoing a reconstruction award and accepting a relocation voucher.

Relocation allows for the following two options:

- Option 1: A housing voucher which allows the applicant to select an existing or under construction home outside of a high-risk area. Existing Replacement homes must be located in Puerto Rico and must pass applicable environmental clearance and permit requirements before an applicant awardee may move in.

Purchase price will be capped at \$185,000 or a regional cap more appropriate to market availability that does not limit housing choice and must be market reasonable. Purchase of replacement homes in h rre ehd of relocation and must be explored prior to exercising Option 2. Assistance received under the program is for the purchase of the newly acquired property.

- Option 2: Construction of a program-designed home on a new lot. New lots must be located outside of a high-risk area, including floodplains, and must comply with all applicable environmental regulations. This option may be exercised if no suitable options are available under Option 1. Homeowners who are relocated by the program must agree to occupy the new home as a primary residence for not less than 5 years, as secured through a Sworn Grant Agreement in compliance with Rule 35.4 of the Puerto Rico Civil Procedure Rules, supra, and a Direct Mortgage Deed with Imposition of Restrictive Covenants, which shall be recorded in the Puerto Rico Property Registry.

In cases where the ownership of the hurricane-damaged property cannot be transferred to PRDOH, the Program may consider other alternatives to satisfy the eligible activities. The Program will make a relocation

determination on a case-by-case basis as it may not be feasible for the Program to acquire the property from the R3 Program applicant in some scenarios. The R3 Program, at its discretion, may choose to select other eligible end uses for the hurricane-damaged property. More information about eligible activities for relocation and end uses will be available in the Program Guidelines.

Participants who are awarded relocation, but who do not wish to relocate immediately, may defer accepting the R3 Program award to allow for the participative development of a housing mitigation program under the CDBG-MIT Program. Applicants who opt to defer acceptance of a relocation award from the CDBG-DR R3 Program to participate in a forthcoming housing mitigation program will remain on hold in the CDBG-DR R3 Program until such time as the CDBG-MIT Single-Family Housing Mitigation Program starts operating.

HUD-certified housing counselors are available to support R3 Program applicants during the relocation process. If the eligible applicant is unable to identify a suitable existing home to purchase with a voucher, the applicant will be allowed to identify available vacant lots for purchase outside the floodplain, on which a new home would be built by the program. Limited legal services for applicants participating in the relocation program may be provided on a case by case basis.

Program Caps

*Note – in Substantial Amendment 1, approved by HUD February 28, 2019, the maximum award caps increased to reflect the increase in costs of construction with respect to labor and materials on the Island. The maximum award for housing rehabilitation in place is \$60,000 in construction and/or hard costs per unit. The maximum award for relocation or reconstruction is \$185,000 in construction and/or hard costs per unit. In elevation cases, the maximum award is \$185,000 for reconstruction plus the elevation cost (which is estimated to \$75,000). However, additional costs in excess of the caps are permissible and may account for demolition and environmental abatement, unique site-specific costs such as plots of land whose size obligate the construction of a two-story unit or construction of accessways (driveways or walkways) with lengths in excess of minimum setbacks established by regulations, or utility connection costs. Temporary relocation assistance may be available for applicants while program sponsored construction is underway, or on a case by case basis as determined by the R3 Program. Exceptions to the caps may be considered on a case by case basis in accordance with policies and procedures. Exceptions to the caps may also consider necessary accessibility features or historic preservation. PRDOH will work with the Permit Management Office (OGPe for its Spanish acronym) to establish a streamlined permitting process for the Disaster Recovery Program.

Community Energy and Water Resilience Installations Alignment: all reconstruction and rehabilitation projects, when feasible, will be eligible to participate in this program as well. Those additional costs will be reflected and accounted for via Community Energy and Water Resilience Installations Program and will not be reflected under the award caps mentioned above.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing completed the following tasks in support of the Repair, Reconstruction, or Relocation Program (R3):

The R3 Program continued with eligibility activities to move applications into the different program phases: eligibility review, site walks for scoping, and the development of final scopes of work for repair and reconstruction projects to support the execution of Grant Agreements.

During the reporting period, the Program sent 14 pre-eligibility notifications to applicants; 11 damage assessments were approved, along with 46 appraisal reports and 122 Environmental Tier-2 reports.

The R3 Program continued performing elevation surveys to determine if applications qualify for reasonable elevation when requested. No elevated structures in the floodplain have been completed at the time of this report. As a result, in regard to currently active applications under the LMI national objective, the Program reached a cumulative total of 8,893 awards executed, of which 7,230 are for reconstruction and repair awards, and 1,663 are for relocation awards. By the end of the reporting period, construction had started for a total of 7,122 construction projects, of which 4,304 were for Repairs and 2,818 were for Reconstruction. Additionally, the Program has issued 3,408 active vouchers for Relocation, enabling these applicants to search for a home. The R3 Program has completed 1,663 relocations. The R3 Program will continue working promptly to ensure an effective recovery process by repairing damaged or replacing substantially damaged homes throughout the island."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10168/11878
# of Section 3 Labor Hours	1048	90658/328353
# of Substantially Rehabilitated	0	3966/6639
# of Targeted Section 3 Labor	0	78026/820883
# of Total Labor Hours	170988	3433702/1641
#Units with bus/rail access	0	0/0
#Units with solar panels	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	13961/15522
# of Singlefamily Units	0	13961/15522

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11799/7761	1929/7761	13728/15522	100.00
# Owner	0	0	0	11799/7761	1929/7761	13728/15522	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01H07RRR-DOH-UN

Activity Title: Repair, Reconstruction, Relocation Program UN

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$146,039,031.00	(\$1,225,000.00)
\$0.00	\$0.00
\$8,815,368.85	\$8,815,368.85
\$0.00	\$0.00
\$8,815,368.85	\$8,815,368.85
\$0.00	\$0.00
\$659,888.61	\$659,888.61
\$0.00	\$0.00
\$659,888.61	\$659,888.61
\$0.00	\$0.00
\$659,173.47	\$659,173.47
\$0.00	\$0.00
\$659,173.47	\$659,173.47
\$0.00	\$0.00
\$715.14	\$715.14
\$0.00	\$0.00
\$715.14	\$715.14
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$659,888.61	\$659,888.61
\$659,888.61	\$659,888.61
\$659,888.61	\$659,888.61
\$0.00	\$0.00
\$659,888.61	\$659,888.61
\$0.00	\$0.00
\$659,888.61	\$659,888.61
\$0.00	\$0.00



Activity Description:

R3 provides assistance to homeowners to repair or rebuild substantially damaged homes. Reconstruction activity returns otherwise displaced families to their homes in their same community. Homes become eligible for reconstruction when the property estimated cost of repair exceeds \$60,000 as confirmed through program inspection, the property is determined to be substantially damaged by an authority having jurisdiction, or a feasibility inspection determines that reconstruction is required. Homes meeting this damage threshold will be reconstructed to include resilient measures in structural materials. Homes that may not be rebuilt in place due to legal, engineering or environmental constraints (permitting, extraordinary site conditions, etc.) will not be reconstructed and the homeowner will be provided relocation options. Homes in the floodplain that meet the \$60,000 damage threshold for reconstruction, substantial damage, or substantial improvement (repairs exceeding 50% of the current market value of the structure) as defined in 24 C.F.R. § 55.2 be reconstructed only when elevation is reasonable based on the criteria defined in Program Guidelines. These eligible homeowners may also be offered relocation options. Elevation cost is estimated to be \$75,000.

For reconstruction and relocation activities, the homeowner must agree to own the home and use it as their primary residence for a period of 5 years after reconstruction or successful relocation, as secured through a Sworn Grant Agreement in compliance with Rule 35.4 of the Puerto Rico Civil Procedure Rules, 32 LPRA Ap. V, R.35.4 (Entry of Judgement by Confession). Additionally, for relocation activities, the homeowner and PRDOH will execute a Direct Mortgage Deed with Imposition of Restrictive Covenants, which shall be recorded in the Puerto Rico Property Registry. The latter is a unit of the Puerto Rico Department of Justice. If a homeowner moves, sells, leases, transfers, exchanges, donates, vacates, abandons or otherwise alienates the property during the affordability period, the amount of benefit that must be repaid will be determined by the straight-line, linear amortization schedule as established by the Program in the Applicant's Grant Agreement.

For repair activities only, the ownership and occupancy compliance period will be three (3) years as secured through a Sworn Grant Agreement in compliance with the above-mentioned Rule 35.4, supra. If a homeowner moves, sells, leases, transfers, exchanges, donates, vacates, abandons or otherwise alienates the property within the first three (3) years, the entire (100%) amount of the benefit received must be repaid in full to PRDOH. Further information about program award requirements, occupancy and residency periods, ongoing monitoring during compliance periods, and/or applicant responsibilities related to acceptance of an R3 Program award can be found in the R3 Program Guidelines, available at www.cdbg-dr.pr.gov.

Ownership & Primary Residency

Applicants must prove not only ownership of property, but primary residency at the time of the hurricane. Secondary or vacation homes are not eligible for assistance through this program. PRDOH will work to reasonably accommodate households with non-traditional documentation validating both ownership and residency. Documentation used to verify a primary residence may include a variety of documentation including, but not limited to, tax returns, homestead exemptions, driver's lic and utility bills when used in conjunction with other documents. Applicants may be required to prove primary residency by providing documentation validating occupancy for consecutive weeks and/or months leading up to the time of the hurricane. To the extent possible, PRDOH will validate ownership and/or primary residency through electronic verification utilizing locally or federally maintained registries. After conducting a due-diligence process, the R3 Program may also allow alternative methods for documenting ownership, including an affidavit process. As needed, the Program will refer applicants to the Title Clearance Program for support in obtaining clear title. In accordance with the Robert T. Stafford Act, as amended, Puerto Rico will implement policies and procedures to ensure no individual receives duplication of benefit for the same purpose and/or effect to recover from the hurricanes. Federal law prohibits any person, business concern, or other entity from receiving federal funds for any part of such loss as to which he has received financial assistance under any other program, from private insurance, charitable assistance or any other source.

If eligible and awarded, housing assistance award calculations are based on the following factors: damage/scope of project work needed; a review of funding from all sources to ensure no Duplication of Benefits (DOB); and availability of DOB funds, if any, for use in the project. Housing assistance awards will be determined after factoring in the inputs listed above, subtracting any unaccounted-for DOB, and then factoring in the pre-determined program caps that apply to the particular housing assistance activities to be used.

Applicant awardees must subrogate any additional funds received for damage caused by hurricanes Irma or María back to the housing program. CDBG-DR funds must be funding of last resort and if additional funds are paid to applicant awardees for the same purpose as the housing assistance award they receive through PRDOH assistance (i.e., repair or replacement of the damaged structure) after PRDOH has completed the repair/rehabilitation project, those funds must be returned to PRDOH. R3 provides homeowners with substantially damaged homes located in high risk areas an opportunity to relocate to a safer location when elevated reconstruction is not reasonable. At the time it is determined that a homeowner is eligible for relocation, the R3 Program will make available housing counseling services to the homeowner to inform the applicant of available housing options and information to assist the applicant in making an informed decision regarding housing options available under the relocation program. Additionally, the R3 Program provides homeowners with clear titles whose homes suffered more than \$60,000 in damages the opportunity to relocate by forgoing a reconstruction award and accepting a relocation voucher.

Relocation allows for the following two options:

- Option 1: A housing voucher which allows the applicant to select an existing or under construction home outside of a high-risk area. Existing Replacement homes must be located in Puerto Rico and must pass applicable environmental clearance and permit requirements before an applicant awardee may move in.

Purchase price will be capped at \$185,000 or a regional cap more appropriate to market availability that does not limit housing choice and must be market reasonable. Purchase of replacement homes in preferred method of relocation and must be explored prior to exercising Option 2. Assistance received under the program is for the purchase of the newly acquired property.

- Option 2: Construction of a program-designed home on a new lot. New lots must be located outside of a high-risk area, including floodplains, and must comply with all applicable environmental regulations. This option may be exercised if no suitable options are available under Option 1. Homeowners who are relocated by the program must agree to occupy the new home as a primary residence for not less than 5 years, as secured through a Sworn Grant Agreement in compliance with Rule 35.4 of the Puerto Rico Civil Procedure Rules, supra, and a Direct Mortgage Deed with Imposition of Restrictive Covenants, which shall be recorded in the Puerto Rico Property Registry.

In cases where the ownership of the hurricane-damaged property cannot be transferred to PRDOH, the Program may consider other alternatives to satisfy the eligible activities. The Program will make a relocation

determination on a case-by-case basis as it may not be feasible for the Program to acquire the property from the R3 Program applicant in some scenarios. The R3 Program, at its discretion, may choose to select other eligible end uses for the hurricane-damaged property. More information about eligible activities for relocation and end uses will be available in the Program Guidelines.

Participants who are awarded relocation, but who do not wish to relocate immediately, may defer accepting the R3 Program award to allow for the participative development of a housing mitigation program under the CDBG-MIT Program. Applicants who opt to defer acceptance of a relocation award from the CDBG-DR R3 Program to participate in a forthcoming housing mitigation program will remain on hold in the CDBG-DR R3 Program until such time as the CDBG-MIT Single-Family Housing Mitigation Program starts operating.

HUD-certified housing counselors are available to support R3 Program applicants during the relocation process. If the eligible applicant is unable to identify a suitable existing home to purchase with a voucher, the applicant will be allowed to identify available vacant lots for purchase outside the floodplain, on which a new home would be built by the program. Limited legal services for applicants participating in the relocation program may be provided on a case by case basis.

Program Caps

*Note – in Substantial Amendment 1, approved by HUD February 28, 2019, the maximum award caps increased to reflect the increase in costs of construction with respect to labor and materials on the Island. The maximum award for housing rehabilitation in place is \$60,000 in construction and/or hard costs per unit. The maximum award for relocation or reconstruction is \$185,000 in construction and/or hard costs per unit. In elevation cases, the maximum award is \$185,000 for reconstruction plus the elevation cost (which is estimated to \$75,000). However, additional costs in excess of the caps are permissible and may account for demolition and environmental abatement, unique site-specific costs such as plots of land whose size obligate the construction of a two-story unit or construction of accessways (driveways or walkways) with lengths in excess of minimum setbacks established by regulations, or utility connection costs. Temporary relocation assistance may be available for applicants while program sponsored construction is underway, or on a case by case basis as determined by the R3 Program. Exceptions to the caps may be considered on a case by case basis in accordance with policies and procedures. Exceptions to the caps may also consider necessary accessibility features or historic preservation. PRDOH will work with the Permit Management Office (OGPe for its Spanish acronym) to establish a streamlined permitting process for the Disaster Recovery Program.

Community Energy and Water Resilience Installations Alignment: all reconstruction and rehabilitation projects, when feasible, will be eligible to participate in this program as well. Those additional costs will be reflected and accounted for via Community Energy and Water Resilience Installations Program and will not be reflected under the award caps mentioned above.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing completed the following tasks in support of the Repair, Reconstruction, or Relocation Program (R3):

The R3 Program continued with eligibility activities to move applications into the different program phases: eligibility review, site walks for scoping, and the development of final scopes of work for repair and reconstruction projects to support the execution of Grant Agreements.

During the reporting period, the Program sent 14 pre-eligibility notifications to applicants; 11 damage assessments were approved, along with 46 appraisal reports and 122 Environmental Tier-2 reports.

The R3 Program continued performing elevation surveys to determine if applications qualify for reasonable elevation when requested. No elevated structures in the floodplain have been completed at the time of this report. As a result, in regard to currently active applications under the LMI national objective, the Program reached a cumulative total of 8,893 awards executed, of which 7,230 are for reconstruction and repair awards, and 1,663 are for relocation awards. By the end of the reporting period, construction had started for a total of 7,122 construction projects, of which 4,304 were for Repairs and 2,818 were for Reconstruction. Additionally, the Program has issued 3,408 active vouchers for Relocation, enabling these applicants to search for a home. The R3 Program has completed 1,663 relocations. The R3 Program will continue working promptly to ensure an effective recovery process by repairing damaged or replacing substantially damaged homes throughout the island."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The goal of the Title Clearance Program is to provide clear title to tens of thousands of homeowners throughout the hurricane-impacted area, therefore resulting in long-term sustainability and security for residents. Applicants who are otherwise eligible for rehabilitation or reconstruction assistance under the housing program who need remedial and curative title/ownership actions may be prioritized for limited legal services assistance. During the Intake process, citizens will complete the application by providing all the information and documentation required for this stage. Then, a thorough application and document review will be made to ensure the applicant is eligible for the program. If the applicant is eligible, they will be notified of the next steps and referred for title clearance assistance. Limited legal services to resolve title issues may be performed by one or more attorneys duly licensed and authorized to practice law within the Government of Puerto Rico under rates subject to program approval. Homeowners unable to resolve title issues with the assistance of the legal service providers may be recommended for longer-term assistance, separate and apart from the services provided under this program.

Title Clearance Program will be assisted by qualified external services providers that will be integrated by attorneys, paralegals, case managers, land surveyors, and appraisers, that will also be responsible for rendering services for the participant to obtain a clean property title. Property damage will not be a requirement for eligibility.

Services to be provided may include, but are not limited to:

- Title investigation
- Land surveys and plans
- Appraisals
- Structural assessments
- Recording fees
- Property Registry Certifications
- Preparation and filing of legal documentation
- Serving summons and notifications
- Presentation of documents in Property Registry and other governmental agencies
- Filing and handling cases in court

At this time, title services will not be provided for applicant properties located in the floodplain, floodway, or landslide risk area unless necessary for the applicant to receive benefits from other Programs within the PRDOH CDBG-DR Housing Portfolio.

The outcomes of the Whole Community Resilience Planning Program, as adopted into community recovery plans in a later date, will inform the next phases of title clearance assistance for homeowners in those areas.

The title clearance assistance provided under this program is a quantifiable increase in the level of service provided by Puerto Rico during the 12 months prior to submission of the Action Plan and is directly impacted by Hurricanes Irma and María.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Title Clearance Program (TCP):

Program staff held biweekly meetings with vendors to oversee the case pipeline, establish Program goals and parameters, discuss Program updates, and receive feedback on the Program's implementation. Furthermore, Program has been working on identifying backlogs and making adjustments in order to speed up processes.

The Program has continued to actively work on implementation of Act 118-2022 with pertaining public agencies and the judiciary administration. Program has been looking for alternatives to speed up court processes under Act 118-2022. Program met with director of the Office for the Courts Administration (OAT), and we are waiting for their response. Program is working to present amendments to Act 118-2022 so that the process can be more agile.

The program has been able to solve land issues of different communities in order to complete their title clearance processes. The program reports a total outcome of 1790 resolved titles, 129 of which were awarded during this reporting period.

Additionally, the Program has closed 6882 applications, 354 corresponding to this quarter; and completed 250 Proprietary Interest Determinations during this reporting period, out of a total of 9,437. A total of 1,271 have been determined to be unobtainable, 191 during this quarter.

During this period, Program has been able to close pending monitoring and audit processes.

Program has been in communication with R3 program dealing with items related to relocation."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	627/0
# of Singlefamily Units	0	627/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	0	0	528/2326	95/2325	653/4651	95.41
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01H09RAP-DOH-LM

Activity Title: Rental Assistance Program LMI

Activity Type:

Rental Assistance (waiver only)

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/18/2018

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$14,058,221.25
B-17-DM-72-0001	\$0.00	\$7,820,234.99
B-18-DP-72-0001	\$0.00	\$6,237,986.26
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$14,058,221.25
B-17-DM-72-0001	\$0.00	\$7,820,234.99
B-18-DP-72-0001	\$0.00	\$6,237,986.26
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$13,707,454.47
B-17-DM-72-0001	\$0.00	\$7,469,468.21
B-18-DP-72-0001	\$0.00	\$6,237,986.26
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$13,559,139.81
B-17-DM-72-0001	\$0.00	\$7,468,589.58
B-18-DP-72-0001	\$0.00	\$6,090,550.23
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$13,559,139.81
B-17-DM-72-0001	\$0.00	\$7,468,589.58
B-18-DP-72-0001	\$0.00	\$6,090,550.23
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,559,139.81
Puerto Rico Department of Housing	\$0.00	\$13,559,139.81
Most Impacted and Distressed Expended	\$0.00	\$13,559,139.81
B-17-DM-72-0001	\$0.00	\$7,468,589.58
B-18-DP-72-0001	\$0.00	\$6,090,550.23
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Grant funds provide temporary rental assistance to residents of hurricane-impacted areas (pursuant to Federal Register Notice of allocation) who are experiencing homelessness or are at risk of becoming homeless. Those at risk of homelessness are further described as persons living in unstable or overcrowded housing those forced to move frequently due to economic hardship those being evicted from a private dwelling unit and lacking resources or a support network to obtain other housing living in a shelter or transitional housing and other reasons such as those associated with increased risk of homelessness as defined by HUD.1

It is the responsibility of PRDOH to create program policies necessary to arrange the disbursement and duration of rental assistance. PRDOH may solicit and obtain documentation related to income and household composition in order to determine assistance.

- a. The rental assistance will be utilized to reduce the monthly lease payment for a period of up to 24 months and will be used to make up the difference between the amount a household can afford for housing under local rent standards and can include an option to assist tenants with utility costs and security deposits.
 - b. Rental Assistance will deliver rental assistance to low- and moderate-income households in need of stabilized housing.
 - c. PRDOH will adopt necessary program policies to determine the subsidy that will be made available to the beneficiary, depending on monthly income and household composition.
 - d. The maximum rental assistance may not exceed \$400 monthly. It is the responsibility of PRDOH to adopt necessary program policies to arrange the disbursement and duration of the assistance.
 - e. Once the rental assistance has been granted, it may vary annually if there is a change in household composition or income.
 - f. PRDOH may solicit and obtain documentation to demonstrate assisted units meet Housing Quality Standards (HQS) and accessibility standards.
 - g. After serving all Act 173 Program eligible tenants who apply to the Program during the initial Intake period, remaining funds may be used to assist applicants who meet all other eligibility criteria except being residents of housing units in Act 173 Program housing units.
- Funds under this program may not be used to replace funds previously allocated by the General Budget of the Government of Puerto beginning Fiscal Year 2016-2017 to the Department of Housing to cover the administrative, operational costs, and operating expenses of the program, and will provide service to address need of the hurricane.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

For this quarter, efforts to complete Administrative Closeout are underway, including QA/QC of all applications and all invoices in Grant Management System to ensure compliance with Program Guidelines and Standard Operating Procedures. Closeout expected by Q1 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	1837/926	7/925	1844/1851	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01H11SIH-DOH-LM

Activity Title: Social Interest Housing LMI

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$17,409,488.61
B-17-DM-72-0001	\$0.00	\$1,499,900.00
B-18-DP-72-0001	\$0.00	\$15,909,588.61
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$17,409,488.61
B-17-DM-72-0001	\$0.00	\$1,499,900.00
B-18-DP-72-0001	\$0.00	\$15,909,588.61
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$297,904.63	\$5,634,993.52
B-17-DM-72-0001	\$0.00	\$1,159,895.57
B-18-DP-72-0001	\$297,904.63	\$4,475,097.95
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$339,097.81	\$3,480,304.40
B-17-DM-72-0001	\$0.00	\$1,159,867.22
B-18-DP-72-0001	\$339,097.81	\$2,320,437.18
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$339,097.81	\$3,480,304.40
B-17-DM-72-0001	\$0.00	\$1,159,867.22
B-18-DP-72-0001	\$339,097.81	\$2,320,437.18
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$339,097.81	\$3,480,304.40
Puerto Rico Department of Housing	\$339,097.81	\$3,455,825.06
Most Impacted and Distressed Expended	\$339,097.81	\$3,480,304.40
B-17-DM-72-0001	\$0.00	\$1,159,867.22
B-18-DP-72-0001	\$339,097.81	\$2,320,437.18
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This program creates housing capacity for special needs populations such as: homeless, senior citizens, domestic violence victims, persons with intellectual disability, persons with developmental and/or physical disability, persons living with HIV/AIDS, individuals recovering from addiction, and individuals with other functional or access needs. Residents of social interest housing constructed through this program may have access to housing counseling services, which may connect the resident with support services such as HOPWA, Section 8, or rental subsidy programs. PRDOH will determine affordable rents for housing projects as the lessor of the calculated High HOME rent or the maximum of 30% of annual household income for a LMI household. The goal for the program is addressing the unmet need by creating high-quality, modern, resilient housing solutions for these populations in need.

Non-profit, non-governmental organizations will provide project proposals for social interest housing. PRDOH will evaluate submissions based on cost reasonableness, number of beneficiaries served, project duration, leverage, and shovel readiness. NGOs with projects approved by PRDOH will be responsible for execution of the project under the guidance of PRDOH.

Facilities may be overseen by HUD Continuum of Care Program providers and may supplement Emergency Solutions Grants (ESG) programs for a coordinated impact to:

- Provide essential services to shelter residents
- Rapid re-housing of homeless individuals and families and
- Prevention of families and individuals from becoming homeless.

Submissions may include proposals for more than one project. Public services provided as part of a proposed project may not supplant other funds and must be part of a new service or quantifiable increase in the level of a service previously provided.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) continued to actively support SIH Program Subrecipients in implementing their projects.

Technical assistance was provided, as needed. Also, the PRDOH and the Architectural, Engineering, and Management (A/E&M) firm collaborated closely with assigned Subrecipients to advance their respective projects. Recurring oversight and progress meetings with SIH Subrecipients were conducted to discuss programmatic and administrative matters, as well as project-specific issues impacting their progress.

The PRDOH and the A/E&M consultant continued conducting ad hoc meetings to address technical aspects and concerns related to specific Subrecipient projects. These meetings facilitated tailored support to the Subrecipients and enabled adjustments resulting from challenges in the projects.

For this reporting period, there are three (3) completed projects that continue working on their closeout phase. Seven (7) projects are currently under construction, and eight (8) projects remain in the design phase."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	3012/0
# of Targeted Section 3 Labor	0	122/0
# of Total Labor Hours	865	38577/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: R01H12HCP-DOH-LM

Activity Title: Housing Counseling Program LMI

Activity Type:

Public services

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$22,000,000.00
B-17-DM-72-0001	\$0.00	\$7,500,000.00
B-18-DP-72-0001	\$0.00	\$14,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$22,000,000.00
B-17-DM-72-0001	\$0.00	\$7,500,000.00
B-18-DP-72-0001	\$0.00	\$14,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$656,771.97	\$21,478,415.32
B-17-DM-72-0001	\$182,738.17	\$7,084,285.93
B-18-DP-72-0001	\$474,033.80	\$14,394,129.39
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$572,447.98	\$17,289,771.26
B-17-DM-72-0001	\$63,694.43	\$6,141,869.68
B-18-DP-72-0001	\$508,753.55	\$11,147,901.58
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$572,447.98	\$17,289,771.26
B-17-DM-72-0001	\$63,694.43	\$6,141,869.68
B-18-DP-72-0001	\$508,753.55	\$11,147,901.58
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$572,447.98	\$17,289,771.26
Puerto Rico Department of Housing	\$572,447.98	\$17,289,771.26
Most Impacted and Distressed Expended	\$572,447.98	\$17,289,771.26
B-17-DM-72-0001	\$63,694.43	\$6,141,869.68
B-18-DP-72-0001	\$508,753.55	\$11,147,901.58
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This program provides recovering residents with wrap-around educational services to promote understanding of housing and financial options such as: financial literacy education, homebuyer counseling, credit repair counseling, mitigate default/foreclosure proceedings, etc. Housing Counselors are equipped to connect program participants with resources including, but not limited to Voluntary Organizations Active in Disaster (VOAD), and other federally funded programs like CoC and Section 8, and rental subsidy programs.

PRDOH work with HUD-approved housing counseling agencies which are uniquely situated to assist with long-term recovery. They are regulated extensively by HUD to ensure they are trained, knowledgeable, unbiased, and acting with the best interests of the household. Most of them have worked in the communities for long periods of time, with neighborhood-based staff and board members, and are known and trusted by the residents.

Special training seminar(s) will be held to ensure current and new counselors are well-informed about programs offered under CDBG-DR. The curriculum will cover the scope of available programs and cover eligibility requirements in depth. Additional efforts will be made, as necessary, to hold special training sessions to educate surge staff new to housing counseling services to ensure service providers are appropriately staffed to meet applicant needs.

Counseling services can range from individualized, one-on-one counseling to help homeowners identify and address barriers to permanent, safe, and affordable housing, to advocacy with insurance and mortgage companies, to group education addressing how to remediate mold or how to avoid common scams. Services are accessible to individuals having wide-ranging disabilities including mobility, sensory, developmental, emotional, and other impairments through communication standards and or program guidelines that adhere to HUD policies such as ADA compliance and 504. Services may also be provided related to rental counseling.

The maximum award for a single housing counseling entity is \$3,000,000. PRDOH estimates that multiple counseling programs will be implemented. If distinct HUD-certified counseling organizations are unable to provide services, any remaining funds may be made available to one or more of the other contracted counseling providers.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

Since the Housing Counseling Program launched in August 2019, the Puerto Rico Department of Housing (PRDOH) has remained committed to strengthening housing stability, promoting homeownership, and supporting informed housing decisions among Puerto Rico's Low-to-Moderate/Limited Clientele residents. This report highlights key activities, milestones, and achievements during the current reporting period, with cumulative figures provided to illustrate long-term program impact.

Shape

1. One-on-One Monthly Meetings with Housing Counseling Agencies

PRDOH continues to schedule individual monthly one-on-one meetings with each of the six Housing Counseling Agencies (HCAs). These meetings serve as a vital mechanism to:

Enhance communication and collaboration

Address agency-specific challenges

Monitor numeric targets and program milestones

Share updates on events, deadlines, and pending tasks

A structured agenda is prepared and discussed in each monthly meeting and subsequently shared with each HCA's Program Director for record-keeping and accountability.

Shape

2. Monthly Program Check-In Meetings

In addition to one-on-one meetings, bi-weekly Program Check-In Meetings are held every third Monday of the month, bringing together PRDOH Program Staff and all six HCAs. Each meeting features a PowerPoint presentation highlighting:

Calendar of upcoming events

Year-end program goals

Grant Compliance Portal training

Grant Management System filters

QA/QC observations

Program deadlines, resources, and relevant updates

These meetings foster alignment across all stakeholders and ensure consistent implementation of program requirements. The PowerPoint presentation is sent to all 6 Program Directors for record keeping.

Shape

3. HBA Program – First-Time Homebuyer Workshop*

The Housing Counseling Agencies continue to play a key support role in the Homebuyer Assistance (HBA) Program by offering the First-Time Homebuyer Workshop, a required step for program participation.

Workshop Overview:

Duration: 4–6 hours

Format: In-person or Zoom

Topics: Mortgage loan process, credit, homeowner responsibilities, mortgage categories, and closing costs, among other important topics relating to the HBA Program.

Program Impact (Since launch in July 2020):

84,160 total participants in the HBA Program

85,696 participants have completed the First-Time Homebuyer Workshop

End Goal: Participants receive a Certificate of Completion, which is one of the requirements requested for possibly qualifying for HBA assistance.

*Program deadline: The following important deadlines regarding the First-Time Homebuyer Course have been put into place: Participants classified as Urgent Need (UN) will be able to participate & complete the First-Time Homebuyer Course until July 11, 2025.

Participants classified as Low-to-Moderate Income (LMI) will be able to participate & complete the First Time Homebuyer Course by September 30, 2025.

These deadlines have been established because the Homebuyer Assistance Program will no longer be accepting new applications for assistance after these respective dates.

Shape

4. Housing Counseling Program Participation & Course Completion

Since the program’s launch in August 2019, the Housing Counseling Program has reached an impressive number of residents: 118,167 individuals have received housing counseling services
119,688 total courses completed

5. Program Closeout Phase Progress & Closeout Survey Results

As of September 2025:

99,370 participants have entered the Closeout Phase
70,829 participants have completed the required Closeout Survey
96.1% housing counseling participant overall satisfaction rating
These figures reflect continued progress in participant outcomes and program completion.

Shape

6. R3 Relocation Program – Relocare Initiative

As reported in December 2024 Quarterly Report, PRDOH launched the Relocare Initiative, which remains active. This initiative enlists all six HCAs as liaisons to support 60 selected R3 Relocation Program participants, coordinating with Program Managers and PRDOH-approved Real Estate Professionals.

Key Responsibilities of HCAs under Relocare:

Guide participants through eligibility and documentation requirements
Provide regular updates on case status
Offering access to additional support resources

End Goal: Assist R3 participants identify and secure safe, livable, and resilient relocation properties.

Shape

7. Program Closeout Notification

The Housing Counseling Program is scheduled to close on December 31, 2025. All six Housing Counseling Agencies were formally notified in writing through a Closeout Startup Notification Letter, which outlined the expectations for closeout. The letter clearly states that all pending projects and/or activities must be completed prior to the program’s closure date. The PRDOH POC will continue to work closely with all agencies to ensure a smooth and timely closeout process, emphasizing compliance with program guidelines and the successful completion of all remaining deliverables.

Shape

Conclusion

The Housing Counseling Program continues to demonstrate its effectiveness and impact across multiple program areas. From improving access to homeownership through the First-Time Homebuyer Program, to guiding families through relocation efforts for the R3 Relocation Program, and ensuring compliance through regular agency engagement — the program stands out as one of the most successful initiatives funded by CDBG-DR.

As the program approaches its scheduled closure, PRDOH remains steadfast in prioritizing the needs, concerns, and success of its participants, while working diligently with all six Housing Counseling Agencies to complete outstanding activities and solidify long-term housing resilience across Puerto Rico.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4286	3988	10838	34067/6755	28629/6755	89125/13510	70.35

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01H13LIH-AFV-LM

Activity Title: CDBG-DR Gap to LIHTC LMI

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
Housing B-17-DM-72-0001

Projected Start Date:
09/19/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing-Housing B-17-DM-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$1.00)	\$386,407,991.00
B-17-DM-72-0001	\$0.00	\$22,135,129.00
B-18-DP-72-0001	(\$1.00)	\$364,272,862.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	(\$1.00)	\$386,407,991.00
B-17-DM-72-0001	\$0.00	\$22,135,129.00
B-18-DP-72-0001	(\$1.00)	\$364,272,862.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$78,411.12	\$342,451,038.98
B-17-DM-72-0001	\$78,411.12	\$14,326,090.44
B-18-DP-72-0001	\$0.00	\$328,124,948.54
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$211,811.49	\$173,821,112.15
B-17-DM-72-0001	\$179,885.68	\$2,838,026.23
B-18-DP-72-0001	\$31,925.81	\$170,983,085.92
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$211,811.49	\$173,821,112.15
B-17-DM-72-0001	\$179,885.68	\$2,838,026.23
B-18-DP-72-0001	\$31,925.81	\$170,983,085.92
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$211,811.49	\$173,821,112.15
Puerto Rico Department of Housing	\$0.00	\$0.00
Puerto Rico Housing Finance (AFV)	\$211,811.49	\$173,821,112.15
Most Impacted and Distressed Expended	\$211,811.49	\$173,821,112.15
B-17-DM-72-0001	\$179,885.68	\$2,838,026.23
B-18-DP-72-0001	\$31,925.81	\$170,983,085.92
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR funds, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH in partnership with the PRHFA will select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to PRHFA to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by PRHFA. The Program will consist of \$1,213,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by PRHFA.

The PRHFA has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program created in 1986, has being instrumental in the rehabilitation of 19,507 units.

Currently, 851 units are in the pipeline with 9% low-income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2022 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Administration (PRPHA) regarding potential public housing projects. Considering these facts, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing PRPHA inventory.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient and in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program, carried out the following activities: Conducted ongoing and periodic meetings and working sessions to address the program's operational needs and daily activities. These sessions covered key topics such as invoice reviews, monthly reporting, status updates on the four percent (4%) and the Public Housing Administration (PHA) strategy related projects (underwriting review, award process and construction progress), occupancy management, and the oversight of funding rounds, among others and held regular monthly meetings with the Subrecipient's program staff to review and discuss ongoing program operations and progress.

In addition, PRDOH, updated program dashboards in to support data-driven decision-making, provided technical assistance and support across several program areas, including:

- o Development of communication and outreach materials and activities,
- o State Historic Preservation Office referrals and Environmental review processes.

Through the Program CDBG-DR funds have been awarded \$1,036,592,007.99 in gap funding to seventeen (17) projects of the 4% tax credits funding cycle and to six (6) projects of the 9% tax credits funding cycle.

Nine (9) projects have reached one hundred percent (100%) completion. CDBG-DR funding has increased the inventory of affordable Multifamily and Elderly rental units with a total of 1,330 units placed in service providing affordable housing through the Rent Up/ Lease phase. Fourteen (14) projects are under construction with 2,409 units.

Finally, PRDOH collaborated with the Puerto Rico Housing Finance Authority (PRHFA) on the strategy to provide resolution to two (2) projects of the four percent (4%) round: Apolonia Apartments, and La Merced Independent Living (environmental review completion and PRHFA Bond Resolution approval, respectively). The PRDOH, in collaborative efforts with the PRHFA and the PHA, provided continuance on the status for Torres de Sabana Development, and Ponce De Leon 55. The execution of these grant agreements will provide an additional increase in the inventory of 677 units.

For the next reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient, aims to accomplish the following objectives in support of the CDBG Gap to LIHTC Program:

- o Ensueño and Casa Metropolitana II are expected to reach substantial completion adding to the affordable housing inventory.
- o Complete the review and processing of all remaining applications to execute grant agreements for Apolonia and La Merced Independent Living.
- o Complete reallocation funds plan for the Ponce de Leon 55 and Torres de Sabana projects.
- o Ensure timely execution of grants including final grant determinations and disbursements where applicable.
- o Support the Subrecipient in transitioning to the post-construction phase and preparing for project closeout activities.
- o Continue providing technical support to the Subrecipient to ensure alignment of program procedures."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	115530	408499/0
# of Targeted Section 3 Labor	12163	134635/0
# of Total Labor Hours	13056028	54905190/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R01H14HER-DOH-LM
Activity Title: COMMUNITY ENERGY AND WATER RESILIENCE INSTALLATIONS PROGRAM LMI

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 Housing B-17-DM-72-0001
Projected Start Date:
 09/19/2018
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing-Housing B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$395,000,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$395,000,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$395,000,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$395,000,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$4,779,326.09	\$327,866,373.65
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$4,779,326.09	\$327,866,373.65
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$15,090,439.35	\$187,379,627.01
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$15,090,439.35	\$187,379,627.01
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$15,090,439.35	\$187,379,627.01
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$15,090,439.35	\$187,379,627.01
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$15,090,439.35	\$187,379,627.01
Puerto Rico Department of Housing	\$15,090,439.35	\$187,379,627.01
Most Impacted and Distressed Expended	\$15,090,439.35	\$187,379,627.01
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$15,090,439.35	\$187,379,627.01
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The island-wide power outages and potable water disruptions because of Hurricane María complicated recovery across the entire spectrum. Businesses closed, critical services have been disrupted, and residents have been unable to stay in their homes because of lack of light, cooking facilities, cooling, water heating, and refrigeration. This is especially perilous for families with special needs and medical conditions.

While the Island begins the larger process of transforming the power grid and distribution systems, and addresses vulnerabilities to potable water supplies, residents must receive assurance that they can avoid displacement or threats to health and safety caused by interruptions to power service and potable water.

Homes unprepared for the natural threats on the power grid were left vulnerable in the aftermath of Hurricanes Irma and María. Rebuilding to protect federal investment and to sustain recovery efforts requires resilient design and improvements that incorporate modern technology for life-sustaining purposes during off-grid events. Energy and water resilience efforts may include the installation of photovoltaic systems and battery storage for critical loads and medical needs.

To address the energy and water system vulnerabilities, the Community Energy and Water Resilience Installation Program will provide energy and water efficiency and resiliency installation to eligible cases being rehabilitated, reconstructed, relocated, or provided with a new construction under a the CDBG-DR R3 Program, without any cost to the applicant. The eligible household units may receive improvements which include the installation of a solar (photovoltaic) system with a battery system for essential plug loads to supply energy in the event of a power outage situation and installation of a water storage system.

For the energy resilience installation, the photovoltaic system with battery backup will allow eligible applicants the ability to run critical loads, some household appliances, life-support devices, and permit for shelter-in-place options during outages. In the case of water resilience installations, the water storage system will provide households with the ability to store water to be used when there is an interruption in water services. This program will be used as an add-on to, or potentially integrated within the applicable CDBG-DR program such as the Home Repair, Reconstruction, or Relocation Program.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"The CEWRI-DR Program was officially launched in December 2021. Ongoing coordination meetings are regularly held among the program teams, which include PRDOH, the Grant Manager, the Program Manager, and AIS.

To date, the CEWRI Program has received 8,662 applicants referred from the R3 Program. The intake process has been completed for approximately 7,856 cases. Eligibility assessments and pre-installation evaluations have been carried out for roughly 7,117 cases. The design and permitting processes have been finalized for approximately 6,162 cases. A total of 6,112 awards have been executed, and notices to proceed have been issued for 5,579 cases. System installations have been completed for 6,098 cases, and inspections have been conducted on 5,518 of the completed installations.

The contracts with the Acquisition and Installation Services (AIS) providers have been amended, executed, and registered, as necessary, to extend the completion timeline solely for the resolution of currently assigned and pending cases, thereby ensuring proper contract closure.

The contract with the Program Manager has been amended to extend the completion timeline, ensuring the continuation of program management activities.

As part of the program's oversight, PRDOH continues to conduct field inspections to verify the installations, monitor the execution of project management activities, and ensure that participants receive comprehensive orientation and all requisite documentation."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	1633/288000
# of Targeted Section 3 Labor	0	302/72000
# of Total Labor Hours	0	72556/144000
#Units with solar panels	424	5743/8500

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	366	65	432	4952/6000	991/6000	5944/12000	99.98

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01H14HER-DOH-UN
Activity Title: COMMUNITY ENERGY AND WATER RESILIENCE INSTALLATIONS PROGRAM UN

Activity Type:

Public services

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The island-wide power outages and potable water disruptions as a result of Hurricane María have complicated recovery across the entire spectrum. Businesses have closed, critical services have been disrupted, and residents have been unable to stay in their homes because of lack of light, cooking facilities, cooling, water heating, and refrigeration. This is especially perilous for families with special needs and medical conditions. While the Island begins the larger process of transforming the power grid and distribution systems, and addresses vulnerabilities to potable water supplies, residents must receive assurance that they can avoid displacement or threats to health and safety caused by interruptions to power service and potable water. To address the energy and water system vulnerabilities, a portion of the Community Energy and Water Resilience Installation program will provide energy and water efficiency improvements and any other improvement, to promote energy and water resilience to eligible owned or rented household units, without any cost to the applicant. The eligible household units may receive improvements which include, but are not limited to, refrigerator replacement; electric water heater replacement with solar or gas powered water heater; electric stove with gas powered stove; lighting replacements with LED; water fixture replacement with low flush fixtures; installation of aerators; installation of a small solar (photovoltaic) system with battery system for essential plug loads to supply energy in the event of a power outage situation; installation of a water catchment system; and installation of health and safety measures such as CO2 monitoring alarm. Priority will be given to the elderly and to households below 80% AMFI. Priority for the elderly does not preclude assistance to other eligible applicants. A longer-term component of this program will entail energy and water resilience installations. Eligible applicants will have the ability to apply for solar panel systems retrofits for residential structures. This component involves a variable scale solar power retrofit designed to backfeed the structure to provide sufficient power to run critical household appliances and allow for shelter-in-place options during outages. The scale of the solar power system will depend on the size of the household, income, and the ability of the applicant to finance a portion of the system. In the case for water resilience installation, the water catchment system will provide households with the ability to collect and store rainwater to be used for bathing and/or consumption, if used in concert with a purification filter or system. This program may also be used as an add-on to, or potentially integrated within the R3 program.

Location Description:

Activity Progress Narrative:

"The CEWRI-DR Program was officially launched in December 2021. Ongoing coordination meetings are regularly held among the program teams, which include PRDOH, the Grant Manager, the Program Manager, and AIS. To date, the CEWRI Program has received 8,662 applicants referred from the R3 Program. The intake process has been completed for approximately 7,856 cases. Eligibility assessments and pre-installation evaluations have been carried out for roughly 7,117 cases. The design and permitting processes have been finalized for approximately 6,162 cases. A total of 6,112 awards have been executed, and notices to proceed have been issued for 5,579 cases. System installations have been completed for 6,098 cases, and inspections have been conducted on 5,518 of the completed installations. The contracts with the Acquisition and Installation Services (AIS) providers have been amended, executed, and registered, as necessary, to extend the completion timeline solely for the resolution of currently assigned and pending cases, thereby ensuring proper contract closure. The contract with the Program Manager has been amended to extend the completion timeline, ensuring the continuation of program management activities. As part of the program's oversight, PRDOH continues to conduct field inspections to verify the installations, monitor the execution of project management activities, and ensure that participants receive comprehensive orientation and all requisite documentation."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01HLIHAFVLM1301

Activity Title: LIHTC Jose Gautier Benitez

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,715,900.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$31,715,900.00
Most Impacted and Distressed Expended	\$0.00	\$31,715,900.00
B-17-DM-72-0001	\$0.00	\$31,715,900.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During the reporting period, 238 out of 238 units are occupied and in use (100% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	199/0
# of Section 3 Labor Hours	0	0/33000
# of Targeted Section 3 Labor	0	2399/6600
# of Total Labor Hours	0	21783/132000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	199/238
# of Multifamily Units	0	199/238
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	153/238	46/0	199/238	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	153/238	46/0	199/238	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HLIHAFVLM1302

Activity Title: LIHTC De Diego Village

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,127,253.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$18,127,253.00
Most Impacted and Distressed Expended	\$0.00	\$18,127,253.00
B-17-DM-72-0001	\$0.00	\$18,127,253.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During the reporting period, 93 out of 94 units are occupied and in use (99% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	77/0
# of Total Labor Hours	0	3382/132000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	77/94
# of Multifamily Units	0	77/94

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	55/94	22/0	77/94	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	55/94	22/0	77/94	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HLIHAFVLM1303
Activity Title: LIHTC Jose Gautier Benitez Elderly

Activity Type:
 Construction of new housing
Project Number:
 Housing B-17-DM-72-0001
Projected Start Date:
 09/19/2018
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing-Housing B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,479,390.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$14,479,390.00
Most Impacted and Distressed Expended	\$0.00	\$14,479,390.00
B-17-DM-72-0001	\$0.00	\$14,479,390.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During the reporting period, 200 out of 200 units are occupied and in use (99% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	196/0
# of Section 3 Labor Hours	0	0/33000
# of Targeted Section 3 Labor	0	0/6600
# of Total Labor Hours	0	14566/132000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	196/200
# of Multifamily Units	0	196/200
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	171/200	25/0	196/200	100.00
# Renter	0	0	0	171/200	25/0	196/200	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HLIHAFVLM1305
Activity Title: LIHTC Hogar Manuel Mediavilla Negrón II

Activity Type:
 Construction of new housing
Project Number:
 Housing B-17-DM-72-0001
Projected Start Date:
 09/19/2018
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing-Housing B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,576,778.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$8,576,778.00
Most Impacted and Distressed Expended	\$0.00	\$8,576,778.00
B-17-DM-72-0001	\$0.00	\$8,576,778.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During this reporting period, 90 out of 90 units are occupied and in use (95% of occupancy). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		15/0	
# of Section 3 Labor Hours	0		56277/33000	
# of Targeted Section 3 Labor	0		16207/6600	
# of Total Labor Hours	0		100804/13200	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		15/90	
# of Multifamily Units	0		15/90	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/90	0/0	15/90	100.00
# Renter	0	0	0	15/90	0/0	15/90	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HLIHAFVLM1306

Activity Title: LIHTC San Blas Apartments

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,969,563.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$7,969,563.00
Most Impacted and Distressed Expended	\$0.00	\$7,969,563.00
B-17-DM-72-0001	\$0.00	\$7,969,563.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During this reporting period, 69 out of 69 units are occupied and in use (98% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	69/0
# of Section 3 Labor Hours	0	0/33000
# of Targeted Section 3 Labor	0	0/6600
# of Total Labor Hours	0	7954/132000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	69/69
# of Multifamily Units	0	69/69

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	68/69	1/0	69/69	100.00
# Renter	0	0	0	68/69	1/0	69/69	100.00

Activity Locations

No Activity Locations found.



Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HLIHAFVLM3204

Activity Title: LIHTC Sabana Village Apartments

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
Housing B-17-DM-72-0001

Projected Start Date:
09/19/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing-Housing B-17-DM-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,995,987.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$9,995,987.00
Most Impacted and Distressed Expended	\$0.00	\$9,995,987.00
B-17-DM-72-0001	\$0.00	\$9,995,987.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Puerto Rico receives millions of dollars each year in Low Income Housing Tax Credits (LIHTC) and currently has more than \$1 billion in LIHTC 4% projects available to be leveraged. Additionally, several projects under the 9% tax-credit program are shovel-ready and awaiting gap financing. PRDOH will provide gap funding, using CDBG-DR dollars, for properties being developed with LIHTC, thus maximizing the benefit provided by both federal funding streams.

PRDOH will partner with the Housing Finance Authority (AFV, for its Spanish acronym), to select projects for this Program, as proposed by developers qualified to use LIHTC. Projects will be evaluated based on cost reasonableness, developer capacity, number of beneficiaries served and shovel readiness. The LIHTC program will provide gap funding through either grants and/or loans (when needed) to developers with approved projects. Repaid loan funding will be used to fund additional approved LIHTC projects. Any program income generated will be used to fund program activities or administrative costs.

The maximum total award (grant and any necessary loan funding) per project is contingent on proposals already submitted to AFV to qualify for the pre-approved 9% tax credit roster. Additional project rosters will be curated by AFV. The Program will consist of \$963,000,000 for funding multiple projects, and projects will be funded to the extent that funds are available. Each project will include multiple individual housing units. Either 4% or 9% tax credit projects are eligible, as approved by AFV. The AFV has participated in the rehabilitation of low-income housing projects throughout the Island using, among others, LIHTC. This program, established in 1988, has been instrumental in the rehabilitation of 19,507 units.

Currently, 1,533 units are in the pipeline with 9% low income housing tax credits program and will be completed within 24 months of each project start. CDBG-DR loans with 9% LIHTC will be leveraged to stretch both funding sources and to create projects that accomplish several goals.

All projects must generate affordable LMI housing in a supply proportional to the area LMI population, and in compliance with HUD Fair Market rent rates for an affordability period. Projects funded through this program must maintain affordable housing in accordance with the 15 or 20 -year affordability period outlined in 83 FR 40314, or the affordability period required by LIHTC, whichever is longer. 2020 LIHTC rent rates are included as Appendix H to this Action Plan.

Proposed LIHTC projects that include specific targets that consider and correlate to greater city revitalization efforts, opportunity zones, or strategic growth nodes will be weighted more strongly upon evaluation. Further, project proposals incorporating transportation services for the elderly (Égidas) under the second tranche will also be weighted more favorably.

PRDOH may include targeted funds under this LIHTC Program to address affordable housing needs based on data provided by the Puerto Rico Public Housing Authority (PRPHA) regarding potential public housing projects. Taking into account the above, PRDOH has set-aside \$250,000,000 from the CDBG-DR allocation for preservation, rehabilitation, or qualified new construction projects that are part of a comprehensive plan to redevelop, replace, and/or rehabilitate existing Puerto Rico Public Housing Administration's inventory.

Location Description:

Activity Progress Narrative:

During the reporting period, 160 out of 160 units are occupied and in use (96% of occupancy). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Substantially Rehabilitated	0	160/0
# of Total Labor Hours	0	27003/12672

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	149/160	11/0	160/160	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	149/160	11/0	160/160	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: R01HSIHF MGLM3201

Activity Title: SIH - Modesto Gotay

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

FUNDACION MODESTO GOTAY PRO PERSONAS CON

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$2,500,000.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$2,500,000.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$2,500,000.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$60,991.50	\$510,839.24
B-17-DM-72-0001	\$60,991.50	\$510,839.24
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$60,991.50	\$510,839.24
B-17-DM-72-0001	\$60,991.50	\$510,839.24
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$60,991.50	\$510,839.24
FUNDACION MODESTO GOTAY PRO PERSONAS CON	\$60,991.50	\$510,839.24
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$60,991.50	\$510,839.24
B-17-DM-72-0001	\$60,991.50	\$510,839.24
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project for Fundacion Modesto Gotay on PR 876 Km 2.6, Trujillo, PR 00976 which includes renovations and improvements to existing building(s) facilities.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Modesto Gotay project: The project continued to face delays related to a Conflict of Interest investigation determination. The PRDOH and the A/E&M firm provided technical assistance and support with administrative matters throughout the reporting period. PRDOH also increased efforts to shorten the period to review and reimburse invoices.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

The rehabilitation project will impact an abandoned School Building Complex located on Calle Perucho Capeda Final in the municipality of Cataño to provide housing opportunities and supportive services.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Villa Remanso project: Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. PRDOH maintained close collaboration with the Subrecipient and the assigned A/E&M firm to address project-specific challenges and ensure continued progress in project implementation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R01HSIHHMMLM3201

Activity Title: SIH - Hogar Ruth

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

HOGAR RUTH INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,123,507.52
B-17-DM-72-0001	\$0.00	\$670,957.00
B-18-DP-72-0001	\$0.00	\$452,550.52
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,123,507.52
B-17-DM-72-0001	\$0.00	\$670,957.00
B-18-DP-72-0001	\$0.00	\$452,550.52
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,123,507.52
B-17-DM-72-0001	\$0.00	\$670,957.00
B-18-DP-72-0001	\$0.00	\$452,550.52
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$65,604.12	\$570,660.26
B-17-DM-72-0001	\$65,604.12	\$570,660.26
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$65,604.12	\$570,660.26
B-17-DM-72-0001	\$65,604.12	\$570,660.26
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$65,604.12	\$570,660.26
HOGAR RUTH INC.	\$65,604.12	\$570,660.26
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$65,604.12	\$462,372.91
B-17-DM-72-0001	\$65,604.12	\$462,372.91
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Four (4) housing unit to be constructed including two complete bathrooms complying with the requirements of the Law (ADA), kitchen expansion, equipment and incidentals (priming and painting of worked and/or affected areas)

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Hogar Ruth project: The construction activities continued with a projected project completion of Q1 2026. The PRDOH has continued to support the Subrecipient in addressing administrative matters throughout the reporting period, such as the SRA amendment in progress.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	1640/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R01HSIHIPPLM3201

Activity Title: SIH - Hope for Home

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

INSTITUTO PSICOPEDAGOGICO DE PUERTO RICO

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

INSTITUTO PSICOPEDAGOGICO DE PUERTO RICO

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

\$0.00	\$3,272,548.00
\$0.00	\$2,500,000.00
\$0.00	\$772,548.00
\$0.00	\$0.00
\$0.00	\$3,272,548.00
\$0.00	\$2,500,000.00
\$0.00	\$772,548.00
\$0.00	\$0.00
\$0.00	\$3,272,548.00
\$0.00	\$2,500,000.00
\$0.00	\$772,548.00
\$0.00	\$0.00
\$0.00	\$1,502,245.94
\$0.00	\$1,502,245.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$1,502,245.94
\$0.00	\$1,502,245.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$1,502,245.94
\$0.00	\$1,502,245.94
\$0.00	\$0.00
\$0.00	\$1,502,245.94
\$0.00	\$1,502,245.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00



Activity Description:

Improvements to single-family homes that will be bought and renovated in order to offer inexpensive, safe, and adequate dwellings for people with disabilities as group homes in Puerto Rico.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Hope for a Home project: The project experienced construction delays due to liquidity constraints. PRDOH collaborated with the Subrecipient to overcome these challenges and enable the continuation of construction activities, which achieved continuance of construction activities during the last quarter. PRDOH maintained close coordination with the Subrecipient through recurring meetings, offering technical assistance to resolve project-specific and administrative issues. PRDOH also increased efforts to shorten the period to review and reimburse invoices.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	63	321/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R01HSIHLCSLM3201

Activity Title: SIH - El Zorzal Apartments

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

LUCHA CONTRA EL SIDA, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$908,897.00
B-17-DM-72-0001	\$0.00	\$908,897.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$908,897.00
B-17-DM-72-0001	\$0.00	\$908,897.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$100.00)	\$908,797.00
B-17-DM-72-0001	(\$100.00)	\$908,797.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$7,009.60	\$804,842.68
B-17-DM-72-0001	\$7,009.60	\$804,842.68
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$7,009.60	\$804,842.68
B-17-DM-72-0001	\$7,009.60	\$804,842.68
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$7,009.60	\$804,842.68
LUCHA CONTRA EL SIDA, INC.	\$7,009.60	\$804,842.68
Puerto Rico	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$7,009.60	\$804,842.68
B-17-DM-72-0001	\$7,009.60	\$804,842.68
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Improvements shall be conducted to an existing multifamily housing structure, including installation of a solar panel system in the facility that will add safe, decent, and resilient affordable rental housing stock in PR.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – El Zorzal Apartments project: The Subrecipient, in coordination with the island’s Power Authority, completed the interconnection process for the photovoltaic system to the main power grid. The PRDOH Program has continued to hold recurring meetings with the Subrecipient to support project progress and completion. The Subrecipient is compiling required documents for the project closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	200	1124/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HSIHLCSLM3202

Activity Title: SIH - Nuevo Horizonte

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

LUCHA CONTRA EL SIDA, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$444,199.00
B-17-DM-72-0001	\$0.00	\$444,199.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$444,199.00
B-17-DM-72-0001	\$0.00	\$444,199.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$444,199.00
B-17-DM-72-0001	\$0.00	\$444,199.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$8,394.00	\$46,406.00
B-17-DM-72-0001	\$8,394.00	\$46,406.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$8,394.00	\$46,406.00
B-17-DM-72-0001	\$8,394.00	\$46,406.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$8,394.00	\$46,406.00
LUCHA CONTRA EL SIDA, INC.	\$8,394.00	\$46,406.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$8,394.00	\$46,406.00
B-17-DM-72-0001	\$8,394.00	\$46,406.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project involves the repair/rehabilitation of an existing building that seeks to acquire and install Photovoltaic Systems, a cistern tank in front of building and new elevator system to provide more resilient and safe housing.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Nuevo Horizonte project: The Subrecipient, in coordination with the A/E&M, is preparing the procurement documents to acquire and install a water cistern and elevator. PRDOH also increased efforts to shorten the period to review and reimburse invoices.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	200	1124/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R01HSIHLCSLM3203
Activity Title: SIH - Re Encontrando El Sendero

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 Housing B-17-DM-72-0001
Projected Start Date:
 05/04/2021
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing-Housing B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 LUCHA CONTRA EL SIDA, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$423,419.00
B-17-DM-72-0001	\$0.00	\$423,419.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$423,419.00
B-17-DM-72-0001	\$0.00	\$423,419.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$423,419.00
B-17-DM-72-0001	\$0.00	\$423,419.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$10,154.00	\$44,630.00
B-17-DM-72-0001	\$10,154.00	\$44,630.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$10,154.00	\$44,630.00
B-17-DM-72-0001	\$10,154.00	\$44,630.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$10,154.00	\$44,630.00
LUCHA CONTRA EL SIDA, INC.	\$10,154.00	\$44,630.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$10,154.00	\$44,630.00
B-17-DM-72-0001	\$10,154.00	\$44,630.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Improvements shall be conducted to an existing multifamily housing structure, including installation of a solar panel system in the facility will add safe, decent, and resilient affordable rental housing stock in PR.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Re Encontrando el Sendero project: The Subrecipient, in coordination with the A/E&M, submitted its request for a construction permit. The Subrecipient started evaluating bids to acquire and install an elevator. The Subrecipient coordinated a visit from the Puerto Rico Aqueduct and Sewer Authority to evaluate the location of a water cistern. PRDOH also increased efforts to shorten the period to review and reimburse invoices.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	200	915/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01HSIHLCSLM3204

Activity Title: SIH - Renacer de Vida

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/03/0001

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

LUCHA CONTRA EL SIDA, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,052,628.00
B-17-DM-72-0001	\$0.00	\$1,052,628.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,052,628.00
B-17-DM-72-0001	\$0.00	\$1,052,628.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,052,628.00
B-17-DM-72-0001	\$0.00	\$1,052,628.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$41,103.40	\$73,156.80
B-17-DM-72-0001	\$41,103.40	\$73,156.80
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$41,103.40	\$73,156.80
B-17-DM-72-0001	\$41,103.40	\$73,156.80
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$41,103.40	\$73,156.80
LUCHA CONTRA EL SIDA, INC.	\$41,103.40	\$73,156.80
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$41,103.40	\$73,156.80
B-17-DM-72-0001	\$41,103.40	\$73,156.80
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project involves the repair/rehabilitation of an existing building brought up to codes in compliance with local new regulations and building codes, Fair Housing Act, HUD 504, ADA, UFAS, Energy Code, Life Safety Code, and the PR Joint Regulations.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Renacer de Vida project: Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. PRDOH maintained close collaboration with the Subrecipient and the assigned A/E&M firm to address project-specific challenges and ensure continued progress in project implementation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	200	1453/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM1302

Activity Title: LIHTC Casa Linda - New Const.

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

08/30/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

08/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$12,385,911.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$12,385,911.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$12,385,911.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$12,385,911.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$12,385,911.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$12,385,911.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$427,286.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$427,286.05
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$427,286.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$427,286.05
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$427,286.05
Puerto Rico Housing Finance (AFV)	\$0.00	\$427,286.05
Most Impacted and Distressed Expended	\$0.00	\$427,286.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$427,286.05
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Casa Linda Apartments project proposes to expand an existing multifamily housing project comprised of fifty-two (52) two-bedroom apartments.

Location Description:

Municipality of Bayamon

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is June 2026. The Project Completion Percentage as per this report is approximately 45%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	1377	5891/33000
# of Targeted Section 3 Labor	0	0/6600
# of Total Labor Hours	117741	440327/13200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1308

Activity Title: LIHTC Egida Sagrado Corazon

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

10/01/2022

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$27,955,753.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$27,955,753.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$27,955,753.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$27,955,753.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$27,955,753.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$27,955,753.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$21,879,944.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$21,879,944.52
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$21,879,944.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$21,879,944.52
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,879,944.52
Puerto Rico Housing Finance (AFV)	\$0.00	\$21,879,944.52
Most Impacted and Distressed Expended	\$0.00	\$21,879,944.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$21,879,944.52
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Égida Sagrado Corazon de Jesus consists of a new 6 story multi-family residential housing structure (comprised of two buildings) catered for the elderly with 120 units. Located in Arecibo, Puerto Rico.

Location Description:

Activity Progress Narrative:

During this reporting period, 120 out of 120 units are occupied and in use (100% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	101	118/2
# of Section 3 Labor Hours	0	11006/33000
# of Targeted Section 3 Labor	0	550/6600
# of Total Labor Hours	0	864239/13200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	120/120
# of Multifamily Units	0	120/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	120/120	0/0	120/120	100.00
# Renter	0	0	0	120/120	0/0	120/120	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

Ensueno will consist of the construction of 89 single family units. The project site, which comprises of a group of five (5) vacant lots is located in San Juan, Puerto Rico.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is November 2025. The Project Completion Percentage as per this report is approximately 86%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	3421	51815/33000
# of Total Labor Hours	317730	4380808/1320

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM1310

Activity Title: LIHTC Bahia Apartments

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

08/07/2023

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$29,185,612.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,185,612.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$29,185,612.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,185,612.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$29,185,612.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,185,612.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$4,452,378.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,452,378.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$4,452,378.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,452,378.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,452,378.29
Puerto Rico Housing Finance (AFV)	\$0.00	\$4,452,378.29
Most Impacted and Distressed Expended	\$0.00	\$4,452,378.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,452,378.29
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Bahia project consists of the new construction of one hundred and four (104) units within one (1) building consisting of twelve (12) levels. Located in Cataño, PR.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is June 2026. The Project Completion Percentage as per this report is approximately 57%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	15506	45212/33000
# of Targeted Section 3 Labor	0	3474/6600
# of Total Labor Hours	846885	2239228/1320

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1311

Activity Title: LIHTC MiraSol

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

07/01/2023

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

Puerto Rico Housing Finance (AFV)

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Puerto Rico Housing Finance (AFV)

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025**To Date**

\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$0.00	\$56,354,342.00
\$0.00	\$0.00
\$1,843,872.68	\$18,781,016.73
\$0.00	\$0.00
\$1,843,872.68	\$18,781,016.73
\$0.00	\$0.00
\$1,843,872.68	\$18,781,016.73
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$1,843,872.68	\$18,781,016.73
\$1,843,872.68	\$18,781,016.73
\$1,843,872.68	\$18,781,016.73
\$0.00	\$0.00
\$0.00	\$0.00
\$1,843,872.68	\$18,781,016.73
\$0.00	\$0.00



Activity Description:

The Mirasol project consists of the new construction of one hundred and forty-nine (149) units. Located in Yabucoa, PR

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is January 2026. The Project Completion Percentage as per this report is approximately 69%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	16486/33000
# of Targeted Section 3 Labor	0	3005/6600
# of Total Labor Hours	0	1060761/1320

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM1312

Activity Title: Casa Metropolitana II

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

01/01/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$29,689,006.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,689,006.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$29,689,006.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,689,006.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$29,689,006.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,689,006.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$8,797,025.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,797,025.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$8,797,025.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,797,025.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,797,025.29
Puerto Rico Housing Finance (AFV)	\$0.00	\$8,797,025.29
Most Impacted and Distressed Expended	\$0.00	\$8,797,025.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,797,025.29
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Casa Metropolitana II is a new construction of an eight (8) story multi-family residential housing building with eighty (80) units with two (2) bedrooms each. Located in San Juan, PR.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is November 2025. The Project Completion Percentage as per this report is approximately 69%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	31893	35731/33000
# of Targeted Section 3 Labor	0	110730/6600
# of Total Labor Hours	3672802	17099396/132

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM1313

Activity Title: 837 Senior Living

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

11/29/2023

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

06/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$62,597,095.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$62,597,095.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$62,597,095.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$62,597,095.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$62,597,095.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$62,597,095.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1.00	\$9,372,852.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$9,372,852.67
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1.00	\$9,372,852.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$9,372,852.67
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1.00	\$9,372,852.67
Puerto Rico Housing Finance (AFV)	\$1.00	\$9,372,852.67
Most Impacted and Distressed Expended	\$1.00	\$9,372,852.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$9,372,852.67
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The 837 Senior Living is a new construction of a eight (8) story multi-family residential housing building with one hundred ninety two (192) one (1) bedroom units. Located in Guaynabo, PR.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is June 2026. The Project Completion Percentage as per this report is approximately 56%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	3653/33000
# of Targeted Section 3 Labor	4101	6587/6600
# of Total Labor Hours	663504	882995/13200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1314

Activity Title: LIHTC Vista al Norte

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

02/03/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/30/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$29,900,260.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,900,260.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$29,900,260.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,900,260.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$29,900,260.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$29,900,260.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$11,308,368.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$11,308,368.94
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$11,308,368.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$11,308,368.94
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,308,368.94
Puerto Rico Housing Finance (AFV)	\$0.00	\$11,308,368.94
Most Impacted and Distressed Expended	\$0.00	\$11,308,368.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$11,308,368.94
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Vista al Norte project is a new construction of a multi-family residential housing building with one hundred and two (102) one (1) bedroom and two (2) bedroom units. Located in Guaynabo, PR.

Location Description:

Municipality of Guaynabo

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is March 2026. The Project Completion Percentage as per this report is approximately 58%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total Labor Hours	40849	86456/132000
#Sites re-used	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1315

Activity Title: LIHTC Brisas del Mar Village

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

01/28/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

10/21/2025

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$1.00	\$42,396,100.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$42,396,100.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$1.00	\$42,396,100.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$42,396,100.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$1.00	\$42,396,100.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1.00	\$42,396,100.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$8,457,570.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,457,570.76
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$8,457,570.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,457,570.76
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,457,570.76
Puerto Rico Housing Finance (AFV)	\$0.00	\$8,457,570.76
Most Impacted and Distressed Expended	\$0.00	\$8,457,570.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,457,570.76
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Brisas del Mar Village project is a new construction of a multi-family complex of one hundred and twenty-three (123) single-family housing units. Located in Guayama, PR.

Location Description:

Guayama

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is March 2026. The Project Completion Percentage as per this report is approximately 75%."

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	55	55/0
# of Section 3 Labor Hours	6091	24438/33000
# of Total Labor Hours	521836	2448959/1320

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	55	55/123
# of Multifamily Units	55	55/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	55	0	55	55/123	0/0	55/123	100.00
# Renter	55	0	55	55/123	0/0	55/123	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM1316

Activity Title: LIHTC Brisas de Arroyo

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/01/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

04/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$30,786,954.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$30,786,954.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$30,786,954.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$30,786,954.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$30,786,954.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$30,786,954.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$8,892,504.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,892,504.40
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$8,892,504.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,892,504.40
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,892,504.40
Puerto Rico Housing Finance (AFV)	\$0.00	\$8,892,504.40
Most Impacted and Distressed Expended	\$0.00	\$8,375,154.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,375,154.09
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Brisas de Arroyo project is a substantial rehabilitation of a multi-family building of one hundred and four (104) housing units. Located in Arroyo, PR.

Location Description:

Arroyo

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is May 2026. The Project Completion Percentage as per this report is approximately 46%.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	18939	87223/3168
# of Targeted Section 3 Labor	0	0/634
# of Total Labor Hours	934217	5384330/1267

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1317

Activity Title: LIHTC Alameda Towers I & II

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

07/01/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

02/27/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$84,004,255.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$84,004,255.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$84,004,255.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$84,004,255.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$84,004,255.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$84,004,255.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$7,101.00	\$22,445,221.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$7,101.00	\$22,445,221.76
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$7,101.00	\$22,445,221.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$7,101.00	\$22,445,221.76
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$7,101.00	\$22,445,221.76
Puerto Rico Housing Finance (AFV)	\$7,101.00	\$22,445,221.76
Most Impacted and Distressed Expended	\$0.00	\$22,438,120.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$22,438,120.76
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Alameda Towers I & II project is a substantial rehabilitation of a multi-family building of three hundred (300) housing units. Located in San Juan, PR.

Location Description:

San Juan

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is September 2026. The Project Completion Percentage as per this report is approximately 30%.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	16548	51227/3168
# of Targeted Section 3 Labor	0	12958/634
# of Total Labor Hours	3304157	9329971/1267

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM1318

Activity Title: LIHTC Sunrise at River Park

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

10/01/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

09/30/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$93,312,356.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$93,312,356.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$93,312,356.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$93,312,356.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$93,312,356.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$93,312,356.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Sunrise at River Park project proposes a new construction of a multifamily housing project comprised of two hundred (210) units.

Location Description:

Municipality of Caguas

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is September 2027. The Project Completion Percentage as per this report is approximately 28%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	1698	2945/33000
# of Targeted Section 3 Labor	0	1554/6600
# of Total Labor Hours	318240	859050/13200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

Valley Village project proposes a new construction of a multifamily housing project comprised of two hundred and ninety-two (292) units. Located in Santa Isabel, PR.

Location Description:

Municipality of Santa Isabel

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. Additionally, during the reporting period, the Valley Village of the four (4%) projects in collaborative efforts with the PRDOH and PRHFA, provided continuance related to implement monitoring activities related the construction area near the Irrigation Canal, as indicated by the Historic Preservation Office (SHPO) and the Instituto de Cultura Puertorriqueña (ICP). The expected project completion date is April 2028. The Project Completion Percentage as per this report is approximately 12%."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

Hacienda San Miguel project proposes a new construction of a multifamily housing project comprised of three hundred and fifty (350) units. Located in San Lorenzo, PR.

Location Description:

Municipality of San Lorenzo

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is July 2028. The Project Completion Percentage as per this report is approximately 6%."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM3201

Activity Title: LIHTC San Sebastian Apartments

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
Housing B-17-DM-72-0001

Projected Start Date:
08/21/2023

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing-Housing B-17-DM-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,668,985.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,668,985.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$13,668,985.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,668,985.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$13,668,985.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,668,985.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$8,012,896.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,012,896.16
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$8,012,896.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,012,896.16
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,012,896.16
Puerto Rico Housing Finance (AFV)	\$0.00	\$8,012,896.16
Most Impacted and Distressed Expended	\$0.00	\$8,012,896.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,012,896.16
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The San Sebastian Apartments project consists of the substantial rehabilitation of twenty-five (25) units within ten (10) building consisting of one, two, three and five (1,2,3,5) levels. Located in San Juan, PR.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The Project Completion Percentage as per this report is 100%. During the reporting period, 25 out of 25 units are occupied and in use (100% occupancy rate) by LMI households."

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Section 3 Labor Hours	0	136/3168
# of Substantially Rehabilitated	2	25/0
# of Targeted Section 3 Labor	0	1147/634
# of Total Labor Hours	0	156470/12672

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	25/25
# of Multifamily Units	0	25/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/25	10/0	25/25	100.00
# Renter	0	0	0	15/25	10/0	25/25	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM3210

Activity Title: LIHTC Mirador Las Casas

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

04/01/2023

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$66,934,653.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$66,934,653.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$66,934,653.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$66,934,653.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$66,934,653.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$66,934,653.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$53,298,313.33
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$53,298,313.33
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$53,298,313.33
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$53,298,313.33
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,298,313.33
Puerto Rico Housing Finance (AFV)	\$0.00	\$53,298,313.33
Most Impacted and Distressed Expended	\$0.00	\$53,298,313.33
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$53,298,313.33
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Mirador Las Casas project consists of the rehabilitation of two hundred and ninety-four (294) units within twenty-one (21) three (3) story buildings. Located in San Juan, PR.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The Project Completion Percentage as per this report is 100%. During the reporting period, 294 out of 294 units are occupied and in use (89% occupancy rate). One hundred percent (100%) of the units currently in use are occupied by LMI households."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	1958	56429/3168
# of Substantially Rehabilitated	6	265/0
# of Targeted Section 3 Labor	0	16787/634
# of Total Labor Hours	177155	9448409/1267

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	265/294
# of Multifamily Units	6	265/294

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	6	0	6	229/294	36/0	265/294	100.00
# Renter	6	0	6	229/294	36/0	265/294	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HLIHAFVLM3218

Activity Title: LIHTC Casa Linda - Rehab.

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

08/30/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

08/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$47,399,930.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$47,399,930.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$47,399,930.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$47,399,930.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$47,399,930.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$47,399,930.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$13,503,295.11
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,503,295.11
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$13,503,295.11
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,503,295.11
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,503,295.11
Puerto Rico Housing Finance (AFV)	\$0.00	\$13,503,295.11
Most Impacted and Distressed Expended	\$0.00	\$13,503,295.11
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$13,503,295.11
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Casa Linda Apartments project proposes to rehabilitate an existing multifamily housing project comprised of one hundred and ninety-nine (199) one-bedroom apartments.

Location Description:

Municipality of Bayamon

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is June 2026. The Project Completion Percentage as per this report is approximately 45%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	78/3168
# of Targeted Section 3 Labor	0	0/634
# of Total Labor Hours	0	2516/12672

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HLIHAFVLM3220

Activity Title: LIHTC Jardines de Loiza

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

01/07/2025

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

07/10/2026

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$18,779,275.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$18,779,275.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$18,779,275.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$18,779,275.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$18,779,275.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$18,779,275.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Puerto Rico Housing Finance (AFV)	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Jardines de Loiza project consists of the rehabilitation of one hundred and seven (107) units. Located in Loiza, PR.

Location Description:

Municipality of Loiza

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) in support of the CDBG-DR Gap to Low-Income Housing Tax Credits (LIHTC) Program and in collaborative efforts with the Subrecipient, completed the following tasks during the reporting period: addressed and followed up on the continuance and progress of the project activities. The expected project completion date is July 2026. The Project Completion Percentage as per this report is approximately 50%."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	8078	25117/3168
# of Targeted Section 3 Labor	8062	8062/632
# of Total Labor Hours	1338002	2847702/1267

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHCDCLM1301
Activity Title: SIH Los Galeones de Cristo Pobre

Activity Type:
Construction of new housing
Project Number:
Housing B-17-DM-72-0001
Projected Start Date:
05/04/2021
Benefit Type:
N/A
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing-Housing B-17-DM-72-0001
Projected End Date:
12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
CENTRO DEAMBULANTES CRISTO POBRE, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,479,893.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,479,893.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,479,893.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,479,893.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,479,893.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,479,893.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$39,608.00	\$99,699.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,699.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$39,608.00	\$99,699.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,699.29
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$39,608.00	\$99,699.29
CENTRO DEAMBULANTES CRISTO POBRE, INC.	\$39,608.00	\$99,699.29
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$39,608.00	\$99,702.29
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,702.29
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project will provide secure housing and support services for homeless and at-risk individuals, including but not limited to including mental health, and other necessary resources. It will be built on a parcel of land to be acquired.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Los Galeones de Cristo Pobre project: The project is currently undergoing the 8-Step Environmental Review process. Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. Due to this matter, design process, environmental reevaluations, and endorsements from regulatory agencies are expected to continue once budget adjustments are defined during the next quarter. PRDOH continued to provide support with administrative matters through recurring meetings and technical assistance.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HSIHCDCLM1302

Activity Title: SIH Los Cisnes de Cristo Pobre

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

CENTRO DEAMBULANTES CRISTO POBRE, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,470,858.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,470,858.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,470,858.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,470,858.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,470,858.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,470,858.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$39,608.00	\$99,622.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,622.05
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$39,608.00	\$99,622.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,622.05
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$39,608.00	\$99,622.05
CENTRO DEAMBULANTES CRISTO POBRE, INC.	\$39,608.00	\$99,622.05
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$39,608.00	\$99,622.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,622.05
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project will provide secure housing and support services for homeless and at-risk individuals, including but not limited to including mental health, and other necessary resources. It will be built on a parcel of land to be acquired.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Los Cisnes de Cristo Pobre project: The project is currently undergoing the 8-Step Environmental Review process. Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. Due to this matter, design process, environmental reevaluations, and endorsements from regulatory agencies are expected to continue once budget adjustments are defined during the next quarter. PRDOH continued to provide support with administrative matters through recurring meetings and technical assistance.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHCDCLM1303
Activity Title: SIH Los Jazmines de Cristo Pobre

Activity Type:
 Construction of new housing
Project Number:
 Housing B-17-DM-72-0001
Projected Start Date:
 05/04/2021
Benefit Type:
 N/A
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing-Housing B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 CENTRO DEAMBULANTES CRISTO POBRE, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,493,951.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,493,951.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,493,951.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,493,951.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,493,951.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,493,951.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$39,608.00	\$99,644.54
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,644.54
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$39,608.00	\$99,644.54
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,644.54
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$39,608.00	\$99,644.54
CENTRO DEAMBULANTES CRISTO POBRE, INC.	\$39,608.00	\$99,644.54
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$39,608.00	\$99,644.54
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$39,608.00	\$99,644.54
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project will provide secure housing and support services for homeless and at-risk individuals, including but not limited to including mental health, and other necessary resources. It will be built on a parcel of land to be acquired.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Los Jazmines de Cristo Pobre project: The project is currently undergoing the 8-Step Environmental Review process. Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. Due to this matter, design process, environmental reevaluations, and endorsements from regulatory agencies are expected to continue once budget adjustments are defined during the next quarter. PRDOH continued to provide support with administrative matters through recurring meetings and technical assistance.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HSIHCJBLM3201

Activity Title: SIH - Casa Julia

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

CASA PROTEGIDA JULIA DE BURGOS, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$432,544.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$432,544.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$432,544.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$432,544.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$432,544.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$432,544.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$168,893.66	\$168,893.66
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$168,893.66	\$168,893.66
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$168,893.66	\$168,893.66
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$168,893.66	\$168,893.66
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$168,893.66	\$168,893.66
CASA PROTEGIDA JULIA DE BURGOS, INC.	\$168,893.66	\$168,893.66
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$168,893.66	\$168,893.66
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$168,893.66	\$168,893.66
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The organization will purchase expert skills and equipment to renovate and restore a 37-bed emergency shelter for victims of domestic violence and their children so that they may have a resilient structure that can house them.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH - Casa Julia de Burgos: a Pre-Bid meeting was held on September 15, 2025, with a due date for receiving proposals for October. The Subrecipient, in coordination with the assigned A/E&M firm, continue working on the procurement process. PRDOH also increased efforts to shorten the period to review and reimburse invoices.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HSIHCMLM1301

Activity Title: SIH - Centro Maria Mazzarello

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

CENTRO MARIA MAZZARELLO ALESPI, INC.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,936,575.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,936,575.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,936,575.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,936,575.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$22,690.61)	\$1,913,884.39
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$22,690.61)	\$1,913,884.39
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$284.70	\$1,913,884.39
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$284.70	\$1,913,884.39
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$284.70	\$1,913,884.39
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$284.70	\$1,913,884.39
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$284.70	\$1,913,884.39
CENTRO MARIA MAZZARELLO ALESPI, INC.	\$284.70	\$1,913,884.39
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$284.70	\$1,913,884.39
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$284.70	\$1,913,884.39
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Two (2) story new construction development of 2,511 SF aprox. ea floor that intends to house LMI student athletes from the Colegio San Juan Bautista in Orocovis. The structure is intended to be built in compliance with all applicable state and local laws.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Centro María Mazzarello Alespi project: The Subrecipient completed the compilation of all required documents for the SRA closeout, initiated the closeout process, and is currently awaiting the finalization of administrative items, and completion of the closeout procedures.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	3012/33000
# of Total Labor Hours	0	25099/132000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHECILM3201

Activity Title: SIH Plaza Corazon

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

ESTANCIA CORAZON, INC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,751,491.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,751,491.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,751,491.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,751,491.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,751,490.61
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,751,490.61
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$3,674.04
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$3,674.04
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$3,674.04
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$3,674.04
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,674.04
ESTANCIA CORAZON, INC	\$0.00	\$3,674.04
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$3,674.04
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$3,674.04
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Proyecto Plaza Corazón addresses the housing need in Rio Piedras for people affected by Hurricane Irma and Maria. The project provides permanent housing and support services to improve the quality of life of those living in the streets. This is essential to reducing the number of people living in the streets of Puerto Rico, as it provides a safe and secure environment for them to live in. Furthermore, the project will help address the underlying issues that lead to homelessness, such as substance abuse, family complications, economic instability, and mental health issues. According to the Homeless Population Count of 2019, there are 2,535 people living in the streets of Puerto Rico, of which 698 were identified in the municipality of San Juan, representing a 28% of the whole amount stated. It is important to acknowledge that the people included in this count stated that the main reasons for living in the streets are: substance abuse (38.3%), family complications (28.9%), economic instability (18.4%), unemployment (15.3%), alcohol abuse (14%), mental health (11.8%), the effects of the hurricanes Irma and Maria (9.1%), and domestic violence (5.2%).

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Plaza Corazon project: The Subrecipient, with the support of the A/E&M firm, continued to address hurdles impeding site acquisition.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHHCILM1301

Activity Title: SIH - HC La Placita

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

06/02/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

HOGAR CREA, INC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
HOGAR CREA, INC	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Hogar CREA La Placita Village: In the Puerto Rican municipality of Caguas, the internal Homeless HUB Project will construct a multi-rental building to provide affordable apartments housing.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – HC La Placita project: Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. Additionally, the PRDOH and the A/E&M continued providing support to the Subrecipient with administrative matters.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02HSIHOMELM0801

Activity Title: SIH - Palacio Dorado

Activity Type:

Affordable Rental Housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

PUERTO RICAN ORGANIZATION TO MOTIVATE,

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$300,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$300,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$300,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$300,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$300,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$300,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$266,696.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$266,696.38
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$266,696.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$266,696.38
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$266,696.38
PUERTO RICAN ORGANIZATION TO MOTIVATE,	\$0.00	\$266,696.38
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$266,696.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$266,696.38
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

In the 103-unit residential development, 73 units are adaptable, 26 fully accessible for mobility from which 2 are motor-sensory fully equipped units. Minor repair and rehabilitation activity improvements and equipment purchase are proposed.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Palacio Dorado project: The Subrecipient completed the compilation of all required documentation for the SRA closeout, initiated the closeout process, and is currently finalizing outstanding administrative items necessary to complete the closeout process.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHPNHLM1301

Activity Title: SIH - Ponce NHS - Coamo

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

PONCE NEIGHBORHOOD HOUSING SERVICES

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$12,967.66	\$372,085.65
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$12,967.66	\$372,085.65
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$12,967.66	\$372,085.65
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$12,967.66	\$372,085.65
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$12,967.66	\$372,085.65
PONCE NEIGHBORHOOD HOUSING SERVICES	\$12,967.66	\$372,085.65
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$12,967.66	\$361,798.70
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$12,967.66	\$361,798.70
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This new construction is composed of several multihousing units divided in multiple lots over the urban downtown area in the Municipality of Coamo. It impacts the financial development, economic growth and encourages the social environment in the area.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Ponce NHS Coamo project: The A/E&M firm continued ongoing evaluation of proposed sites feasibility. Due to additional activities performed by the Subrecipient to define the final sites for the project, the conceptual design phase has been halted. The PRDOH maintained close collaboration with both the Subrecipient and the assigned A/E&M firm to address project-specific challenges and to define next steps in project implementation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02HSIHPNHLM1302

Activity Title: SIH - Ponce NHS - Guayama

Activity Type:

Construction of new housing

Project Number:

Housing B-17-DM-72-0001

Projected Start Date:

05/04/2021

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing-Housing B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

PONCE NEIGHBORHOOD HOUSING SERVICES

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,500,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$13,103.26	\$285,234.98
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$13,103.26	\$285,234.98
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$13,103.26	\$285,234.98
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$13,103.26	\$285,234.98
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$13,103.26	\$285,234.98
PONCE NEIGHBORHOOD HOUSING SERVICES	\$13,103.26	\$285,234.98
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$272,131.72
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$272,131.72
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This new construction is composed of the acquisition of Real Property lots and the development new construction projects at the urban downtown area in the Municipality of Guayama. It impacts the financial development, economic growth of the area.

Location Description:

Activity Progress Narrative:

During the reporting period, the Puerto Rico Department of Housing (PRDOH) achieved the following milestones in support of the SIH – Ponce NHS Guayama project: Program has been in communication with the Subrecipient to address strategies to adjust project costs and to refine the proposed project scope to ensure feasibility and alignment with program objectives. Due to this matter, design process and environmental reevaluations are expected to continue once budget adjustments are defined during the next quarter. PRDOH continued to provide support to both the Subrecipient and the assigned A/E&M firm to advance the project’s implementation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Housing B-18-DP-72-0001 / Housing-Housing B-18-DP-72-



Grantee Activity Number: R02H22HA-DOH-LM

Activity Title: Homebuyer Assistance Program LMI

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
Housing B-18-DP-72-0001

Projected Start Date:
02/20/2020

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing-Housing B-18-DP-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$419,650,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$419,650,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$419,650,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$419,650,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$31,393.97	\$410,569,878.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$31,393.97	\$410,569,878.76
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$19,670,495.03	\$334,460,985.26
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$19,670,495.03	\$334,460,985.26
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$19,670,495.03	\$334,460,985.26
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$19,670,495.03	\$334,460,985.26
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$19,670,495.03	\$334,460,985.26
Puerto Rico Housing Finance (AFV)	\$19,670,495.03	\$334,460,985.26
Most Impacted and Distressed Expended	\$19,670,495.03	\$334,460,985.26
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$19,670,495.03	\$334,460,985.26
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Outmigration and loss of population base due to disaster creates a negative cycle for communities struggling to recover across the Island. Loss of population base post-disaster is a challenge that impacts communities of all sizes. When residents leave after a disaster and do not return, this creates ripple effects across the community, impacting schools, the economy through closure of businesses, loss of workforce, revenue declines, and reducing public financial capacity to provide services to the community.

Availability of affordable housing options is part of the equation, but the financial stability and resources available to residents to purchase their own homes are also important parameters related to an individual or family's ability to secure long-term options and contributes to long-term community recovery. For individuals and families considering the option to return to their community or move, it is often a consideration of the ability to re-establish a firm foundation, whether to re-root themselves or seek a new opportunity elsewhere.

This program, under the administration of the Puerto Rico Housing Finance Authority (PRHFA), helps Puerto Ricans purchase homes through various support mechanisms, thereby increasing the level of homeownership in impacted communities and contributing to long-term sustainability and viability of communities across the Island.

This program will seek to target public or private critical recovery workforce sectors, recognizing the importance of employed and documented workforce members, authorized to, and currently exercising their profession in Puerto Rico including, but not limited to, teachers, healthcare workers and medical personnel, and law enforcement who are either LMI (below 80% AMFI) or Urgent Need (below 120% AMFI). This program understands that these members of the workforce are instrumental in incentivizing the return of other residents to ensure community viability, and sufficient workforce in these critical sectors is vital in creating positive ripple effects across communities, as they provide public safety, emergency support, education for school age children, and healthcare for families in communities working to recover and rebuild. The program will prioritize eligible households whose resident/s is/are member/s of the Critical Recovery Workforce (CRW), as described in the Program Guidelines.

Documented CRW members include, but are not limited to:

- First responders, medical personnel, teachers (PreK-12), and law enforcement officers, all who are either LMI (below 80% AMFI) or Urgent Need (below 120% AMFI).
 - o Law Enforcement Officers: Employed by a law enforcement agency of Puerto Rico or a unit of general local government and, in carrying out such employment, are sworn to uphold, and make arrests for violations of, federal, state, tribal, county, township, or municipal laws.
 - o Teachers: Employed as a teacher by a Puerto Rico-accredited public school or private school that provides direct services to students in grades pre-kindergarten through 12.
 - o Firefighters/Emergency Medical Technicians/Medical Personnel: Employed as a firefighter or emergency medical technician by a fire department or emergency medical services responder unit of Puerto Rico or a unit of general local government. Employed as a medical professional under definition of the Puerto Rico Department of Health.

Eligible applicants will be provided with homeownership assistance to assist with the gap between the amounts of the first mortgage the household is able to obtain from a lender and the purchase price of a home.

Housing Counseling will help a buyer to analyze how much they will likely be able to borrow using these factors before the buyer approaches a lender to apply for mortgage qualification or pre-qualification. Before the prospective buyer executes a sales agreement for CDBG-DR assistance, the buyer must complete an Application for Assistance through an authorized representative of the Program. The information obtained in the application will be used – along with verifications – to determine a buyer's eligibility to purchase a home and to receive CDBG-DR assistance. Before approved buyers begin looking for a home to purchase, they should be pre-qualified for a mortgage loan. This takes the guess work out of deciding how much for a house a prospective homeowner can afford. Lenders sometimes call this preliminary paperwork a "pre-approval" and will issue a letter stating that a prospective homeowner has been conditionally approved up to a certain amount.

All applicants will be required to attend a housing counseling course about the responsibilities of being a homeowner. HUD certified Housing Counselors will provide a homeowner course specific to the needs of these applicants. Topics may include but are not limited: to understanding the obligations of homeownership strategies, plans and budgets to maintain financial success as a homeowner and understanding of how to maintain a safe living environment.

PRDOH will proactively communicate with realty and lending professionals who work with the general home buying public. These professionals can identify potentially eligible buyers and refer them for CDBG-DR qualification, effectively expanding program marketing. The real-estate professionals are experienced with the home purchase process and can help guide eligible buyers through that process, ensuring that buyers attain their goal within reasonable times.

Location Description:

Municipalities across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient and in support of the Homebuyer Assistance (HBA) Program, carried out the following activities: Conducted ongoing and periodic meetings and working sessions to address the program's operational needs and daily activities. These sessions covered key topics such as invoice reviews, monthly reporting, status updates on Case Management services, application pipeline management, and the oversight of the system for subsidy, among others and held regular monthly meetings with the Subrecipient's program staff to review and discuss ongoing program operations and progress.

In addition, PRDOH, updated program dashboards to support data-driven decision-making, provided technical assistance and support across several program areas, including:

- o Development of communication and outreach materials and activities,
- o Environmental review processes,

o Reviews related to redevelopment incentives.

Finally, PRDOH collaborated with the Puerto Rico Housing Finance Authority (PRHFA) on the strategy to close the Program's application period. The application window officially closed on July 11, 2025, for Low-to-Moderate Income (LMI) applicants and on September 30, 2025, for Urgent Need (UN) applicants, marking the formal end of the application intake phase of the Program.

For the next reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient, aims to accomplish the following objectives in support of the Homebuyer Assistance (HBA) Program:

- o Complete the review and processing of all remaining applications submitted before the closure deadlines.
- o Ensure timely closure of applicant cases, including final subsidy determinations and disbursements where applicable.
- o Support the Subrecipient in transitioning to the post-application phase and preparing for program closeout activities.
- o Continue providing technical support to the Subrecipient to ensure alignment on closing procedures and post-program evaluation.

The Homebuyer Assistance Program has received 29,159 applications of which: 24,708 applications have been found eligible, 6,872 eligible CRWs, and 19,421 eligible applicants have completed the housing counseling course regarding the responsibilities of homeownership. Furthermore, PRDOH has certified 19,656 environmental and 108 redevelopment incentive reviews in support of the Program. A total of 15,690 Award Commitment Letters have been issued by the Program.

Lending Institutions and non-governmental organizations (NGOs) are critical to the Program's success. By the end of reporting period, 65 lending institutions and non-governmental organizations (NGOs) participated in the Homebuyer Assistance Program.

CDBG-DR funding has assisted with the gap between the amount of the first mortgage an Applicant can obtain from a Lending Institution and the purchase price of a home.

CDBG-DR funds have provided \$615M in funding to 15,146 eligible families with the purchase of a safe, secure and affordable property. The average assistance granted is \$40,598.62. The Program completed funding assistance transactions for 833 cases during the reporting period, representing \$37.8M in homeownership assistance.

Additionally, out of the overall total applications received, the Homebuyer Assistance Program found 14,110 eligible applications for Low- and Moderate-Income households and benefited and improved homeownership opportunities to 8,030 eligible families. The Program completed funding assistance transactions for 400 Low- and Moderate-Income households during the reporting period, representing \$18M in homeownership assistance."

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	299		7791/3494	
# of Multifamily Units	0		0/765	
# of Singlefamily Units	299		7791/2729	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	299	0	299	7787/1747	0/1747	7791/3494	99.95
# Owner	299	0	299	7176/1747	0/1747	7791/3494	92.11

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02H22HA-DOH-UN

Activity Title: Homebuyer Assistance Program UN

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
Housing B-18-DP-72-0001

Projected Start Date:
02/20/2020

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing-Housing B-18-DP-72-0001

Projected End Date:
12/31/2029

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Housing Finance (AFV)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$343,350,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$343,350,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$343,350,000.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$343,350,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$73,201.23	\$337,429,136.32
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$73,201.23	\$337,429,136.32
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$22,097,670.34	\$316,682,412.45
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$22,097,670.34	\$316,682,412.45
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$20,668,980.77	\$315,253,722.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$20,668,980.77	\$315,253,722.88
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$1,428,689.57	\$1,428,689.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,428,689.57	\$1,428,689.57
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$22,097,670.34	\$316,682,412.45
Puerto Rico Housing Finance (AFV)	\$22,097,670.34	\$316,682,412.45
Most Impacted and Distressed Expended	\$22,097,670.34	\$316,682,412.45
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$22,097,670.34	\$316,682,412.45
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Outmigration and loss of population base due to disaster creates a negative cycle for communities struggling to recover across the Island. Loss of population base post-disaster is a challenge that impacts communities of all sizes. When residents leave after a disaster and do not return, this creates ripple effects across the community, impacting schools, the economy through closure of businesses, loss of workforce, revenue declines, and reducing public financial capacity to provide services to the community.

Availability of affordable housing options is part of the equation, but the financial stability and resources available to residents to purchase their own homes are also important parameters related to an individual or family's ability to secure long-term options and contributes to long-term community recovery. For individuals and families considering the option to return to their community or move, it is often a consideration of the ability to re-establish a firm foundation, whether to re-root themselves or seek a new opportunity elsewhere.

This program, under the administration of the Puerto Rico Housing Finance Authority (PRHFA), helps Puerto Ricans purchase homes through various support mechanisms, thereby increasing the level of homeownership in impacted communities and contributing to long-term sustainability and viability of communities across the Island.

This program will seek to target public or private critical recovery workforce sectors, recognizing the importance of employed and documented workforce members, authorized to, and currently exercising their profession in Puerto Rico including, but not limited to, teachers, healthcare workers and medical personnel, and law enforcement who are either LMI (below 80% AMFI) or Urgent Need (below 120% AMFI). This program understands that these members of the workforce are instrumental in incentivizing the return of other residents to ensure community viability, and sufficient workforce in these critical sectors is vital in creating positive ripple effects across communities, as they provide public safety, emergency support, education for school age children, and healthcare for families in communities working to recover and rebuild. The program will prioritize eligible households whose resident/s is/are member/s of the Critical Recovery Workforce (CRW), as described in the Program Guidelines.

Documented CRW members include, but are not limited to:

- First responders, medical personnel, teachers (PreK-12), and law enforcement officers, all who are either LMI (below 80% AMFI) or Urgent Need (below 120% AMFI).
 - o Law Enforcement Officers: Employed by a law enforcement agency of Puerto Rico or a unit of general local government and, in carrying out such employment, are sworn to uphold, and make arrests for violations of, federal, state, tribal, county, township, or municipal laws.
 - o Teachers: Employed as a teacher by a Puerto Rico-accredited public school or private school that provides direct services to students in grades pre-kindergarten through 12.
 - o Firefighters/Emergency Medical Technicians/Medical Personnel: Employed as a firefighter or emergency medical technician by a fire department or emergency medical services responder unit of Puerto Rico or a unit of general local government. Employed as a medical professional under definition of the Puerto Rico Department of Health.

Eligible applicants will be provided with homeownership assistance to assist with the gap between the amounts of the first mortgage the household is able to obtain from a lender and the purchase price of a home.

Housing Counseling will help a buyer to analyze how much they will likely be able to borrow using these factors before the buyer approaches a lender to apply for mortgage qualification or pre-qualification. Before the prospective buyer executes a sales agreement for CDBG-DR assistance, the buyer must complete an Application for Assistance through an authorized representative of the Program. The information obtained in the application will be used – along with verifications – to determine a buyer's eligibility to purchase a home and to receive CDBG-DR assistance. Before approved buyers begin looking for a home to purchase, they should be pre-qualified for a mortgage loan. This takes the guess work out of deciding how much for a house a prospective homeowner can afford. Lenders sometimes call this preliminary paperwork a "pre-approval" and will issue a letter stating that a prospective homeowner has been conditionally approved up to a certain amount.

All applicants will be required to attend a housing counseling course about the responsibilities of being a homeowner. HUD certified Housing Counselors will provide a homeowner course specific to the needs of these applicants. Topics may include but are not limited: to understanding the obligations of homeownership strategies, plans and budgets to maintain financial success as a homeowner and understanding of how to maintain a safe living environment.

PRDOH will proactively communicate with realty and lending professionals who work with the general home buying public. These professionals can identify potentially eligible buyers and refer them for CDBG-DR qualification, effectively expanding program marketing. The real-estate professionals are experienced with the home purchase process and can help guide eligible buyers through that process, ensuring that buyers attain their goal within reasonable times.

Location Description:

Municipalities across the island

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient and in support of the Homebuyer Assistance (HBA) Program, carried out the following activities: Conducted ongoing and periodic meetings and working sessions to address the program's operational needs and daily activities. These sessions covered key topics such as invoice reviews, monthly reporting, status updates on Case Management services, application pipeline management, and the oversight of the system for subsidy, among others and held regular monthly meetings with the Subrecipient's program staff to review and discuss ongoing program operations and progress.

In addition, PRDOH, updated program dashboards to support data-driven decision-making, provided technical assistance and support across several program areas, including:

- o Development of communication and outreach materials and activities,
- o Environmental review processes,
- o Reviews related to redevelopment incentives.

Finally, PRDOH collaborated with the Puerto Rico Housing Finance Authority (PRHFA) on the strategy to close the Program's application period. The application window officially closed on July 11, 2025, for Low-to-Moderate Income (LMI) applicants and on September 30, 2025, for Urgent Need (UN) applicants, marking the formal end



of the application intake phase of the Program.

For the next reporting period, the Puerto Rico Department of Housing (PRDOH), in collaboration with the Subrecipient, aims to accomplish the following objectives in support of the Homebuyer Assistance (HBA) Program:

- o Complete the review and processing of all remaining applications submitted before the closure deadlines.
- o Ensure timely closure of applicant cases, including final subsidy determinations and disbursements where applicable.
- o Support the Subrecipient in transitioning to the post-application phase and preparing for program closeout activities.
- o Continue providing technical support to the Subrecipient to ensure alignment on closing procedures and post-program evaluation.

The Homebuyer Assistance Program has received 29,159 applications of which: 24,708 applications have been found eligible, 6,872 eligible CRWs, and 19,421 eligible applicants have completed the housing counseling course regarding the responsibilities of homeownership. Furthermore, PRDOH has certified 19,656 environmental and 108 redevelopment incentive reviews in support of the Program. A total of 15,690 Award Commitment Letters have been issued by the Program. Lending Institutions and non-governmental organizations (NGOs) are critical to the Program's success. By the end of reporting period, 65 lending institutions and non-governmental organizations (NGOs) participated in the Homebuyer Assistance Program. CDBG-DR funding has assisted with the gap between the amount of the first mortgage an Applicant can obtain from a Lending Institution and the purchase price of a home.

CDBG-DR funds have provided \$615M in funding to 15,146 eligible families with the purchase of a safe, secure and affordable property. The average assistance granted is \$40,598.62. The Program completed funding assistance transactions for 833 cases during the reporting period, representing \$37.8M in homeownership assistance.

Additionally, out of the overall total applications received, the Homebuyer Assistance Program found 10,513 eligible applications for Urgent Need households and benefited and improved homeownership opportunities to 7,115 eligible families. The Program completed funding assistance transactions for 433 Urgent Need households during the reporting period, representing \$19.6M in homeownership assistance."

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	366		6860/8154	
# of Multifamily Units	0		0/1785	
# of Singlefamily Units	366		6860/6369	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	366	0/0	419/0	6860/8154	6.11
# Owner	0	0	366	0/0	419/0	6860/8154	6.11

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Infrastructure B-17-DM-72-0001 / Infrastructure-



Grantee Activity Number: R01I21FEM-DOH-LM
Activity Title: Non-Federal Match Program LMI

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 09/19/2018
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$985,840,357.43
B-17-DM-72-0001	\$0.00	\$77,553,282.13
B-18-DP-72-0001	\$0.00	\$720,660,514.16
B-19-DP-72-0001	\$0.00	\$187,626,561.14
Total Budget	\$0.00	\$985,840,357.43
B-17-DM-72-0001	\$0.00	\$77,553,282.13
B-18-DP-72-0001	\$0.00	\$720,660,514.16
B-19-DP-72-0001	\$0.00	\$187,626,561.14
Total Obligated	\$22,355,232.27	\$811,787,539.55
B-17-DM-72-0001	\$243,407.92	\$68,857,061.91
B-18-DP-72-0001	\$22,111,824.35	\$669,941,526.20
B-19-DP-72-0001	\$0.00	\$72,988,951.44
Total Funds Drawdown	\$20,732,054.85	\$121,660,282.33
B-17-DM-72-0001	\$4,263,621.28	\$44,459,961.58
B-18-DP-72-0001	\$11,480,826.52	\$71,978,098.43
B-19-DP-72-0001	\$4,987,607.05	\$5,222,222.32
Program Funds Drawdown	\$20,732,054.85	\$121,660,282.33
B-17-DM-72-0001	\$4,263,621.28	\$44,459,961.58
B-18-DP-72-0001	\$11,480,826.52	\$71,978,098.43
B-19-DP-72-0001	\$4,987,607.05	\$5,222,222.32
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$20,732,054.85	\$121,660,282.33
Puerto Rico Department of Housing	\$20,732,054.85	\$121,659,864.49
Most Impacted and Distressed Expended	\$20,732,054.85	\$121,660,282.33
B-17-DM-72-0001	\$4,263,621.28	\$44,459,961.58
B-18-DP-72-0001	\$11,480,826.52	\$71,978,098.43
B-19-DP-72-0001	\$4,987,607.05	\$5,222,222.32



Activity Description:

The purpose of this program is to maximize the benefit from federal grant programs by positioning CDBG-DR as the ideal local match program to other federal funding streams. This approach will relieve the financial burden on municipal governments and other eligible applicants while also providing a targeted means of addressing Puerto Rico's long-term infrastructure resilience needs. Through the matching of funding provided by other federal agencies, critical infrastructure needs will be addressed making the island more adaptable to changing conditions and able to withstand and recover rapidly from disruptions caused by future disasters.

At this time, most long-term reconstruction projects are still in formulation. As a result, the exact amount of CDBG-DR funds necessary to meet the full universe of non-federal match requirements is still being assessed. However, the total match required for just the FEMA PA, IA and HMG programs is expected to far exceed the \$1.7 billion that is currently allocated to this program. Due to this situation, the consolidation of the Critical Infrastructure Program within the Non-Federal Match Program is borne in an effort to streamline the availability of project funding and fill the already identified need for additional funds to cover large infrastructure projects currently being formulated and obligated under both of FEMA's assistance programs, Public Assistance (PA) and Hazard Mitigation Grant Program (HMGP).

A significant financial burden remains even after FEMA agreed to several amendments to the disaster declaration for Hurricane María (DR 4339) covering 100% of the cost share of Category A and B project worksheets. This included 100% coverage of debris removal through June 17, 2018, Category B emergency protective measures through May 18, 2018, and funding for the Sheltering and Temporary Emergency Power Pilot Program (STEP) which allowed Puerto Rico to make short term repairs to over 100,000 homes, through September 15, 2018. While the amount of CDBG-DR funds needed to match the debris removal and temporary work projects is dependent on the final determination value of work performed outside of the 100% cost share period, PRDOH has estimated that for the STEP program alone, the cost share will exceed \$20 million for work performed outside of the 100% FEMA-funded period.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

During the reporting period, 276 additional Project Worksheets (PWs) totaling \$36,501,186.14 have been evaluated and recommended for cost-share payment.

Cost share invoices were paid during this period for a total of \$20,914,797.16. The payments correspond to the following Subrecipients: 33 Municipalities and 14 State Agencies and 10 NGOs.

To date, the NFMP has disbursed a total of \$149,144,537.95 in cost-share payments and \$9,231,577.16 in Program Manager Services. The NFMP reported accomplishments through the DRGR platform under the Acquisition, Construction, and Reconstruction of Public Facilities, Public Services, Rehabilitation/reconstruction of other non-residential structures, and Debris Removal.

Additionally, during this reporting period, the NFMP has executed SRAs, with 1 State Agency (Bureau of Firefighters Corps (a.k.a Puerto Rico Fire Department)) and 2 NGOs (Igl de Jesucristo el caballero de la Cruz & Religiosas del Sagrado Corazón de Jesús, en Puerto Rico Inc.) for a total of \$1,621,298.08 of potential cost share. Also, during this period, the NFMP has executed SRA Amendments, with 17 NGOs (YMCA of San Juan Comunidad Doña Mayo, Inc., Fountain Christian Bilingual School, Humacao Community College, Corp. Educativa Ramon Barquin (American Military Academy), Ryder Home for the Elderly, Inc., Christian Military Academy, Inc. Ryder Assisted Care III, Inc./DBA Alturas de Ryder, Universidad Central de Bayamón, Inc., Ryder Memorial Hospital, Inc., Saint Patricks School, Instituto Pre-Vocacional e Industrial de PR, Caribbean University, Inc., Paraiso Infantil, Inc., Sociedad Española de Aux. Mutuo y Beneficencia PR, Universidad Central del Caribe, Arecibo Baseball Academy) for a total of \$8,961,393.55 of potential cost share. The total potential cost share budget currently allocated for the Program under the existing 176 SRAs is \$889,786,532.34.

The NFMP Team has continued to offer training and one-on-one coordination meetings with municipalities, state agencies, and NGOs, in-person and via teleconferencing. As a result, subrecipients have continued developing their projects and have made progress toward disaster recovery efforts to receive the corresponding match payments.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	141424/17304
# of Non-business	0	216/0
# of Properties	0	99/6195
# of public facilities	0	6110/4068
# of Section 3 Labor Hours	66103	147407/11088
# of Targeted Section 3 Labor	6095	18397/2218
# of Total Labor Hours	2671617	6197482/4435

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$5,651,226,412.16
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

The purpose of this program is to maximize the benefit from federal grant programs by positioning CDBG-DR as the ideal local match program to other federal funding streams. This approach will relieve the financial burden on municipal governments and other eligible applicants while also providing a targeted means of addressing Puerto Rico's long-term infrastructure resilience needs. Through the matching of funding provided by other federal agencies, critical infrastructure needs will be addressed making the island more adaptable to changing conditions and able to withstand and recover rapidly from disruptions caused by future disasters.

At this time, most long-term reconstruction projects are still in formulation. As a result, the exact amount of CDBG-DR funds necessary to meet the full universe of non-federal match requirements is still being assessed. However, the total match required for just the FEMA PA, IA and HMG programs is expected to far exceed the \$1.7 billion that is currently allocated to this program. Due to this situation, the consolidation of the Critical Infrastructure Program within the Non-Federal Match Program is borne in an effort to streamline the availability of project funding and fill the already identified need for additional funds to cover large infrastructure projects currently being formulated and obligated under both of FEMA's assistance programs, Public Assistance (PA) and Hazard Mitigation Grant Program (HMGP).

A significant financial burden remains even after FEMA agreed to several amendments to the disaster declaration for Hurricane María (DR 4339) covering 100% of the cost share of Category A and B project worksheets. This included 100% coverage of debris removal through June 17, 2018, Category B emergency protective measures through May 18, 2018, and funding for the Sheltering and Temporary Emergency Power Pilot Program (STEP) which allowed Puerto Rico to make short term repairs to over 100,000 homes, through September 15, 2018. While the amount of CDBG-DR funds needed to match the debris removal and temporary work projects is dependent on the final determination value of work performed outside of the 100% cost share period, PRDOH has estimated that for the STEP program alone, the cost share will exceed \$20 million for work performed outside of the 100% FEMA-funded period.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

During the reporting period, 276 additional Project Worksheets (PWs) totaling \$36,501,186.14 have been evaluated and recommended for cost-share payment.

Cost share invoices were paid during this period for a total of \$20,914,797.16. The payments correspond to the following Subrecipients: 33 Municipalities and 14 State Agencies and 10 NGOs.

To date, the NFMP has disbursed a total of \$149,144,537.95 in cost-share payments and \$9,231,577.16 in Program Manager Services. The NFMP reported accomplishments through the DRGR platform under the Acquisition, Construction, and Reconstruction of Public Facilities, Public Services, Rehabilitation/reconstruction of other non-residential structures, and Debris Removal.

Additionally, during this reporting period, the NFMP has executed SRAs, with 1 State Agency (Bureau of Firefighters Corps (a.k.a Puerto Rico Fire Department)) and 2 NGOs (Igl de Jesucristo el caballero de la Cruz & Religiosas del Sagrado Corazón de Jesús, en Puerto Rico Inc.) for a total of \$1,621,298.08 of potential cost share. Also, during this period, the NFMP has executed SRA Amendments, with 17 NGOs (YMCA of San Juan Comunidad Doña Mayo, Inc., Fountain Christian Bilingual School, Humacao Community College, Corp. Educativa Ramon Barquin (American Military Academy), Ryder Home for the Elderly, Inc., Christian Military Academy, Inc. Ryder Assisted Care III, Inc./DBA Alturas de Ryder, Universidad Central de Bayamón, Inc., Ryder Memorial Hospital, Inc., Saint Patricks School, Instituto Pre-Vocacional e Industrial de PR, Caribbean University, Inc., Paraiso Infantil, Inc., Sociedad Española de Aux. Mutuo y Beneficencia PR, Universidad Central del Caribe, Arecibo Baseball Academy) for a total of \$8,961,393.55 of potential cost share. The total potential cost share budget currently allocated for the Program under the existing 176 SRAs is \$889,786,532.34.

The NFMP Team has continued to offer training and one-on-one coordination meetings with municipalities, state agencies, and NGOs, in-person and via teleconferencing. As a result, subrecipients have continued developing their projects and have made progress toward disaster recovery efforts to receive the corresponding match payments."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/74160
# of Properties	0	3039/2655
# of public facilities	0	0/1743
# of Section 3 Labor Hours	0	2909/4752
# of Targeted Section 3 Labor	0	219/950
# of Total Labor Hours	0	35390/19008

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$196,638,727.86
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM09302

Activity Title: Rehab of Morovis Sur WI

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

10/08/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$270,795.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$270,795.27
Total Budget	\$0.00	\$270,795.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$270,795.27
Total Obligated	\$0.00	\$270,795.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$270,795.27
Total Funds Drawdown	\$0.00	\$181,671.53
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$181,671.53
Program Funds Drawdown	\$0.00	\$181,671.53
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$181,671.53
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$181,671.53
Puerto Rico Department of Housing	\$0.00	\$181,671.53
Most Impacted and Distressed Expended	\$0.00	\$181,671.53
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$181,671.53



Activity Description:

The applicant will utilize contracts and (or) force accounts for the Rehabilitation of Morovis Sur Water Intake Part I and Part II, to restore facilities back to pre-disaster design, capacity and function within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to PW 4339-09302 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$270,795.27 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

FEMA

Amount

\$2,437,157.47

Total Other Funding Sources

\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10211

Activity Title: Rehab. of Caguas Trunk Sewer

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

04/18/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,011,745.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,011,745.12
Total Budget	\$0.00	\$3,011,745.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,011,745.12
Total Obligated	\$0.00	\$3,011,745.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,011,745.12
Total Funds Drawdown	\$0.00	\$796,284.17
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$796,284.17
Program Funds Drawdown	\$0.00	\$796,284.17
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$796,284.17
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$796,284.17
Puerto Rico Department of Housing	\$0.00	\$796,284.17
Most Impacted and Distressed Expended	\$0.00	\$796,284.17
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$796,284.17



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10211 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$3,196,352.41 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$27,105,706.05
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10212

Activity Title: Rehab. of Arroyo-Guayama Sewer

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
Infrastructure B-17-DM-72-0001

Projected Start Date:
07/29/2022

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:
09/20/2027

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,770,697.13
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,770,697.13
Total Budget	\$0.00	\$1,770,697.13
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,770,697.13
Total Obligated	\$0.00	\$1,770,697.13
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,770,697.13
Total Funds Drawdown	\$13,509.04	\$1,513,593.47
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$13,509.04	\$1,513,593.47
Program Funds Drawdown	\$13,509.04	\$1,513,593.47
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$13,509.04	\$1,513,593.47
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$13,509.04	\$1,513,593.47
Puerto Rico Department of Housing	\$13,509.04	\$1,513,593.47
Most Impacted and Distressed Expended	\$13,509.04	\$1,513,593.47
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$13,509.04	\$1,513,593.47



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10212 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$1,890,181.13 for \$90,413.06 were recommended for payment and are in the process of disbursement and \$13,509.04 were disbursed during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

FEMA

Amount

\$15,936,274.16

Total Other Funding Sources

\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: R03INFACULM10214

Activity Title: Rehab. of Camuy Trunk Sewer

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

05/17/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,765,393.36
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,765,393.36
Total Budget	\$0.00	\$6,765,393.36
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,765,393.36
Total Obligated	\$0.00	\$6,765,393.36
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,765,393.36
Total Funds Drawdown	\$0.00	\$743,972.56
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$743,972.56
Program Funds Drawdown	\$0.00	\$743,972.56
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$743,972.56
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$743,972.56
Puerto Rico Department of Housing	\$0.00	\$743,972.56
Most Impacted and Distressed Expended	\$0.00	\$743,972.56
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$743,972.56



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10214 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$6,765,393.36 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$60,888,540.28
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10216

Activity Title: Rehab. of Ponce TS System

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

08/17/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,942,620.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,942,620.16
Total Budget	\$0.00	\$1,942,620.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,942,620.16
Total Obligated	\$0.00	\$1,942,620.16
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,942,620.16
Total Funds Drawdown	\$0.00	\$527,170.42
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$527,170.42
Program Funds Drawdown	\$0.00	\$527,170.42
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$527,170.42
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$527,170.42
Puerto Rico Department of Housing	\$0.00	\$527,170.42
Most Impacted and Distressed Expended	\$0.00	\$527,170.42
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$527,170.42



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10216 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$2,000,601.16 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/5940
# of Targeted Section 3 Labor	0	0/1188
# of Total Labor Hours	0	0/23760

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$17,483,581.48
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10286
Activity Title: Rehab.of Los Angeles and Loiza TS

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 04/11/2022
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,048,760.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,048,760.10
Total Budget	\$0.00	\$1,048,760.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,048,760.10
Total Obligated	\$0.00	\$1,048,760.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,048,760.10
Total Funds Drawdown	\$0.00	\$230,833.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,833.50
Program Funds Drawdown	\$0.00	\$230,833.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,833.50
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$230,833.50
Puerto Rico Department of Housing	\$0.00	\$230,833.50
Most Impacted and Distressed Expended	\$0.00	\$230,833.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,833.50



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10286 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$1,060,946.96 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/5940
# of Targeted Section 3 Labor	0	0/1188
# of Total Labor Hours	0	0/23760

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$9,438,840.88
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10287

Activity Title: Vega Baja TS

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

04/17/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$853,398.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$853,398.50
Total Budget	\$0.00	\$853,398.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$853,398.50
Total Obligated	\$0.00	\$853,398.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$853,398.50
Total Funds Drawdown	\$155,719.55	\$392,628.46
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$155,719.55	\$392,628.46
Program Funds Drawdown	\$155,719.55	\$392,628.46
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$155,719.55	\$392,628.46
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$155,719.55	\$392,628.46
Puerto Rico Department of Housing	\$155,719.55	\$392,628.46
Most Impacted and Distressed Expended	\$155,719.55	\$392,628.46
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$155,719.55	\$392,628.46



Activity Description:

Rehabilitation of sanitary sewer segments, including pipes and manholes.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10287 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$853,398.50 for which \$155,719.55 were disbursed during the reporting period. The project in reference corresponds to 4339-10287 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$853,398.50 for which \$155,719.55 were disbursed during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$7,680,586.54
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10402
Activity Title: Rehab. of WST Metro Region Phase 1

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 09/25/2022
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$381,785.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$381,785.12
Total Budget	\$0.00	\$381,785.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$381,785.12
Total Obligated	\$0.00	\$381,785.12
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$381,785.12
Total Funds Drawdown	\$0.00	\$128,859.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$128,859.87
Program Funds Drawdown	\$0.00	\$128,859.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$128,859.87
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$128,859.87
Puerto Rico Department of Housing	\$0.00	\$128,859.87
Most Impacted and Distressed Expended	\$0.00	\$128,859.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$128,859.87



Activity Description:

Rehabilitation of 8 water storage tanks located at Trujillo Alto, San Juan, Guaynabo, Bayamón, Carolina and Canóvanas.

Location Description:

Metropolitana Area

Activity Progress Narrative:

The project in reference corresponds to 4339-10402 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$414,873.39 for no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,436,066.08
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM10526
Activity Title: Inst. of Perm. WL in Bridge 1499

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 08/31/2022
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$88,002.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$88,002.07
Total Budget	\$0.00	\$88,002.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$88,002.07
Total Obligated	\$0.00	\$88,002.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$88,002.07
Total Funds Drawdown	\$42.46	\$75,531.19
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$42.46	\$75,531.19
Program Funds Drawdown	\$42.46	\$75,531.19
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$42.46	\$75,531.19
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$42.46	\$75,531.19
Puerto Rico Department of Housing	\$42.46	\$75,531.19
Most Impacted and Distressed Expended	\$42.46	\$75,531.19
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$42.46	\$75,531.19



Activity Description:

Replacement of water pipes along a bridge.

Location Description:

Utuado

Activity Progress Narrative:

The project in reference corresponds to 4339-10526 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$88,002.07 for \$42.46 were disbursed during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$792,018.65
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10549
Activity Title: Rehab. of Cubuy WTP, Metro Region

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

12/13/2017

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25
Total Budget	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25
Total Obligated	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25
Total Funds Drawdown	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25
Program Funds Drawdown	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,105.25
Puerto Rico Department of Housing	\$0.00	\$2,105.25
Most Impacted and Distressed Expended	\$0.00	\$2,105.25
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,105.25



Activity Description:

Repairs to the generator for the water treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10549 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$2,105.25 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$18,947.21
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10574
Activity Title: Rehab.of Guerrero 2 WWPS Aguadilla

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 04/14/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$459,996.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$459,996.10
Total Budget	\$0.00	\$459,996.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$459,996.10
Total Obligated	\$0.00	\$459,996.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$459,996.10
Total Funds Drawdown	\$120,196.65	\$206,604.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$120,196.65	\$206,604.93
Program Funds Drawdown	\$120,196.65	\$206,604.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$120,196.65	\$206,604.93
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$120,196.65	\$206,604.93
Puerto Rico Department of Housing	\$120,196.65	\$206,604.93
Most Impacted and Distressed Expended	\$120,196.65	\$206,604.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$120,196.65	\$206,604.93



Activity Description:

Mechanical, electrical and structural repairs to the wastewater treatment plant facility.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10574 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$459,996.09 for \$120,196.65 were disbursed during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$4,139,964.86
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10713
Activity Title: Rehab. of WST East Region Phase 1

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 05/02/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$373,503.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$373,503.35
Total Budget	\$0.00	\$373,503.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$373,503.35
Total Obligated	\$0.00	\$373,503.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$373,503.35
Total Funds Drawdown	\$0.00	\$207,172.32
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$207,172.32
Program Funds Drawdown	\$0.00	\$207,172.32
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$207,172.32
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$207,172.32
Puerto Rico Department of Housing	\$0.00	\$207,172.32
Most Impacted and Distressed Expended	\$0.00	\$207,172.32
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$207,172.32



Activity Description:

Rehabilitation of 10 water storage tanks located at Humacao, Fajardo, Río Grande, Luquillo, Cidra and San Lorenzo.

Location Description:

Eastside of the Island

Activity Progress Narrative:

The project in reference corresponds to 4339-10713 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$460,464.40 for \$118,763.44 were recommended for payment and are in the process of disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,361,530.17
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10716
Activity Title: Rehab. WST South Region Phase 1

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

08/24/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$395,881.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$395,881.35
Total Budget	\$0.00	\$395,881.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$395,881.35
Total Obligated	\$0.00	\$395,881.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$395,881.35
Total Funds Drawdown	\$0.00	\$238,793.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$238,793.94
Program Funds Drawdown	\$0.00	\$238,793.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$238,793.94
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$238,793.94
Puerto Rico Department of Housing	\$0.00	\$238,793.94
Most Impacted and Distressed Expended	\$0.00	\$238,793.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$238,793.94



Activity Description:

Rehabilitation of water storage tanks Santo Domingo, El Coco, Las Cruces, Hatillo, Ollas, San Miguel, Egozque, Vertero and Arroyo 7MG.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10716 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$395,881.34 for \$133,294.97 were recommended for payment and are in the process of disbursement. The project in reference corresponds to 4339-10716 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$395,881.34 for \$133,294.97 were recommended for payment and are in the process of disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,562,932.12
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM10835

Activity Title: Rehab. Of Caguas WWTP

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

10/04/2019

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$399,823.02
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,823.02
Total Budget	\$0.00	\$399,823.02
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,823.02
Total Obligated	\$0.00	\$399,823.01
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,823.01
Total Funds Drawdown	\$0.00	\$399,712.92
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,712.92
Program Funds Drawdown	\$0.00	\$399,712.92
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,712.92
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$399,712.92
Puerto Rico Department of Housing	\$0.00	\$399,712.92
Most Impacted and Distressed Expended	\$0.00	\$399,712.92
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$399,712.92



Activity Description:

Rehabilitation of the blowers system at the wastewater treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to PW 4339-10835 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$399,823.02 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,598,407.16
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM10910

Activity Title: Rehab. La Plata Dam-Intake

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

11/16/2017

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$79,282.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$79,282.44
Total Budget	\$0.00	\$79,282.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$79,282.44
Total Obligated	\$0.00	\$79,282.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$79,282.44
Total Funds Drawdown	\$0.00	\$79,170.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$79,170.41
Program Funds Drawdown	\$0.00	\$79,170.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$79,170.41
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$79,170.41
Puerto Rico Department of Housing	\$0.00	\$79,170.41
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The applicant will utilize contracts for repairs Damage #1222368; FAASt La Plata Dam to La Plata Dam to restore facility back to predisaster design, capacity, and function within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10910 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$79,282.44 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10912
Activity Title: FAASt Rehab Bldngs Metro Reg Ph 1

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

08/22/2018

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

AUTORIDAD DE ACUEDUCTOS Y ALCANTARILLADOS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$144,294.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$144,294.15
Total Budget	\$0.00	\$144,294.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$144,294.15
Total Obligated	\$0.00	\$144,294.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$144,294.15
Total Funds Drawdown	\$0.00	\$77,265.95
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$77,265.95
Program Funds Drawdown	\$0.00	\$77,265.95
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$77,265.95
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$77,265.95
AUTORIDAD DE ACUEDUCTOS Y ALCANTARILLADOS	\$0.00	\$77,265.95
Most Impacted and Distressed Expended	\$0.00	\$77,265.95
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$77,265.95



Activity Description:

Repairs to operations' facilities located at San Juan, Guaynabo, Bayamón (2), and Carolina.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10912 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$144,294.14 for \$67,028.19 were recommended for payment and are in the process of disbursement.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10964

Activity Title: Rehab. of Bayamon WWTP

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

11/01/2017

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$47,256.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,256.50
Total Budget	\$0.00	\$47,256.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,256.50
Total Obligated	\$0.00	\$47,256.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,256.50
Total Funds Drawdown	\$0.00	\$32,900.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$32,900.00
Program Funds Drawdown	\$0.00	\$32,900.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$32,900.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,900.00
Puerto Rico Department of Housing	\$0.00	\$32,900.00
Most Impacted and Distressed Expended	\$0.00	\$32,900.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$32,900.00



Activity Description:

Electrical, mechanical, roofing and control system repairs to the wastewater treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10964 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$47,256.50 for \$14,356.50 were recommended for payment and are in the process of disbursement.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$425,308.50
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM10966

Activity Title: Santiago Vazquez - WTP & WI

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

10/03/2017

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57
Total Budget	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57
Total Obligated	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57
Total Funds Drawdown	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57
Program Funds Drawdown	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,382.57
Puerto Rico Department of Housing	\$0.00	\$65,382.57
Most Impacted and Distressed Expended	\$0.00	\$65,382.57
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$65,382.57



Activity Description:

Repairs to water treatment plant including installation of luminaries, roof repair, roof sealing, wireless broa link, handrail repair and others, associated to the Superacueducto system.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-10966 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$65,382.57 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$588,443.12
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11037

Activity Title: Rehab. of Barrio Nuevo WTP

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

11/12/2017

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

05/28/2019

Completed Activity Actual End Date:**Responsible Organization:**

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50
Total Budget	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50
Total Obligated	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50
Total Funds Drawdown	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50
Program Funds Drawdown	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,569.50
Puerto Rico Department of Housing	\$0.00	\$6,569.50
Most Impacted and Distressed Expended	\$0.00	\$6,569.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$6,569.50

Activity Description:

Repairs including electrical and control systems, roofing and site work for the water treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11037 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$6,569.50 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$59,125.50
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11088
Activity Title: Guajataca WTP-Fltng RWI Pump St

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 04/12/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/21/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$914,821.77
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$914,821.77
Total Budget	\$0.00	\$914,821.77
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$914,821.77
Total Obligated	\$0.00	\$914,821.77
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$914,821.77
Total Funds Drawdown	\$197,541.94	\$464,367.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$197,541.94	\$464,367.86
Program Funds Drawdown	\$197,541.94	\$464,367.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$197,541.94	\$464,367.86
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$197,541.94	\$464,367.86
Puerto Rico Department of Housing	\$197,541.94	\$464,367.86
Most Impacted and Distressed Expended	\$197,541.94	\$464,367.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$197,541.94	\$464,367.86



Activity Description:

Rehabilitation the Guajataca WTP and Floating RWI Pump in Quebradillas back to predisaster design, capacity, and function within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11088 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$914,821.77 for \$197,541.96 were disbursed during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$8,233,395.89
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11091

Activity Title: Rehab. of WST North Region

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

02/21/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$433,815.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$433,815.52
Total Budget	\$0.00	\$433,815.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$433,815.52
Total Obligated	\$0.00	\$433,815.52
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$433,815.52
Total Funds Drawdown	\$0.00	\$108,453.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$108,453.88
Program Funds Drawdown	\$0.00	\$108,453.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$108,453.88
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$108,453.88
Puerto Rico Department of Housing	\$0.00	\$108,453.88
Most Impacted and Distressed Expended	\$0.00	\$108,453.88
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$108,453.88



Activity Description:

Repairs for 9 water storage tanks located at Vega Baja, Ciales, Hatillo, Corozal and Manatí.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11091 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$504,287.92 for no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,904,339.67
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11167
Activity Title: Rehab Raw WWs-East Region Ph1 (D-B)

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 07/01/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$230,359.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,359.97
Total Budget	\$0.00	\$230,359.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,359.97
Total Obligated	\$0.00	\$230,359.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$230,359.97
Total Funds Drawdown	\$0.00	\$4,231.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$4,231.38
Program Funds Drawdown	\$0.00	\$4,231.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$4,231.38
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,231.38
Puerto Rico Department of Housing	\$0.00	\$4,231.38
Most Impacted and Distressed Expended	\$0.00	\$4,231.38
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$4,231.38



Activity Description:

The Applicant PR Aqueduct and Sewer Authority "PRASA" (Agency) utilized contracts for repairs (1) Pozo Palo Hincado 3 (La Gallera), Barranquitas, PR (2) Pozo El Helechal, Barranquitas, PR (3) Pozo La Torre, Barranquitas, PR (4) Pozo Voluntario, Laura, Tejas, Yabucoa, PR (5) Pozo El Limón, Yabucoa, PR (6) El Verde Comerío, PR-782 Comerio PR, (7) Pasto Viejo Nuevo Cayey, PR (8) Bauzá Aibonito, PR (9) Laura Yabucoa, PR-902, Yabucoa, PR (10) Voluntario Yabucoa, PR-3 Yabucoa, PR, and to restore facilities back to its pre-disaster design, function and capacity within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to PW 4339-11167 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$230,359.97 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$2,073,239.77
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11248
Activity Title: FAASt Rehab Tanks Ph.1 W. Region (D-B)

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 02/08/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$204,341.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$204,341.93
Total Budget	\$0.00	\$204,341.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$204,341.93
Total Obligated	\$0.00	\$204,341.93
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$204,341.93
Total Funds Drawdown	\$0.00	\$68,038.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$68,038.67
Program Funds Drawdown	\$0.00	\$68,038.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$68,038.67
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$68,038.67
Puerto Rico Department of Housing	\$0.00	\$68,038.67
Most Impacted and Distressed Expended	\$0.00	\$68,038.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$68,038.67



Activity Description:

Repairs including electrical and control systems, roofing and site work for the water treatment tanks.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11248 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$254,165.14 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$1,839,077.34
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11270
Activity Title: FAASt Rehab Culebras Alto WTP E. Region

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 12/06/2017
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 04/13/2018
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00
Total Budget	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00
Total Obligated	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00
Total Funds Drawdown	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00
Program Funds Drawdown	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,735.00
Puerto Rico Department of Housing	\$0.00	\$5,735.00
Most Impacted and Distressed Expended	\$0.00	\$5,735.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$5,735.00



Activity Description:

Repairs including electrical and control systems, roofing and site work for the water treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11270 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$5,735.00 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$51,616.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM11283

Activity Title: FAASt Rehab Cidra reservoir

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

06/28/2018

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00
Total Budget	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00
Total Obligated	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00
Total Funds Drawdown	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00
Program Funds Drawdown	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,790.00
Puerto Rico Department of Housing	\$0.00	\$2,790.00
Most Impacted and Distressed Expended	\$0.00	\$2,790.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$2,790.00



Activity Description:

Repairs including electrical and control systems, roofing and site work for the water treatment plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11283 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$2,790.00 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$25,110.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11309
Activity Title: FAASt Jayuya Canalizo WTP N. Region

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 03/26/2019
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00
Total Budget	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00
Total Obligated	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00
Total Funds Drawdown	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00
Program Funds Drawdown	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,350.00
Puerto Rico Department of Housing	\$0.00	\$1,350.00
Most Impacted and Distressed Expended	\$0.00	\$1,350.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,350.00



Activity Description:

Repairs to Jayuya Canalizo WTP (North Region) to restore facility back to pre-disaster design, capacity, and function within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11309 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$1,350.00 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$12,150.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM11354
Activity Title: FAASt Rehab El Tocon Pipeline Toa Alta

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 09/18/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$132,777.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,777.64
Total Budget	\$0.00	\$132,777.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,777.64
Total Obligated	\$0.00	\$132,777.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,777.64
Total Funds Drawdown	\$0.00	\$47,868.31
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,868.31
Program Funds Drawdown	\$0.00	\$47,868.31
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,868.31
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,868.31
Puerto Rico Department of Housing	\$0.00	\$47,868.31
Most Impacted and Distressed Expended	\$0.00	\$47,868.31
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$47,868.31



Activity Description:

Replacement of 6 IN Pipeline at El Toc6n Sector Toa Alta (D-B)

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-11354 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$132,777.63 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

FEMA

Amount

\$1,194,998.72

Total Other Funding Sources

\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM1725
Activity Title: Buena Vista Arriba WSTEast Region

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 10/14/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 03/20/2023
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$132,859.70
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,859.70
Total Budget	\$0.00	\$132,859.70
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,859.70
Total Obligated	\$0.00	\$132,859.70
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$132,859.70
Total Funds Drawdown	\$0.00	\$110,838.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$110,838.63
Program Funds Drawdown	\$0.00	\$110,838.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$110,838.63
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$110,838.63
Puerto Rico Department of Housing	\$0.00	\$110,838.63
Most Impacted and Distressed Expended	\$0.00	\$110,838.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$110,838.63



Activity Description:

Rebuild 350,000 gallons water storage tank.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-01725 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$132,859.70 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$1,195,737.29
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM8535

Activity Title: Carraizo Reservoir Dredging

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

01/30/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

\$0.00	\$9,852,740.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$9,852,740.94
\$0.00	\$9,852,740.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$9,852,740.94
\$0.00	\$9,852,740.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$9,852,740.94
\$0.00	\$2,495,613.46
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,495,613.46
\$0.00	\$2,495,613.46
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,495,613.46
\$0.00	\$2,495,613.46
\$0.00	\$2,495,613.46
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,495,613.46



Activity Description:

As part of the proposed scope of work of this project, it is intended to conduct a combination of dredging and management of discharges downstream of the Lago Loíza Reservoir after Hurricane María and to restore to current codes and industry standards.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-08535 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$9,852,740.94 which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$88,674,668.45
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM8537

Activity Title: PRASA Central Laboratory

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

08/27/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,736,293.96
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,736,293.96
Total Budget	\$0.00	\$3,736,293.96
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,736,293.96
Total Obligated	\$0.00	\$3,736,293.96
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$3,736,293.96
Total Funds Drawdown	\$0.00	\$1,157,808.48
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,157,808.48
Program Funds Drawdown	\$0.00	\$1,157,808.48
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,157,808.48
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,157,808.48
Puerto Rico Department of Housing	\$0.00	\$1,157,808.48
Most Impacted and Distressed Expended	\$0.00	\$1,157,808.48
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,157,808.48



Activity Description:

Construction of the new reference laboratory of approximately 47,500 square feet and the demolition of the complete existing structure heavily damaged by Hurricane María.

Location Description:

PRASA Central Laboratory

Activity Progress Narrative:

The project in reference corresponds to PW 4339-08537 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$3,736,293.96 for \$48,201.74 were recommended for payment and are in the process of disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$33,626,645.64
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM8759

Activity Title: Rehab. of Guayama (WWTP)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

08/24/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall

Total Projected Budget from All Sources

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

Puerto Rico Department of Housing

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

To Date

\$0.00	\$8,479,277.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$8,479,277.60
\$0.00	\$8,479,277.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$8,479,277.60
\$0.00	\$8,479,277.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$8,479,277.60
\$0.00	\$8,479,277.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,345,831.76
\$0.00	\$2,345,831.76
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,345,831.76
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,345,831.76
\$0.00	\$2,345,831.76
\$0.00	\$2,345,831.76
\$0.00	\$2,345,831.76



Activity Description:

Replace the trickling filter system with an anaerobic-aerobic treatment system. Improve the operation of current treatment processes. Provide electric power to meet the new processes electric power demand. Structural/Architectural improvements to comply with ADA standards and provide additional working space areas. Obtain accurate effluent discharged flow volumes, among other activities.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-08759 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$8,479,277.59 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$76,313,498.39
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFACULM9679

Activity Title: Rehab. of Humacao WWTP-STS

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

05/06/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,130,822.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,130,822.40
Total Budget	\$0.00	\$1,130,822.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,130,822.40
Total Obligated	\$0.00	\$1,130,822.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$1,130,822.40
Total Funds Drawdown	\$0.00	\$754,770.14
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$754,770.14
Program Funds Drawdown	\$0.00	\$754,770.14
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$754,770.14
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$754,770.14
Puerto Rico Department of Housing	\$0.00	\$754,770.14
Most Impacted and Distressed Expended	\$0.00	\$754,770.14
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$754,770.14



Activity Description:

Repair lift station structural walls, replace steel elements for digester tanks, repair sludge drying beds, and other general site improvements.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to 4339-09679 under the FEMA FFAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non-federal share need of \$1,154,000.73 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$10,177,401.62
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM9682

Activity Title: La Sabana WWPS Las Piedras

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Infrastructure B-17-DM-72-0001

Projected Start Date:

01/13/2022

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:

09/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$64,556.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$64,556.59
Total Budget	\$0.00	\$64,556.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$64,556.59
Total Obligated	\$0.00	\$64,556.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$64,556.59
Total Funds Drawdown	\$0.00	\$56,113.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$56,113.00
Program Funds Drawdown	\$0.00	\$56,113.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$56,113.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$56,113.00
Puerto Rico Department of Housing	\$0.00	\$56,113.00
Most Impacted and Distressed Expended	\$0.00	\$56,113.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$56,113.00



Activity Description:

Repairs and improvement to wastewater treatment plant, including electrical, mechanical and other improvements.

Location Description:

Municipality of Las Piedras

Activity Progress Narrative:

The project in reference corresponds to PW 4339-09682 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$64,556.59 for no disbursements were made during the reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$581,009.34
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R03INFACULM9948

Activity Title: Rehabilitation of Salinas-Guayama Sewer

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
Infrastructure B-17-DM-72-0001

Projected Start Date:
03/28/2018

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure-Infrastructure B-17-DM-72-0001

Projected End Date:
09/20/2027

Completed Activity Actual End Date:

Responsible Organization:
Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$937,542.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$937,542.59
Total Budget	\$0.00	\$937,542.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$937,542.59
Total Obligated	\$0.00	\$937,542.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$937,542.59
Total Funds Drawdown	\$0.00	\$76,569.02
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$76,569.02
Program Funds Drawdown	\$0.00	\$76,569.02
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$76,569.02
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$76,569.02
Puerto Rico Department of Housing	\$0.00	\$76,569.02
Most Impacted and Distressed Expended	\$0.00	\$76,569.02
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$76,569.02



Activity Description:

Repair and Improvement of the Salinas - Guayama main sewer line within the original footprint, which starts in the intersection of PR-701 with PR-180 in Salinas and ends in the Guayama Regional Waste Water Treatment Plant.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to PW 4339-09948 under the FEMA FAAST award strategy for the Puerto Rico Aqueduct and Sewer Authority (PRASA). This project has a total non federal share need of \$937,542.59 for which the totality of the aforementioned budget has been recommended for disbursement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/15840
# of Targeted Section 3 Labor	0	0/3168
# of Total Labor Hours	0	0/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$8,437,883.38
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R03INFEDULM9493
Activity Title: MDOE215 20362 Dr Jose N Gandara

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Infrastructure B-17-DM-72-0001
Projected Start Date:
 04/18/2023
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Infrastructure-Infrastructure B-17-DM-72-0001
Projected End Date:
 09/20/2027
Completed Activity Actual End Date:

Responsible Organization:
 Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$333,924.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$333,924.59
Total Budget	\$0.00	\$333,924.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$333,924.59
Total Obligated	\$0.00	\$333,924.59
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$333,924.59
Total Funds Drawdown	\$234,615.27	\$234,615.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$234,615.27	\$234,615.27
Program Funds Drawdown	\$234,615.27	\$234,615.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$234,615.27	\$234,615.27
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$234,615.27	\$234,615.27
Puerto Rico Department of Housing	\$234,615.27	\$234,615.27
Most Impacted and Distressed Expended	\$234,615.27	\$234,615.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$234,615.27	\$234,615.27



Activity Description:

Repairs to restore facilities back to pre-disaster design, capacity, and function within the existing footprint.

Location Description:

Activity Progress Narrative:

The project in reference corresponds to PW 4339-09493 under the FEMA FFAST award strategy for the Puerto Rico Department of Education. This project has a total non federal share need of \$333,924.59 for which no disbursements were made during the reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
FEMA	\$3,005,321.30
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Multi-Sector B-17-DM-72-0001 / Multi-Sector-Multi-Sector B-



Activity Description:

This Program establishes a fund for municipalities to enable various critical recovery activities aimed at reinvigorating urban areas and key community corridors to focus investments, reduce sprawl, and create a symbiotic environment to nurture complimentary investments from the private sector.

The funding in this Program will allow to implement integrated and innovative solutions to the problems facing municipalities and their communities. Eligible revitalization projects should correlate to a larger strategy that targets downtown service and business districts or key corridors and supports and aligns with future public and private investments.

Eligible projects include rehabilitation or reconstruction of downtown buildings, public infrastructure improvements, and streetscape improvements such as sidewalks, lighting, parking, façade improvement, and activities to eliminate architectural barriers for the disabled. Further, City Rev may fund improvements to public spaces (plazas, town squares), cultural and art installations, community centers, and recreation amenities. This Program will also fund the clearance and demolition of unoccupied substandard structures.

Affordable Housing projects will be evaluated, but potential subrecipients will be required to demonstrate their capacity to manage housing properties and perform preventive maintenance, fiscally and financially manage cash flow and expenditures, and provide as needed referrals and collaborate with other human services entities for the provision of housing wrap-around citizens' services. PRDOH will determine affordable rents for housing projects as the lessor of the calculated High HOME rent or the maximum of 30% of annual household income for an LMI household.

Economic development projects, in which its operation activities will be generating revenue, will be evaluated to validate their compliance based on the entity type and their legal structure from the perspective of applicable laws and regulations at federal and local jurisdictions. Income received from these projects may be subject to HUD requirements for managing program income, and permissible uses will be outlined in Program Guidelines and applicable subrecipient agreements.

City Rev also includes RE-GREEN initiatives and is prioritizing projects that use green infrastructure techniques or restore and replant impacted natural resources. Examples include, among others, green infrastructure installations and standards, including reforestation efforts via non-profit entities such as Para la Naturaleza, and waste re-purposing and reduction initiatives. This Program will maintain an option to expand funding of RE-GREEN components under third tranche for mitigation. Municipalities may identify an inventory of substandard structures, following standard acquisition protocols, and base upon fair market values for properties that it desires to turn into green space or use for other eligible purposes, as allowed by this Program.

City Rev has a set-aside of \$100,000,000 to prioritize strategic investments in growth nodes for the redevelopment of urban areas surrounding the University of Puerto Rico (UPR), Río Piedras and Mayagüez campuses to revitalize urban centers. The student body residing and studying in these areas has been significantly strained by the physical and economic impact of the hurricanes. These investments shall not take the place of general conduct of governmental investments in the UPR system but will create the environment for economic regeneration around the UPR to enable students to return to their studies in safe, economically vibrant areas. Funding of projects within the UPR set-aside area will be directly assigned to San Juan and Mayagüez municipal governments, in coordination with UPR communities and their stakeholders.

A set-aside up to \$75,000,000 will be used to retrofit existing facilities, or entail the construction of new facilities, that will operate and provide year-round services as Community Resilience Center (CRC) facilities. CRCs shall provide year-round community gathering spaces where citizens may receive educational materials and information on preparedness and home/community resilience initiatives. In this way, CRCs will enhance social resilience within communities by creating clearly identified and easily accessible gathering spaces and rendezvous locations for residents. CRCs are expected to contain the following components, depending on their day-to-day functioning, and intended use: shower facilities, cooking facilities, refrigeration, device power stations for charging cell phones, back-up generation/ solar panels, water cisterns, sleep space, disability accessibility features, green-building features, pet-friendly spaces and/or wireless internet service. Funding to plan and implement CRC projects will be directly assigned to municipal governments participating as subrecipients.

Applications that consider a holistic multi-benefit approach, including colocation with transit-oriented development (TOD), walkability, and support of commercial districts will be prioritized. Applicants are encouraged to present a blended funding approach, with supplemental leverage investments from complementary programs or other funding sources that may strengthen the proposal.

While not required, applicants will be strongly encouraged, in the application process, to provide non- CDBG-DR funding to the project, which may include in-kind contributions, land donations, long-term maintenance and operations, or support from non-profits or civic/community groups, and other measures.

Puerto Rico has had planning processes occur in the post-María environment and total damages at the municipal level, while not finalized, have become clearer. These municipal level damages and recovery processes resulted in the development of requests for recovery projects. Several proposed projects align with the goals of City Rev, with projects coming from municipalities and other entities. These planning products and summary project ideas have been submitted to PRDOH. These recovery projects in addition to City Rev projects that will be identified through the PRDOH-led municipal planning process will be considered for this Program.

Location Description:

Municipalities throughout the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) has continued providing support to municipalities participating as subrecipients of the City Revitalization Program (CRP) through meetings, as-needed trainings and technical assistance sessions addressing the following topics: Economic Development, Finance, Procurement, Environmental Compliance, Property Acquisition and URA, and Project Management, amongst others.

All 78 municipalities have an active SRA with the PRDOH. To date, the PRDOH has disbursed a total of \$335.7M to subrecipients. After HUD's approval to the Project Implementation Advance Funding for subrecipients, 69 municipalities have requested and received the advance from their budget, for a total of \$239.3M.

In the application process, the 78 municipalities have 262 projects approved with a combined cost of over \$1,044.3 M. Among the approved projects, 15 are currently under development within the UPR set-aside for an approximate total of \$108.5M.

Currently, there is a total of \$19.9 M in 8 potential projects under evaluation. The



262 approved projects include: 13 projects pending design , 157 projects in design, 44 projects are in construction bid, 43 projects are in construction and 5 projects in closeout. Currently there are 12 municipalities selected to participate in the Community Resilience Centers (CRC) initiative. With the support of the contracted A&E PM, the CRC set-aside has completed the project concept planning and feasibility analysis for 11 CRCs of which 9 are currently under design. Through the continuous training and one-on-one coordination meetings offered by the Program, the CRP subrecipients have been able to continue developing their projects and make progress towards construction phase. Extensive technical assistance for environmental review procedures has been provided."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	9564	55191/11080
# of Targeted Section 3 Labor	5525	8048/2218
# of Total Labor Hours	296462	970592/44352

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01M27CR-DOH-UN

Activity Title: City Revitalization Program UN

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/20/2020

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$28,724,109.44)	\$48,783,697.58
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$28,724,109.44)	\$48,783,697.58
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	(\$28,724,109.44)	\$48,783,697.58
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$28,724,109.44)	\$48,783,697.58
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$19,434,504.43)	\$38,729,977.97
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$19,434,504.43)	\$38,729,977.97
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	(\$20,928.60)	\$2,710,038.54
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$20,928.60)	\$2,710,038.54
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	(\$20,928.60)	\$2,710,038.54
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$20,928.60)	\$2,710,038.54
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	(\$16,917.15)	\$2,716,114.30
Puerto Rico Department of Housing	(\$16,917.15)	\$2,716,114.30
Most Impacted and Distressed Expended	(\$16,917.15)	\$2,716,114.30
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$16,917.15)	\$2,716,114.30
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This Program establishes a fund for municipalities to enable various critical recovery activities aimed at reinvigorating urban areas and key community corridors to focus investments, reduce sprawl, and create a symbiotic environment to nurture complimentary investments from the private sector.

The funding in this Program will allow to implement integrated and innovative solutions to the problems facing municipalities and their communities. Eligible revitalization projects should correlate to a larger strategy that targets downtown service and business districts or key corridors and supports and aligns with future public and private investments.

Eligible projects include rehabilitation or reconstruction of downtown buildings, public infrastructure improvements, and streetscape improvements such as sidewalks, lighting, parking, façade improvement, and activities to eliminate architectural barriers for the disabled. Further, City Rev may fund improvements to public spaces (plazas, town squares), cultural and art installations, community centers, and recreation amenities. This Program will also fund the clearance and demolition of unoccupied substandard structures.

Affordable Housing projects will be evaluated, but potential subrecipients will be required to demonstrate their capacity to manage housing properties and perform preventive maintenance, fiscally and financially manage cash flow and expenditures, and provide as needed referrals and collaborate with other human services entities for the provision of housing wrap-around citizens' services. PRDOH will determine affordable rents for housing projects as the lessor of the calculated High HOME rent or the maximum of 30% of annual household income for an LMI household.

Economic development projects, in which its operation activities will be generating revenue, will be evaluated to validate their compliance based on the entity type and their legal structure from the perspective of applicable laws and regulations at federal and local jurisdictions. Income received from these projects may be subject to HUD requirements for managing program income, and permissible uses will be outlined in Program Guidelines and applicable subrecipient agreements.

City Rev also includes RE-GREEN initiatives and is prioritizing projects that use green infrastructure techniques or restore and replant impacted natural resources. Examples include, among others, green infrastructure installations and standards, including reforestation efforts via non-profit entities such as Para la Naturaleza, and waste re-purposing and reduction initiatives. This Program will maintain an option to expand funding of RE-GREEN components under third tranche for mitigation. Municipalities may identify an inventory of substandard structures, following standard acquisition protocols, and base upon fair market values for properties that it desires to turn into green space or use for other eligible purposes, as allowed by this Program.

City Rev has a set-aside of \$100,000,000 to prioritize strategic investments in growth nodes for the redevelopment of urban areas surrounding the University of Puerto Rico (UPR), Río Piedras and Mayagüez campuses to revitalize urban centers. The student body residing and studying in these areas has been significantly strained by the physical and economic impact of the hurricanes. These investments shall not take the place of general conduct of governmental investments in the UPR system but will create the environment for economic regeneration around the UPR to enable students to return to their studies in safe, economically vibrant areas. Funding of projects within the UPR set-aside area will be directly assigned to San Juan and Mayagüez municipal governments, in coordination with UPR communities and their stakeholders.

A set-aside up to \$75,000,000 will be used to retrofit existing facilities, or entail the construction of new facilities, that will operate and provide year-round services as Community Resilience Center (CRC) facilities. CRCs shall provide year-round community gathering spaces where citizens may receive educational materials and information on preparedness and home/community resilience initiatives. In this way, CRCs will enhance social resilience within communities by creating clearly identified and easily accessible gathering spaces and rendezvous locations for residents. CRCs are expected to contain the following components, depending on their day-to-day functioning, and intended use: shower facilities, cooking facilities, refrigeration, device power stations for charging cell phones, back-up generation/ solar panels, water cisterns, sleep space, disability accessibility features, green-building features, pet-friendly spaces and/or wireless internet service. Funding to plan and implement CRC projects will be directly assigned to municipal governments participating as subrecipients.

Applications that consider a holistic multi-benefit approach, including colocation with transit-oriented development (TOD), walkability, and support of commercial districts will be prioritized. Applicants are encouraged to present a blended funding approach, with supplemental leverage investments from complementary programs or other funding sources that may strengthen the proposal.

While not required, applicants will be strongly encouraged, in the application process, to provide non- CDBG-DR funding to the project, which may include in-kind contributions, land donations, long-term maintenance and operations, or support from non-profits or civic/community groups, and other measures.

Puerto Rico has had planning processes occur in the post-María environment and total damages at the municipal level, while not finalized, have become clearer. These municipal level damages and recovery processes resulted in the development of requests for recovery projects. Several proposed projects align with the goals of City Rev, with projects coming from municipalities and other entities. These planning products and summary project ideas have been submitted to PRDOH. These recovery projects in addition to City Rev projects that will be identified through the PRDOH-led municipal planning process will be considered for this Program.

Location Description:

Municipalities throughout the island.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	5783/4752

# of Targeted Section 3 Labor	0	712/950
# of Total Labor Hours	0	43409/19008

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMADLM1501

Activity Title: El Nuevo Desvio Sur

Activity Type:

Construction/reconstruction of streets

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

07/30/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

GOBIERNO MUNICIPIO DE AGUADA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$419,784.39	\$6,240,979.58
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$419,784.39	\$6,240,979.58
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$419,784.39	\$6,240,979.58
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$419,784.39	\$6,240,979.58
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$419,784.39	\$6,240,979.58
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$419,784.39	\$6,240,979.58
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
GOBIERNO MUNICIPIO DE AGUADA	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project will make improvements to Nativo Alers Ave. which include construction of pavements, curbs, and gutters, installation of lighting, and reforestation along the road.

Location Description:

Municipality of Aguada

Activity Progress Narrative:

The project PR-CRP-000837, "El Nuevo Desvío Sur" began construction activities during Q3 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	3181/73920
# of Targeted Section 3 Labor	0	104/14784
# of Total Labor Hours	0	11421/295680

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

Aguada proposes a project called "El Sueño del Pescador", which involves the construction of gazebos, the installation of lighting, cleaning areas, green spaces near the coast, as well as bathrooms and sidewalks. The project includes four strategic locations, with the most impactful being the one in front of the remodeled "Plaza Cruz de Colón." Construction work will include leveling the entire floor, covering approximately 10,500 square feet, with a concrete floor featuring white and gray aggregates to match the design of the "Plaza Cruz de Colón," along with sidewalk construction. Additionally, parking lots and speed bumps will be built near the bathrooms, and potable, sanitary, plumbing, and electrical connections will be established for the new facilities. The installation of shade mesh in pergolas, raincoats, and the necessary anchors and posts will also be part of the project, among other works. With this project, the Municipality aims to restore commerce and tourism in the area.

Location Description:

Municipality of Aguada

Activity Progress Narrative:

The project PR-CRP-000701, "Sueño del Pescador" began construction activities during Q2 of 2025. During this reporting period the project began its construction activities, and project completion is expected by Q3 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMAILM0601

Activity Title: Recon Plaza Segundo Ruiz Belvis

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

09/08/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPIO DE AIBONITO

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$3,900.00	\$1,779,637.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$3,900.00	\$1,779,637.07
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$3,900.00	\$1,779,637.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$3,900.00	\$1,779,637.07
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,775,737.07
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,775,737.07
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,663,880.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,663,880.09
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,663,880.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,663,880.09
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,663,880.09
MUNICIPIO DE AIBONITO	\$0.00	\$1,663,880.09
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$1,663,880.09
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,663,880.09
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

PR-CRP-000070 Reconstruction of the Public Plaza "Segundo Ruiz Belvis" to improve the public space to generate social, economic and touristic activities.

Location Description:

Municipality of Aibonito

Activity Progress Narrative:

The project PR-CRP-000070, Reconstruction of Aibonito Public Plaza, completed its construction activities and final completion was issued during Q1 of 2024.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMAILM0602
Activity Title: Recon. Paseo Lineal Las Flores - Aibonito

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 09/08/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPIO DE AIBONITO

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$5,611,459.69	\$5,611,459.69
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$5,611,459.69	\$5,611,459.69
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$5,611,459.69	\$5,611,459.69
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$5,611,459.69	\$5,611,459.69
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPIO DE AIBONITO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The municipality of Aibonito proposes the reconstruction and expansion of the Las Flores Linear Park, approximately 1 mile long along PR-722. The design includes: separate lanes for pedestrians and cyclists, reforestation and outdoor exercise stations, solar lighting, signage and safety elements, construction of a mixed-use bridge (for cyclists, pedestrians, and vehicles) to connect a vacant municipal lot, stormwater management, parking spaces, improvements to the existing plaza, among other features. Additionally, mitigation elements are planned to protect the San José creek facility while keeping the watercourse free of obstructions. The project aligns with the Comprehensive Cyclist and Pedestrian Plan and Puerto Rico's Complete Streets Design Guidelines. The project aims to enhance the urban center of Aibonito, making it more attractive and functional, while creating safespaces for walking, running, cycling, and outdoor exercise.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMBYLM1501
Activity Title: Roundabout and Geometric Improvements

Activity Type:
 Construction/reconstruction of streets
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 10/26/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 12/30/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF BAYAMON

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$403,741.57	\$5,990,573.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$403,741.57	\$5,990,573.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$403,741.57	\$5,990,573.50
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$403,741.57	\$5,990,573.50
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$23,997.86	\$5,610,829.79
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$23,997.86	\$5,610,829.79
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$134,049.98	\$390,062.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$134,049.98	\$390,062.41
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$134,049.98	\$390,062.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$134,049.98	\$390,062.41
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$134,049.98	\$390,062.41
MUNICIPALITY OF BAYAMON	\$134,049.98	\$390,062.41
Most Impacted and Distressed Expended	\$134,049.98	\$390,062.41
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$134,049.98	\$390,062.41
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Roundabout and Geometric Improvements to PR-167 located at the Municipality of Bayamon.

Location Description:

Municipality of Bayamon

Activity Progress Narrative:

The project PR-CRP-000119, Roundabout and Geometric Improvements began construction activities during Q2 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMBYLM1502
Activity Title: Geometric Improv PR-2/PR-6 Inter

Activity Type:

Construction/reconstruction of streets

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

10/26/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF BAYAMON

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$18,419,880.40	\$16,626,039.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$18,419,880.40	\$16,626,039.40
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$18,419,880.40	\$16,626,039.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$18,419,880.40	\$16,626,039.40
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF BAYAMON	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Municipality of Bayamón proposes geometric improvements at the intersection of State Road PR-2 (km9.8) and PR-6 (km 0.0) to replace the current traffic light system with a roundabout and an elevated bridge. This aims to reduce traffic congestion, especially during peak hours, and improve overall traffic flow and safety.

Location Description:

Bayamon

Activity Progress Narrative:

Project Deleted.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMCBLM3101
Activity Title: Plaza Publica Felisa Rincon - Ceiba

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

08/16/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPIO DE CEIBA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$4,992.48	\$4,967,095.48
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$4,992.48	\$4,967,095.48
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$4,992.48	\$4,967,095.48
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$4,992.48	\$4,967,095.48
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$4,962,103.00	\$4,962,103.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$4,962,103.00	\$4,962,103.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPIO DE CEIBA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Revitalization of the Municipal Town Square (Plaza) by the Municipality of Ceiba. The project enhances pedestrian safety and access while preserving historic elements. Work includes improved lighting, sidewalk and crosswalk reconstruction, new benches, trash receptacles, trellises, sculptures, and green areas, plus a public stage for events. Streets surrounding the Plaza—Jose Quiñones, Fuente Fría, and Escolástico López—will receive expanded sidewalks and new pedestrian crossings. The Plaza will expand by 6.7%, supporting community activities and creating leasable spaces for local small businesses during events.

Location Description:

Municipality of Ceiba

Activity Progress Narrative:

The project PR-CRP-000968, “Revitalización Plaza Pública Felisa Rincón” began construction activities during Q4 of 2025 . During this reporting period the project began its construction activities, project completion is expected by Q4 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMC NLM1501
Activity Title: Remod. Ave Sanchez Osorio-Galicia

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 10/13/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 12/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPIO DE CAROLINA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$44,905,241.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$44,905,241.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$44,905,241.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$44,905,241.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$44,905,241.19
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$44,905,241.19
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$28,649,243.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$28,649,243.35
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$28,649,243.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$28,649,243.35
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,649,243.35
MUNICIPIO DE CAROLINA	\$0.00	\$28,649,243.35
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$28,649,243.35
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$28,649,243.35
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

PR-CRP-000030 Remodelación Avenidas Sánchez Osorio y Galicia, located in Carolina, will be reconstructed. The total entire stretch of avenues is 3.5 km and will benefits low- and moderate- income people living in the area.

Location Description:

Municipality of Carolina

Activity Progress Narrative:

During this reporting period the project PR-CRP-000030, Remodeling of Avenues Sánchez Osorio and Galicia, continued with its construction activities and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The Municipality of Cabo Rojo is proposing the Soccer Field Project, which includes a grass playing field, benches for players, covered bleachers, and restrooms. The scope of the project also includes the planting of green areas, the construction and installation of signage, the construction of fences and sidewalks, the installation of LED lighting, as well as the construction of a concession stand, a referees' room, and a storage and maintenance room. With this project, the Municipality aims to implement its public policy plan Regreso de los Negocios y Residentes, which promotes the beautification of the town and its green spaces.

Location Description:

Municipality of Cabo Rojo

Activity Progress Narrative:

The project PR-CRP-000518, "Campo de Soccer" began construction activities during Q3 of 2025 . During this reporting period the project began its construction activities, project completion is expected by Q4 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMCTLM3101

Activity Title: Remod Plaza de Recreo - Quinto Centenario

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

01/26/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF CATANO

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPALITY OF CATANO

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$5,766,138.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



Activity Description:

The proposed project, PR-CRP-000528, involves the rehabilitation and improvement of Plaza de Recreo and Plaza Quinto Centenario, both impacted by Hurricanes Irma and María. The scope includes the construction and enhancement of pedestrian crossings and sidewalks to improve safety and accessibility, as well as upgrades to public spaces. Urban mobility features will be incorporated, such as permanent benches, trash stations, bicycle parking, and the construction or rehabilitation of bus stops. The project also includes the reconstruction and improvement of signage systems to ensure user guidance and safety. Electrical systems will be upgraded with solar-powered LED lighting, and landscaping work will include planting and pruning green areas. This initiative aims to revitalize key public spaces, promote resilience, equitable access, and community safety in alignment with CDBG-DR program goals.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMCZLM1501

Activity Title: Carr. PR-142 - Corozal

Activity Type:

Construction/reconstruction of streets

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

12/02/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPIO DE COROZAL

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$18,970.00	\$5,594,870.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$18,970.00	\$5,594,870.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$18,970.00	\$5,594,870.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$18,970.00	\$5,594,870.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$5,575,900.00	\$5,575,900.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$5,575,900.00	\$5,575,900.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPIO DE COROZAL	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The municipality of Corozal is proposed to build new infrastructure for lighting and the development of an ecological corridor on PR-142 to make it more attractive and safer for residents and visitors. According to statistics, an average of 637 accidents occur on PR-142 annually, most of them at night. The lack of lighting makes the road unsafe for residents, visitors, and emergency and security units. The project contemplates the installation of lights and safety barriers to provide a safer roadway for vehicular traffic.

Location Description:

Municipality of Corozal

Activity Progress Narrative:

The project PR-CRP-000882, "Luminarias y Desarrollo de Corredor Ecológico en Carretera Principal PR-142" began construction activities during Q2 of 2025. During this reporting period the project began its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMHOLM0601

Activity Title: Esc. Girardo Gonzalez

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

09/20/2026

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPIO DE HORMIGUEROS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$971,851.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$971,851.05
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$971,851.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$971,851.05
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$971,851.05
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$971,851.05
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPIO DE HORMIGUEROS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Rehabilitation of Girardo Gonzalez school. Care services will be provided to children whose families are LMI. Fixes: sealing roofs, doors, windows, electrical structure, bathrooms, fences, painting and connection between both buildings.

Location Description:

Activity Progress Narrative:

The project PR-CRP-000580, Revitalization of the "Antigua Escuela Girardo González de Hormigueros's" final completion was issued during Q2 of 2024.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMHOLM0602
Activity Title: Remod. Coliseo Wilfredo Toro Vazquez

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 02/09/2021
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 09/20/2026
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPIO DE HORMIGUEROS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$398,802.37	\$5,858,128.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$398,802.37	\$5,858,128.15
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$398,802.37	\$5,858,128.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$398,802.37	\$5,858,128.15
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$369,682.37	\$5,829,008.15
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$369,682.37	\$5,829,008.15
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,529,760.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,529,760.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,529,760.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,529,760.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,529,760.00
MUNICIPIO DE HORMIGUEROS	\$0.00	\$1,529,760.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$1,529,760.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,529,760.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Improvements to the Wilfredo Toro Vazquez Coliseum.
List of improvements:

- A/C Improvements.
- Sanitary.
- Painting.
- Sport Installation.

Location Description:

Activity Progress Narrative:

The project PR-CRP-000572, Improvements to the Coliseum “Dr. Wilfredo Toro Vázquez” continued its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMHOLM0603

Activity Title: Juanita Arenas Theatre Rehabilitation and Expansion

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

12/30/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPIO DE HORMIGUEROS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$29,298.16	\$3,052,406.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$29,298.16	\$3,052,406.44
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$29,298.16	\$3,052,406.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$29,298.16	\$3,052,406.44
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$6,541.84)	\$3,012,102.44
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$6,541.84)	\$3,012,102.44
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,344,360.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,344,360.86
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,344,360.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,344,360.86
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,344,360.86
MUNICIPIO DE HORMIGUEROS	\$0.00	\$1,344,360.86
Most Impacted and Distressed Expended	\$0.00	\$1,344,360.86
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,344,360.86
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Reconstruction, expansion and code update of the Juanita Arenas Theatre in the Municipality of Hormigueros.

Location Description:

Municipality of Hormigueros

Activity Progress Narrative:

The project PR-CRP-000508, Juanita Arenas Theatre Rehabilitation and Expansion began construction activities during Q2 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	1135/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMHULM3101

Activity Title: Victoria Theater Rehab.

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

11/16/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF HUMACAO

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,951,965.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,951,965.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$8,951,965.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,951,965.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$8,691,082.64
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$8,691,082.64
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,215,964.05	\$2,816,922.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,215,964.05	\$2,816,922.85
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,215,964.05	\$2,816,922.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,215,964.05	\$2,816,922.85
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,215,964.05	\$2,816,922.85
MUNICIPALITY OF HUMACAO	\$2,215,964.05	\$2,816,922.85
Most Impacted and Distressed Expended	\$2,215,964.05	\$2,816,922.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,215,964.05	\$2,816,922.85
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project involves stabilizing and renovating the Old Victoria Theater, the building has undergone significant deterioration, not only in its aesthetic character, but also in its structural and life safety elements. Renovating this imposing structure will revitalize the area.

Location Description:

Municipality of Humacao

Activity Progress Narrative:

The project PR-CRP-000504, "Victoria Theater Rehabilitation" began construction activities during Q3 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	560/15840
# of Total Labor Hours	0	3360/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMISLM3101
Activity Title: Veterans Monument Plaza - Isabela

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

08/24/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ISABELA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,823,979.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,823,979.85
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,823,979.85
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,823,979.85
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$2,823,979.55	\$2,823,979.55
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,823,979.55	\$2,823,979.55
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF ISABELA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Municipality of Isabela is proposing the Veterans Monument Plaza project, which includes the replacement of existing railings, benches, and lighting. The project also involves the reconstruction and replacement of pavers, as well as cleaning and painting of various common areas that were undermined by runoff caused by Hurricanes Irma and Maria. In addition, reforestation and redesign of green areas will be carried out. The project also includes the demolition and reconstruction of the parking area, using materials that are more resistant to climatic impacts.

Location Description:

Municipality of Isabela

Activity Progress Narrative:

The project PR-CRP-000979, "Plaza de Monumento al Veterano" began construction activities during Q3 of 2025 . During this reporting period the project began its construction activities, project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMLMLM3101

Activity Title: Las Marias Hospital Rehab.

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

09/30/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,730,537.78
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,730,537.78
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$7,730,537.78
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,730,537.78
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$7,730,537.78
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$7,730,537.78
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$4,583,107.79
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,583,107.79
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$4,583,107.79
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,583,107.79
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,583,107.79
Puerto Rico Department of Housing	\$0.00	\$4,583,107.79
Most Impacted and Distressed Expended	\$0.00	\$4,183,107.79
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$4,183,107.79
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project proposes the renovation of the old Las Marías Hospital, which has been inactive for several years. These improvements will allow the community to have access to more medical service options in the area. The project focuses on enhancements to the interior structure, but it also includes exterior improvements to the parking lot, lighting, and helipad.

Location Description:

Municipality of Las Marias

Activity Progress Narrative:

The project PR-CRP-000057, "Rehabilitación de Antiguo Hospital Las Marías" began construction activities during Q4 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Total Labor Hours	0	4246/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMLPLM0601

Activity Title: Las Piedras Public Plaza

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

12/01/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

12/30/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$104,973.63	\$3,382,069.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$104,973.63	\$3,382,069.63
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$104,973.63	\$3,382,069.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$104,973.63	\$3,382,069.63
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$104,973.63	\$3,382,069.63
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$104,973.63	\$3,382,069.63
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project proposes the demolition of an underground parking lot and the reconstruction of the Las Piedras Public Square for the benefit of the entire population.

Location Description:

Municipality of Las Piedras

Activity Progress Narrative:

The project PR-CRP-000286, Reconstruction of Public Plaza began construction activities during Q2 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMNGLM3101

Activity Title: Naguabo Public Parking

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

06/03/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF NAGUABO

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPALITY OF NAGUABO

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$20,935.24

\$0.00

\$20,935.24

\$0.00

\$20,935.24

\$0.00

\$20,935.24

\$0.00

\$1,834,562.91

\$0.00

\$1,834,562.91

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$1,855,498.15

\$0.00

\$1,855,498.15

\$0.00

\$1,855,498.15

\$0.00

\$1,855,498.15

\$0.00

\$1,834,562.91

\$0.00

\$1,834,562.91

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



Activity Description:

The Municipality of Naguabo proposes the rehabilitation of a two-level public parking lot for the use and enjoyment of the community, adapted to current needs.

Location Description:

Municipality of Naguabo

Activity Progress Narrative:

The project PR-CRP-001011, "Mejoras al Estacionamiento Público" began construction activities during Q2 of 2025 . During this reporting period the project began its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMPOLM3101

Activity Title: La Perla Theater

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

06/23/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF PONCE

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$25,613.67	\$608,943.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$25,613.67	\$608,943.94
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$25,613.67	\$608,943.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$25,613.67	\$608,943.94
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$583,330.27
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$583,330.27
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF PONCE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project aims to rehabilitate and improve the Teatro La Perla, located in the urban/historic center of Ponce. This building is located on Mayor street.

Location Description:

Municipality of Ponce

Activity Progress Narrative:

The project PR-CRP-001164, "La Perla Theater" began construction activities during Q3 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q4 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

Remodeling of Linares walk in the Municipality of Quebradillas.

Location Description:

Municipality of Quebradillas

Activity Progress Narrative:

The project PR-CRP-000552, "Remodelación de Paseo Linares" began construction activities during Q4 of 2023. During this reporting period the project continued final construction activities, and the project was completed in Q1 of 2025.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: R02MCRPMQBLM3002
Activity Title: Recon Museo Historico- Quebradillas

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 05/25/2021
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF QUEBRADILLAS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$20,438.76	\$935,032.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$20,438.76	\$935,032.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$20,438.76	\$935,032.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$20,438.76	\$935,032.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$9,561.24)	\$905,032.87
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	(\$9,561.24)	\$905,032.87
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF QUEBRADILLAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The project will make improvements to a structure that will be used to create the museum of the history of Quebradillas. This building is located on Honorario Hernández street.

Location Description:

Quebradillas

Activity Progress Narrative:

The project PR-CRP-000554, "Reconstrucción de Museo Histórico" began construction activities during Q3 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMQBLM3203
Activity Title: Housing Units rehab Urb Kennedy

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 05/25/2021
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF QUEBRADILLAS

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$733,500.76	\$733,500.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$733,500.76	\$733,500.76
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$733,500.76	\$733,500.76
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$733,500.76	\$733,500.76
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF QUEBRADILLAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Remodeling of 24 former public housing units (Row Houses Vigo Salas) located in the municipality of Quebradillas to create 12 resilient one-bedroom units for use as affordable rental housing and emergency shelter. The project, transferred to the municipality, aims to serve low- to moderate-income individuals over the age of 55, addressing the community's lack of affordable one-bedroom units. The work includes site cleanup, landscaping, solar lighting installation, infrastructure improvements (water, electric, and sanitary systems), interior demolition and reconstruction of the units, installation of eco-friendly features, and enhancements to shared facilities such as the laundry, gazebo, trash area, and propane tank area. The administrative office will also be upgraded with roof sealing, solar panels, and an emergency generator to support the facility during disasters.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The municipality of Salinas aims to rehabilitate the Guillermo Godreau school (owned by the municipality) and transform it into a Multidisciplinary Community Services Center. A variety of services will be provided to the community, such as orientations, training workshops, and direct services, among others. Our goal is to support and empower every member of the community by offering resources and tools that facilitate personal and professional growth. Additionally, it will serve as a headquarters and training center for first responders, community teams, volunteer/rescuer programs, and will house the Municipality's storage and distribution center for supplies and medications. Furthermore, during emergencies, it is intended to establish the command center for Emergency Management personnel, Civil Defense, and the various agencies that provide assistance during a natural phenomenon, with the purpose of addressing the needs of our population and ensuring the continuity of necessary operations during an emergency period.

Location Description:

Activity Progress Narrative:

The project PR-CRP-000135, "Centro Multidisciplinario de Servicios a la Comunidad" began construction activities during Q1 of 2025. During this reporting period the project began its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The Subrecipient of Salinas proposes the construction of a roundabout at the intersection of PR-183 and Paseo Manuel Gonzalez Street. This intersection provides access to and from the urban center of the municipality of Salinas. The scope of work includes the construction of the roundabout, new sidewalks, lighting, signaling, and reforestation of the area.

Location Description:

Municipality of Salinas

Activity Progress Narrative:

The project PR-CRP-000142, "Mejoras a la Ruta de Desalojo" began construction activities during Q1 of 2025 . During this reporting period the project began its construction activities, and project completion is expected by Q1 of 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMSILM0602
Activity Title: Francisco Robledo Building - Santa Isabel

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 08/04/2021
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF SANTA ISABEL

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,378,175.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,378,175.40
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,378,175.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$2,378,175.40
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$2,378,175.40	\$2,378,175.40
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,378,175.40	\$2,378,175.40
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SANTA ISABEL	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The municipality of Santa Isabel proposes the rehabilitation of the Francisco Robledo Multipurpose Center, located at Ave. Padre Severo Ferrer Urb. Santiago Apóstol. The dimensions of the structure are 1882ft x 144ft x 27ft (area of 12,840.00 square feet). The project scope of work includes renovation of the main entrance and vestibule, bathroom, ADA compliance, landscape improvements, roof sealing, parking improvements and others.

Location Description:

Municipality of Santa Isabel

Activity Progress Narrative:

The project PR-CRP-001153, "Santa Isabel Multipurpose Building Francisco Robledo" began construction activities during Q1 of 2025. During this reporting period the project began its construction activities, and project completion is expected by Q4 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

The Subrecipient of Santa Isabel propose the renovation of the Public Market, located in the Baldorioty de Castro St., PR- 1 Km 104 in the municipality of Santa Isabel. The Public Market of Santa Isabel, was an economic activity center, where different farmers sell their harvest. Also, there were other type of small business establishments like cafeterias, beauty salons, among others. It served as an urban space for our citizens. After hurricanes Irma and Maria, the infrastructure and site got severely damaged affecting the lighting, ceiling, entrance rolling door, and overall usage of he facility. The municipality wishes to renovate the facility to comply with updates construction codes, create new spaces, regreen the area and making the plaza more resilient for future atmospheric events, thus fore, providing a betterquality service to all the citizens.

Location Description:

Municipality of Santa Isabel

Activity Progress Narrative:

The project PR-CRP-000759, "Renovations to Plaza del Mercado" began construction activities during Q1 of 2025 . During this reporting period the project began its construction activities, and project completion is expected by Q4 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Activity Description:

PR-CRP-000304 Fortaleza Street, located in Old San Juan, will be reconstructed. Approximate length of 2,100 ft. and will benefit the surrounding LMI communities and visitors. The cobblestones and improved drainage and sidewalks will be replaced.

Location Description:

Municipality of San Juan

Activity Progress Narrative:

During this reporting period the project PR-CRP-000304, Reconstruction of “Calle Fortaleza” in Old San Juan, continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Activity Description:

The project involves the rehabilitation of Dr. José N. Gandara Avenue in Río Piedras, improving pedestrian access, bike lanes, stormwater systems, and public spaces using the Puerto Rico Complete Streets Plan & Design Guidelines. It aims to enhance connectivity and safety between the University of Puerto Rico and the Urban Center, benefiting both residents and visitors. Resilience measures, green infrastructure, and ADA-compliant sidewalks are key components, aligned with the City-Rev Program's goals for strategic urban investment.

Location Description:

Municipality of San Juan

Activity Progress Narrative:

The project PR-CRP-000957, "Ave. Gándara" began construction activities during Q3 of 2025. During this reporting period the project began its construction activities, project completion is expected by Q1 of 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMSJLM3102

Activity Title: Parque Gandara

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN JUAN

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$123,000.00	\$6,516,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$123,000.00	\$6,516,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$123,000.00	\$6,516,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$123,000.00	\$6,516,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$246,000.00	\$6,516,500.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$246,000.00	\$6,516,500.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN JUAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The rehabilitation of Gandara Park aligns with the premise of the National Objective of benefiting low and moderate-income persons by calculating the impact area, including the neighborhoods that will be served or affected by the project. (At least 51% of the residents must be LMI persons). According to the "FEMA Tracts" used, out of a total of 15,807 people, 70% meet this requirement (11,028 people).

Location Description:

Activity Progress Narrative:

The project PR-CRP-000927, " Parque Gándara" began construction activities during Q1 of 2025 [Dec. 2, 2024]. During this reporting period the project began its construction activities, and project completion is expected by Q2 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMSJLM3103

Activity Title: Plaza de Armas - San Juan

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF SAN JUAN

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPALITY OF SAN JUAN

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$6,500.00

\$0.00

\$6,500.00

\$0.00

\$6,500.00

\$0.00

\$6,500.00

\$0.00

\$2,797,103.45

\$0.00

\$2,797,103.45

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$2,803,603.45

\$0.00

\$2,803,603.45

\$0.00

\$2,803,603.45

\$0.00

\$2,803,603.45

\$0.00

\$2,797,103.45

\$0.00

\$2,797,103.45

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



Activity Description:

The project involves the restoration of the historic Plaza de Armas and the surrounding sidewalks in Old San Juan, which were damaged by Hurricanes Irma and Maria. Damaged tiles will be replaced without excavation, commercial structures will be repaired, lighting systems restored, and an archaeological study will be conducted. Additionally, the gazebo, originally installed between 1986 and 1990, was removed after Hurricane Maria as part of the safety and rehabilitation efforts.

Location Description:

Municipality of San Juan

Activity Progress Narrative:

The project PR-CRP-000369, "Plaza de Armas" began construction activities during Q3 of 2025 . During this reporting period the project began its construction activities, project completion is expected by Q3 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMSJLM3105

Activity Title: Plaza Hostos - San Juan

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF SAN JUAN

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPALITY OF SAN JUAN

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$6,320.73

\$0.00

\$6,320.73

\$0.00

\$6,320.73

\$0.00

\$6,320.73

\$0.00

\$1,419,414.87

\$0.00

\$1,419,414.87

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$1,425,735.60

\$0.00

\$1,425,735.60

\$0.00

\$1,425,735.60

\$0.00

\$1,425,735.60

\$0.00

\$1,419,414.87

\$0.00

\$1,419,414.87

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



Activity Description:

The Municipality of San Juan propose a rehabilitation of 1,260 m² at Plaza de Hostos in Old San Juan to restore storm-damaged public space with selective demolition, upgrades, and landscaping.

Location Description:

Municipality of San Juan

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMSJLM3106
Activity Title: Plaza Rafael Hernandez Marin Rio Piedras

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 02/09/2021
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF SAN JUAN

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$6,972,572.67	\$6,972,572.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$6,972,572.67	\$6,972,572.67
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$6,972,572.67	\$6,972,572.67
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$6,972,572.67	\$6,972,572.67
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN JUAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

Renovation of interior and exterior areas of the Plaza del Mercado in Río Piedras, a key socio-economic hub in San Juan. Work includes demolition, new flooring, facade restoration, lighting upgrades, elevator modernization, restroom remodeling, ADA improvements, and reforestation. The project addresses storm damage, improves accessibility and safety, and preserves historic architectural elements such as a curtain wall. Activities are performed to enhance functionality, resilience, and community use of this vital public market space.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMSJLM3107

Activity Title: Plaza Urb. Roosevelt - SJ

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

02/09/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN JUAN

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$2,095,480.75	\$2,095,480.75
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,095,480.75	\$2,095,480.75
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$2,095,480.75	\$2,095,480.75
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,095,480.75	\$2,095,480.75
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN JUAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

This project involves the restoration of historic architectural elements, redesign of the concession area, electrical system upgrades, and replacement of damaged poles and lighting. It includes a reforestation plan with landscape improvements, installation of fixed benches, trash cans, bike racks, and game tables. Additional work includes bollard replacement, shaded walkway areas, updated signage, and rehabilitation of sidewalks, curbs, and public surfaces to enhance safety,accessibility, and community use in the plaza.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMSSLM3101
Activity Title: Plaza de la Identidad - San Sebastian

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 09/11/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF SAN SEBASTIAN

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$1,816,739.10	\$1,816,739.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,816,739.10	\$1,816,739.10
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$1,816,739.10	\$1,816,739.10
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$1,816,739.10	\$1,816,739.10
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN SEBASTIAN	\$0.00	\$0.00
Puerto Rico Department of Housing	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Municipality of San Sebastián proposes the renovation of the Plaza de la Identidad, which was impacted by Hurricane María, with the goal of improving existing conditions for the benefit of the community. The project aims to promote daytime activity to support stable economic development, regardless of weather conditions, benefiting both local merchants and residents who frequent the plaza and surrounding urban area in search of essential goods and services. The proposed scope of work includes the construction of covered areas adjacent to vendor stalls, restoration of the existing mortar-set plaza flooring, and the construction of public restrooms on the lower level. The project will also provide water and electrical connections to all existing commercial units, replace urban furniture, ornamental light poles, and the sound system, and install public Wi-Fi service. Additionally, the project incorporates mitigation measures such as the use of durable materials and flood prevention strategies for the pump and control systems.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMUTLM3101
Activity Title: Parking Plaza del Mercado - Utuado

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 08/03/2021
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF UTUADO

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$2,851,020.00	\$2,851,020.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,851,020.00	\$2,851,020.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$2,851,020.00	\$2,851,020.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$2,851,020.00	\$2,851,020.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF UTUADO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Municipality of Utuado proposes the construction of a parking lot and the enhancement of the areas surrounding the Plaza de Mercado, with the goal of improving current conditions for the benefit of the community. The project includes the rehabilitation of the Plaza de Mercado parking area to incorporate between 40 and 45 parking spaces; the construction of covered areas with game tables; the installation of solar-powered LED lighting; the placement of charging stations for electric vehicles; the planting of flora and urban trees, among other improvements.

Location Description:

Municipality of Utuado

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R02MCRPMUTLM3102

Activity Title: Rev. Plaza Publica Ciudad entre Montanas - Utuado

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

08/03/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPALITY OF UTUADO

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPALITY OF UTUADO

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$5,001,860.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



Activity Description:

The Municipality of Utuado, as part of its recovery efforts following Hurricanes Irma and María, is launching the Revitalization of the Public Plaza of the City Between Mountains project. This initiative focuses on restoring and enhancing the central plaza to support economic development and improve the quality of life for low- and moderate-income residents, including individuals with disabilities. The plaza, located in Utuado's urban core, suffered significant damage to its trees and infrastructure, resulting in reduced shade and public use. The project seeks to create a more resilient and welcoming space by integrating green infrastructure, solar lighting, ADAcompliant sidewalks, and areas for cultural and community activities. To achieve these goals, the Municipality will remove the existing concrete tiles, implement landscaping with urban tree planting, and install benches, tables, and pergolas with electrical access. Two kiosks will be added to support local food vendors, and a covered area with solar panels will host cultural events and community services. Additional improvements include expanded sidewalks, solarpowered lighting, public Wi-Fi zones, device charging stations, and bicycle parking. These upgrades aim to address current challenges such as an aging population, climate resilience, food security, and access to essential services, while encouraging residents and visitors to return to and enjoy the urban center.

Location Description:

Municipality of Utuado

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: R02MCRPMVALM0601

Activity Title: Parque Recreativo Multifuncional

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

11/01/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

09/20/2026

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPIO DE VEGA ALTA

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPIO DE VEGA ALTA

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

\$54,193.31

\$0.00

\$54,193.31

\$0.00

\$54,193.31

\$0.00

\$54,193.31

\$0.00

\$117,140.81

\$0.00

\$117,140.81

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$4,324,713.24

\$0.00

\$4,324,713.24

\$0.00

\$4,324,713.24

\$0.00

\$4,324,713.24

\$0.00

\$4,324,713.24

\$0.00

\$4,324,713.24

\$0.00

\$455,239.36

\$0.00

\$455,239.36

\$0.00

\$455,239.36

\$0.00

\$455,239.36

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$455,239.36

\$455,239.36

\$455,239.36

\$0.00

\$455,239.36

\$0.00



Activity Description:

The municipality of Vega Alta presented a project for the development of a Multifunctional Recreational Park with approximately 12,058.19 squares meters, located on Gabriel Hernández Street intersection with PR-2 Km 31.4. The project will be financed with funds from the City Revitalization Program.

Location Description:

Activity Progress Narrative:

The project PR-CRP-000646, Construction of "Parque Recreativo Multifuncional" completed construction activities in Q1 of 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Section 3 Labor Hours	0	6632/15840
# of Total Labor Hours	0	150213/63360

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMVALM0602
Activity Title: Hector Flores Park-Jose Rosado walk

Activity Type:
 Acquisition, construction, reconstruction of public facilities
Project Number:
 Multi-Sector B-17-DM-72-0001
Projected Start Date:
 11/04/2020
Benefit Type:
 Area (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Multi-Sector-Multi-Sector B-17-DM-72-0001
Projected End Date:
 10/31/2029
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPIO DE VEGA ALTA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$266,922.06	\$3,454,169.51
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$266,922.06	\$3,454,169.51
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$266,922.06	\$3,454,169.51
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$266,922.06	\$3,454,169.51
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$3,187,247.45
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$3,187,247.45
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$1,774,926.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,774,926.94
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$1,774,926.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,774,926.94
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,774,926.94
MUNICIPIO DE VEGA ALTA	\$0.00	\$1,774,926.94
Most Impacted and Distressed Expended	\$0.00	\$1,774,926.94
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$1,774,926.94
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The purpose of this project is to renovate the Héctor Flores Pantoja Passive Park and the Paseo José D. Rosado, both located in the urban center of the municipality of Vega Alta. The park has approximately 9,222.2635 square meters equivalent to 2.3464 acres. It is accessed from the north by PR-2 Street, from the south by Jaime Acosta Street, from the east by Jacinto Seijo Street, and from the west by Gabriel Hernández Street. The Paseo José D. Rosado has approximately 1,606.47 square meters of surface with 111.00 linear meters of section divided in two sections by street and road crossings. This project is intended to improve the existing conditions of this area, to contribute to the revitalization of the urban area of the municipality of Vega Alta. The scope of the work includes, but is not limited to: improving the urban landscape through improvements to ornamental lighting (more resistant and efficient), reforestation, construction of pedestrian surfaces and construction of ramps in compliance with the ADA Law, street furniture, others.

Location Description:

Municipality of Vega Alta

Activity Progress Narrative:

The project PR-CRP-000647, " Renovación del Parque Pasivo Héctor Flores y Paseo José D. Rosado" began construction activities during Q3 of 2024. During this reporting period the project continued its construction activities, and project completion is expected by Q1 of 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R02MCRPMVALM3103

Activity Title: Centro Deportivo - Vega Alta

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

Multi-Sector B-17-DM-72-0001

Projected Start Date:

11/04/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Sector-Multi-Sector B-17-DM-72-0001

Projected End Date:

10/31/2029

Completed Activity Actual End Date:**Responsible Organization:**

MUNICIPIO DE VEGA ALTA

Overall**Total Projected Budget from All Sources**

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Budget

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Obligated

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Funds Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Drawdown

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Program Income Received

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Total Funds Expended

MUNICIPIO DE VEGA ALTA

Most Impacted and Distressed Expended

B-17-DM-72-0001

B-18-DP-72-0001

B-19-DP-72-0001

Jul 1 thru Sep 30, 2025

(\$213,549.33)

\$0.00

(\$213,549.33)

\$0.00

(\$213,549.33)

\$0.00

(\$213,549.33)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$941,345.82

\$0.00

\$941,345.82

\$0.00

\$941,345.82

\$0.00

\$941,345.82

\$0.00

\$941,345.82

\$0.00

\$941,345.82

\$0.00

\$528,161.84

\$0.00

\$528,161.84

\$0.00

\$528,161.84

\$0.00

\$528,161.84

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$528,161.84

\$528,161.84

\$528,161.84

\$0.00

\$528,161.84

\$0.00



Activity Description:

The purpose of this project is to rehabilitate the Old Gym, to convert it into a sports center for combat and wrestling entertainment. Located at the intersection of Gabriel Hernandez Street and Teodomiro Ramirez Street. The development of this project contemplates impacting the urban landscape, through improvements to the ornamental lighting, the sidewalks surrounding the building, as well as the aesthetic elements that impact the urban landscape. The renovation of this public facility contributes to the social development of the municipality, promoting sports in a more accessible way for vulnerable communities such as the Francisco Vega Sanchez Residential, which is adjacent to the structure where the Sports Training Center will be developed. This project is intended to improve the existing conditions of this area, in order to contribute to the revitalization of the urban area of the municipality of Vega Alta. The scope of the work includes but is not limited to: improving the urban landscape through improvements to the ornamental lighting (more resistant and efficient), reforestation, construction of pedestrian surfaces in compliance with the ADA Law, renovation of the interior of the structure, others. The project is approximately 535 square meters (5,760 square feet).

Location Description:

Municipality of Vega Alta

Activity Progress Narrative:

The project PR-CRP-000651, “ Rehabilitación de Antiguo Gimnasio: Centro Deportivo de Entrenamiento” began construction activities during Q3 of 2024. The project was completed in Q2 of 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Planning B-17-DM-72-0001 / Planning



Grantee Activity Number: R01P02CRP-FPR-NA

Activity Title: Community Resilience Planning

Activity Type:

Planning

Project Number:

Planning B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Area (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Foundation For Puerto Rico

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$40,000,000.00
B-17-DM-72-0001	\$0.00	\$29,500,000.00
B-18-DP-72-0001	\$0.00	\$10,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$40,000,000.00
B-17-DM-72-0001	\$0.00	\$29,500,000.00
B-18-DP-72-0001	\$0.00	\$10,500,000.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$907,259.41	\$34,864,104.97
B-17-DM-72-0001	\$829,157.41	\$25,085,767.03
B-18-DP-72-0001	\$78,102.00	\$9,778,337.94
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,340,178.13	\$21,561,134.31
B-17-DM-72-0001	\$1,224,534.57	\$17,225,897.11
B-18-DP-72-0001	\$1,115,643.56	\$4,335,237.20
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,340,178.13	\$21,561,134.31
B-17-DM-72-0001	\$1,224,534.57	\$17,225,897.11
B-18-DP-72-0001	\$1,115,643.56	\$4,335,237.20
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,340,178.13	\$21,561,134.31
Foundation For Puerto Rico	\$2,340,178.13	\$21,281,138.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The Whole Community Resilience Planning Initiative will craft recovery solutions for all communities, including high-risk areas to increase individual and collective preparedness to future events and ensure greater resiliency at both the community and national levels. A whole community approach ensures shared understanding of community needs and capabilities, greater empowerment and integration of resources from across the community, and a stronger social infrastructure. High risk areas may include communities located in full or in part in the flood-plain, in landslide risk areas, or other areas with environmental or hazard risk. Further, in addition to these hazard risks, a deeper and more multi-dimensional understanding of community risk and vulnerability (community resilience profile) will be developed in Phase 1. In the initial phase of the program, PRDOH and FPR may work with the Planning Board to provide technical assistance and data to participating subrecipients. The tasks in Phase 1 may include, but are not limited to, data collection and initial analysis, technical training, and outreach to communities within the municipality. Also, during Phase 1 this initiative will prepare communities to make informed decisions and prioritize future actions and funding decisions based upon greater understand of community needs in housing, infrastructure, economic development, health, environment, and education. In Phase 2, communities may apply openly based on selection criteria developed by PRDOH and FPR. The selection criteria for Phase 2 funding will be subsequently published in a Program Notice of Funding Availability (NOFA). Selected communities may receive a planning award of up to \$500,000 per community plan. Plans will lay the groundwork for participatory community visioning, utilizing place-based risk and vulnerability analyses to prioritize effective and expedient investments in housing, infrastructure, economic development and revitalization, health and environment, and education as long-term recovery programs are funded. Plans developed in Phase 2 will be based upon addressing community risks and vulnerabilities identified in Phase 1. The goal for the outputs of Phase 2 will be to develop potential options for funding whether as a part of an adjacent initiative or program within the second tranche, in the third tranche of mitigation funding, or utilizing other funding streams local, federal, or private. Communities, like Caño Martín Peña, are encouraged to submit holistic plans for recovery to include items such as land-use, relocation, acquisition, and resilience measures. Communities may submit plans through an NGO, with assistance from professional planning firms and developers. NGOs may be established or developed to work jointly with communities in developing their approach. Plans should include a cost-benefit analysis to ensure feasibility of actions proposed and should be as comprehensive as possible to set the stage for next steps. Planning may include a range of items, such as examining structural mitigation measures at either a community or individual house level, housing innovation, and effective land-use. Regional planning and coordination are highly encouraged and municipalities are encouraged to examine the needs of special communities. Plans should include a consideration of hazard risk as part of their assessment. PRDOH will be the administering agency with the Foundation for Puerto Rico as the lead implementation subrecipient partner, and PRDOH and the Foundation will receive the community applications and final plans, as outlined in the forthcoming program guidelines. PRDOH and the Foundation for Puerto Rico will work collaboratively with relevant governmental entities such as The Puerto Rico Planning Board and key community-based non-profits in the development of program guidelines to ensure consistency and a coordinated approach. FPR is a 501(c)(3) local non-profit organization whose mission is to transform Puerto Rico through social and economic sustainable development. PRDOH recognized the importance of collaboration and inclusion of the third sector and, in particular, within this program wherein working with community groups, NGOs, and other non-profits would be instrumental in ensuring the success and outcomes of Whole Community Resilience Planning Program.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Whole Community Resilience Program (WCRP): 19 of the 20 entities selected by the NOFA signed a Subrecipient Agreement (SRA). Of these 19 subrecipients, 17 are working on the different Planning Phases, one (1) is awaiting completion of the monitoring process to initiate the administrative closure process, and one (1) was administratively closed. Currently, the program is actively benefiting seventy-eight (78) communities in 30 municipalities. All communities are carrying out tasks related to the Planning Phase of the Program. To date, the Program has evaluated sixty-six (138) requests for specialized studies submitted by subrecipients. To date, the Program has approved thirty-three (33) CRPs final plans. In addition, the Program team has provided support and assistance to subrecipients through monthly reviews of administrative and performance reports, invoices, and program documents. It has also provided technical support with other operational procedures for grant management. Finally, WCRP Program staff attended community meetings to validate subrecipients' compliance and held meetings with the Program Manager and Grants Manager staff to discuss alternatives for promoting and improving subrecipients' compliance."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01P03API-PBA-NA

Activity Title: Puerto Rico Geospacial Framework (Geoframe)

Activity Type:

Planning

Project Number:

Planning B-17-DM-72-0001

Projected Start Date:

09/20/2018

Benefit Type:

Area (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$50,000,000.00
B-17-DM-72-0001	\$0.00	\$25,000,000.00
B-18-DP-72-0001	\$0.00	\$25,000,000.00
Total Budget	\$0.00	\$50,000,000.00
B-17-DM-72-0001	\$0.00	\$25,000,000.00
B-18-DP-72-0001	\$0.00	\$25,000,000.00
Total Obligated	(\$42,936.09)	\$47,011,412.40
B-17-DM-72-0001	(\$42,936.09)	\$22,041,067.35
B-18-DP-72-0001	\$0.00	\$24,970,345.05
Total Funds Drawdown	\$2,351,820.38	\$10,946,868.78
B-17-DM-72-0001	\$1,802,936.43	\$6,821,249.10
B-18-DP-72-0001	\$548,883.95	\$4,125,619.68
Program Funds Drawdown	\$2,351,820.38	\$10,946,868.78
B-17-DM-72-0001	\$1,802,936.43	\$6,821,249.10
B-18-DP-72-0001	\$548,883.95	\$4,125,619.68
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$2,351,820.38	\$10,946,868.78
Puerto Rico Department of Housing	\$2,351,820.38	\$10,946,868.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00

Activity Description:

Through direct participation of government agencies, like PRITS and the Puerto Rico Planning Board, as well as universities and the private sector, the Agency Planning Initiatives Program will be undertaken to build the data sets for property across the Island to ensure land use is correctly permitted, planned, inspected, insured, and viewable to the municipalities. The objective of this initiative will not provide title to unregistered properties; however, it will identify which properties do not have title and which structures are informal or unregistered. This will set the stage for proper title transfers to take place. Reconstruction must marry land-use planning together with updated geographic data to ensure long-term rebuilding efforts leverage federal funds and are implemented in a way that addresses the incidence of informal housing, while enhancing the safety of the Island's residents. The CDBG-DR funds for this activity shall not be duplicative of other funding for the same



scope of work, should other funds become available. The Puerto Rico Planning Board has experience hosting data similar to that generated by this program and will acquire parcel data to populate an integrated GIS database. This will assist with clarifying title and ownership records across the Island in conjunction with the Municipal Revenue Collections Center (CRIM, for its Spanish acronym) system already in use. The initiative will lay the foundation to optimize Puerto Rican agencies and municipalities from a planning, land use, and taxing perspective and ensure that emergency response can better meet public safety standards and interagency efficiency is achieved. The Planning Board is at the forefront of the processes and technology to promote, through effective and appropriate tools, the sustainable development of Puerto Rico. The Planning Board provides a cybernetic portal, data, economic indicators, statistics and social indicators which provide a focused lens to guide the economic, physical and social development goals of the Island. It also contains the plans, laws and regulations in force regarding the planning processes of Puerto Rico. Likewise, it has a Geographical Information System with a range of information that facilitates the planning of projects at all levels of the Island's socioeconomic development. This use of technology as an effective planning tool ensures that all sectors, public and private, can obtain reliable data and encourage investment in the Island. The Planning Board provides interactive catalogs of official maps, digital files, geolocators, GIS, planning regulations, territorial plans, land use plans, flood insurance and case filing among other services. These services and tools position the Planning Board as a uniquely qualified partner to work with PRDOH and PRITS to serve the people of Puerto Rico for development and planning initiatives. PRITS is a fundamental step in providing transparency, efficiency, and economic development in Puerto Rico. The PRITS is comprised of a cadre of highly talented digital minds who are in charge of transforming Puerto Rico to a "digital native" government.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"QPR GeoFrame

During the reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the PR Geospatial Framework (GeoFrame) Program:

A total of twenty-six (26) MOUs for Program collaboration and data sharing with state agencies have been signed. For the System Planning Vendor, weekly check-in meetings have been scheduled to oversee contract activities. Check-in meetings have been scheduled to discuss data inventory and collection activities, mobile mapping activities, GIS and Software acquisition activities, and PRSDISP development. During this quarter, meetings with Program stakeholders have been held for Program introduction, collaboration, data inventory and collection processes, and/or mobile mapping collaboration. Stakeholders engaged during these meetings include: PRDOH Divisions; Municipal Revenue Collection Center (MRCC); Puerto Rico Innovation and Technology Services (PRITS); Central Office for Recovery, Reconstruction and Resilience (COR3); PR Aqueduct and Sewer Authority (PRASA); PR Integrated Transportation Authority (PRITA); State Surveyor; Financial Oversight and Management Board (FOMB); Office of Permit Management (OPM); Department of Environmental and Natural Resources (DNER); Public Building Authority (PRPBA); Department of Public Safety (DPS); PR Institute of Statistics (PRIS); PR Department of Justice (PRDOJ); PR Office of Commissioner Insurance (PROCI); PR Public Service Regulatory Board (PRPSRB); PR Department of Health (PRDoH); PR Energy and Power Authority (PREPA); and the Municipality of Cidra."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: R01P06MRP-DOH-NA

Activity Title: Municipal Recovery Planning

Activity Type:

Planning

Project Number:

Planning B-17-DM-72-0001

Projected Start Date:

08/31/2020

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$56,050,508.00
B-17-DM-72-0001	\$0.00	\$56,050,508.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$56,050,508.00
B-17-DM-72-0001	\$0.00	\$56,050,508.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$4,750,335.09	\$47,274,537.12
B-17-DM-72-0001	\$4,750,335.09	\$47,274,537.12
B-18-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$442,395.56	\$27,812,712.33
B-17-DM-72-0001	\$442,395.56	\$27,812,712.33
B-18-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$442,395.56	\$27,812,712.33
B-17-DM-72-0001	\$442,395.56	\$27,812,712.33
B-18-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$442,395.56	\$27,812,712.33
Puerto Rico Department of Housing	\$442,395.56	\$27,812,712.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00

Activity Description:

PRDOH developed guidelines so that municipalities may receive assistance to conduct planning activities. To be eligible, these activities must be necessary, reasonable, allowable, and allocable. Planning activities as defined by HUD include but are not limited to:

- Comprehensive plans
- Community development plans
- Functional plans for housing/land use/economic development
- Mitigation plan or disaster resiliency plan
- Recovery action plans
- Costs associated with creating a plan, including data gathering, studies, analysis, and preparation of plans.



Planning activities related to a specific project are Project Costs.

These activities will be administered in conformance with local and federal requirements as part of the program management planning allocation in the Action Plan budget. PRDOH will conduct outreach to the municipalities and provide guidance regarding these activities. These activities are in addition to any actions performed under the Whole Community Resilience Program, which addresses planning for targeted communities. Planning will complement and leverage efforts undertaken as part of the local Hazard Mitigation plan updates coordinated through the COR3.

ISLAND-WIDE AND REGIONAL PLANNING

PRDOH will engage in regional and island-wide planning activities to coordinate the management of civic, geologic, economic, environmental and/or transportation systems.

Puerto Rico's seventy-eight (78) municipal jurisdictions overlay the Island's four mountain ranges, two hundred-plus (200+) rivers, one hundred two (102) watersheds and four (4) geological zones as well as multiple transportation systems, infrastructure impact areas, agricultural communities, special communities, and economic centers. Hurricanes María and Irma exacerbated existing concerns within Puerto Rico's diverse Island communities, ecologies, and infrastructure typologies. The effects of these recent hurricanes reiterate the need for comprehensive planning to consider coordinated management of Puerto Rico's resources and assets.

The island-wide and regional planning may result in data gathering and studies related to identified concerns, integrated island-wide or regional plans, environmental plans, economic plans, transportation plans, or other coordinated planning activity. These plans or studies will allow communities to develop policy, planning, and management capacity so that Puerto Rico may more rationally and effectively determine their needs, set long-term goals and short-term objectives, devise programs and activities to meet goals and objectives, evaluate the progress of such programs in accomplishing these goals and objectives, and carry out management, coordination, and monitoring of activities necessary for effective planning implementation.

Location Description:

Activity Progress Narrative:

"To date, two (2) municipalities are in the pre-planning process, while seventy-five(75) municipalities are conducting their planning activities, out of which seventy-three (73) are in coordination with a planning service provider and two (2) by their own Planning offices. Seventy-one (71) Municipalities have completed the Community Meetings for plan draft presentation. Thirty (30) municipalities have completed their own procurement process; and the cumulative number of reviewed and approved Deliverables by PRDOH are: seventy-four (74) Deliverable 1, seventy-three (73) Deliverable 2, seventy-one (71) Deliverable 3, and seventy-one (71) Deliverable 4.

Finally, for Regional and Individual Specialized Planning Analysis (RISPA) activities, twenty-five (25) proposals received approval for a total of seventeen (17) potential Subrecipient Agreements (SRAs). Nine (9) SRAs have been signed for RISPA activities and eight (8) Onboarding meetings have been held."

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	71/78

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01P06PMP-DOH-NA

Activity Title: Program Management Planning

Activity Type:

Planning

Project Number:

Planning B-17-DM-72-0001

Projected Start Date:

09/19/2018

Benefit Type:

Area (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$56,465,912.32
B-17-DM-72-0001	\$0.00	\$18,699,492.00
B-18-DP-72-0001	\$0.00	\$37,766,420.32
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$56,465,912.32
B-17-DM-72-0001	\$0.00	\$18,699,492.00
B-18-DP-72-0001	\$0.00	\$37,766,420.32
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	(\$1,439,286.44)	\$51,346,923.72
B-17-DM-72-0001	\$229,178.12	\$17,538,302.33
B-18-DP-72-0001	(\$1,668,464.56)	\$33,808,621.39
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,883,765.52	\$29,314,707.59
B-17-DM-72-0001	\$1,303,150.39	\$7,719,143.29
B-18-DP-72-0001	\$580,615.13	\$21,595,564.30
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,883,765.52	\$29,314,707.59
B-17-DM-72-0001	\$1,303,150.39	\$7,719,143.29
B-18-DP-72-0001	\$580,615.13	\$21,595,564.30
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$1,883,765.52	\$29,314,707.59
Puerto Rico Department of Housing	\$1,883,765.52	\$29,314,707.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

PRDOH developed guidelines so that municipalities may receive assistance to conduct planning activities. To be eligible, these activities must be necessary, reasonable, allowable, and allocable. Planning activities as defined by HUD include but are not limited to:

- Comprehensive plans
- Community development plans
- Functional plans for housing/land use/economic development
- Mitigation plan or disaster resiliency plan
- Recovery action plans
- Costs associated with creating a plan, including data gathering, studies, analysis, and preparation of plans. Planning activities related to a specific project are Project Costs.

These activities will be administered in conformance with local and federal requirements as part of the program management planning allocation in the Action Plan budget. PRDOH will conduct outreach to the municipalities and provide guidance regarding these activities. These activities are in addition to any actions performed under the Whole Community Resilience Program, which addresses planning for targeted communities. Planning will complement and leverage efforts undertaken as part of the local Hazard Mitigation plan updates coordinated through the COR3.

ISLAND-WIDE AND REGIONAL PLANNING

PRDOH will engage in regional and island-wide planning activities to coordinate the management of civic, geologic, economic, environmental and/or transportation systems.

Puerto Rico's seventy-eight (78) municipal jurisdictions overlay the Island's four mountain ranges, two hundred-plus (200+) rivers, one hundred two (102) watersheds and four (4) geological zones as well as multiple transportation systems, infrastructure impact areas, agricultural communities, special communities, and economic centers. Hurricanes María and Irma exacerbated existing concerns within Puerto Rico's diverse Island communities, ecologies, and infrastructure typologies. The effects of these recent hurricanes reiterate the need for comprehensive planning to consider coordinated management of Puerto Rico's resources and assets.

The island-wide and regional planning may result in data gathering and studies related to identified concerns, integrated island-wide or regional plans, environmental plans, economic plans, transportation plans, or other coordinated planning activity. These plans or studies will allow communities to develop policy, planning, and management capacity so that Puerto Rico may more rationally and effectively determine their needs, set long-term goals and short-term objectives, devise programs and activities to meet goals and objectives, evaluate the progress of such programs in accomplishing these goals and objectives, and carry out management, coordination, and monitoring of activities necessary for effective planning implementation.

Location Description:

The funding is available to be used in all Puerto Rico municipalities affected by the hurricanes across the island.

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH), completed the following tasks in support of the Vacant Property Assessment Initiative: no additional properties were inventoried or submitted by the Subrecipient, four hundred and eighty-five (485) property profiles were submitted and approved, one (1) municipality meeting and six (6) community meetings were held.

To date, fifty thousand three hundred and fifty (50,350) properties have been inventoried by the Subrecipient, four hundred and eighty-five (485) property profiles have been submitted and approved, sixty-one (61) municipality meetings and sixty-three (63) community meetings were held.

Furthermore, as part of the Planning Programmatic Area efforts to ensure compliance with the required sources of verification and its corresponding requirements and characteristics, as established in the Subrecipient Agreement, procedures for data quality controls and revision of deliverable documents submitted by the Subrecipient are constantly being performed before the approval of any deliverable could be granted.

During this reporting period, the Puerto Rico Department of Housing (PRDOH) completed the following tasks in support of the Analytic Support Initiative for Puerto Rico Disaster Recovery Planning Project (Analytic Support Initiative): ¿Finalized review, discussion and modification of the fourteen (14) final draft reports. Furthermore, weekly meetings have been celebrated between PRDOH and RAND to discuss pending items, concerns and next steps on the future update needs for the Recovery Tracking Tool and Recovery Funding Database."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: R01P06VPR-DOH-NA

Activity Title: Vacant Property Recovery Program

Activity Type:

Code enforcement

Project Number:

Planning B-17-DM-72-0001

Projected Start Date:

12/31/2023

Benefit Type:

Area (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

12/30/2029

Completed Activity Actual End Date:

Responsible Organization:

Puerto Rico Department of Housing

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,000,000.00
B-17-DM-72-0001	\$0.00	\$3,000,000.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$3,000,000.00
B-17-DM-72-0001	\$0.00	\$3,000,000.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$445,014.96
B-17-DM-72-0001	\$0.00	\$445,014.96
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Drawdown	\$11,064.68	\$34,140.30
B-17-DM-72-0001	\$11,064.68	\$34,140.30
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Funds Drawdown	\$11,064.68	\$34,140.30
B-17-DM-72-0001	\$11,064.68	\$34,140.30
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00
Total Funds Expended	\$11,064.68	\$34,140.30
Puerto Rico Department of Housing	\$11,064.68	\$34,140.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-72-0001	\$0.00	\$0.00
B-18-DP-72-0001	\$0.00	\$0.00
B-19-DP-72-0001	\$0.00	\$0.00



Activity Description:

The issue of vacant and abandoned properties was exacerbated¹² with the passing of hurricanes Irma and María, and the need of identifying and addressing this problem while increasing resilience is of great importance to achieve full community recovery. PRDOH currently has a Vacant Properties Assessment (VPA) initiative, which will provide municipalities with a database containing information on vacant properties within their jurisdictions, and planning reports, among other activities. This Planning initiative under the CDBG-DR Program is carried out by Centro para la Reconstrucción del Hábitat under a Subrecipient Agreement. The initiative was launched in March 2023 and, as of November 30, 2023, had produced more than 16,500 inventoried properties across Puerto Rico with the goal of identifying a minimum of 50,000 properties across the 78 municipalities once the planning activities are completed. The geospatial information gathered through the VPA efforts will allow PRDOH to analyze and consider the areas with high concentrations of vacancy, abandonment, and/or blight. The information obtained through the VPA will help PRDOH identify potential nuisance properties or vacant properties that may be reused for affordable housing in the future, thus accordingly, the Vacant Properties Recovery (VPR) Program represents the next phase in achieving this objective. The Program will provide support to the Municipalities to ensure the abandoned property problem goes beyond its characterization and inventory and is addressed and converted into resilience opportunities for Puerto Rico's communities through the implementation of code enforcement activities, including the identification, notification, and declaration of public nuisances, in accordance with applicable codes and regulations. This enforcement is expected to trigger activities to be carried out with other public or private funds to arrest the decline of deteriorated areas. The Code Enforcement activities are non-planning activities under Section 105(a)(3) of the HCDA. As per federal guidance, PRDOH may use existing definitions of deteriorated or deteriorating areas as per federal codes or determine other state/local law definitions, as per prevailing policies and regulations. PRDOH expects the VPR Program to help reduce blight and abandonment conditions in the deteriorated areas, while also mitigating future deterioration and decline through the combination of code enforcement and planning and capacity building activities.

Location Description:

Activity Progress Narrative:

"During the reporting period, the Puerto Rico Department of Housing (PRDOH), worked to further develop the Vacant Properties Recovery (VPR) Program. A request for the amendment of the CDBG-DR Action Plan was developed and submitted for revision and approval. The scope of this amendment contemplates the alignment of the program description and activities with its revised vision and objectives. The amendment also presents the request of a budget revision for the assignment of additional resources to perform the program outlined activities. Furthermore, efforts for the development of a Request for Proposals (RFP) for the engagement of a service provider continued to be performed and an exercise for the establishment of a revised program budget was developed. VPR Program efforts will continue for the development and publishing of RFP documents and any other requirements for the engagement of a service provide. Additionally, actions for the development of a request for an amendment of the Program Guidelines in order to incorporate any required changes, once the amendment of the Action Plan is approved, will be performed during the upcoming months."

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	56	1297
Monitoring Visits	42	1184
Audit Visits	0	69
Technical Assistance Visits	14	44
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	101	1193

